

# MAHARASHTRA POLLUTION CONTROL BOARD

Phone No. 24010437 / 24020781  
Visit us at : <http://mpcb.gov.in>  
Email : [jdwater@mpcb.gov.in](mailto:jdwater@mpcb.gov.in)



Kalptaru Point 2<sup>nd</sup> floor,  
Sion Matunga Scheme Road  
No. 8, Infant of Sion Circle,  
Sion (E),  
Mumbai – 400 022.

"Your Service is our Duty"

No./MPCB/JD(WPC)/ 250603-FIS-0076

Date 03/06/2025

To,  
**The Secretary,**  
Ministry of Jal Shakti,  
Shram Shakti Bhawan,  
Rafi Marg, New Delhi-110001

**Sub:** Submission of Monthly Progress Report of compliance of H'ble NGT Order in O.A. No. 673/2018 in the matter of news item published in The Hindu authored by Shri Jacob Koshy titled, "More river stretches are now critically polluted: CPCB".(for the month Apr – 2025)

**Ref:** Office Memorandum dtd. 22.01.2020 by National Mission for Clean Ganga, Ministry of Jal Shakti.

Respected Sir,

Hon'ble National Green Tribunal in order dtd. 06.12.2019 in O. A. No. 673/2018 directed Chief Secretaries of all states to submit Monthly Progress Report to Secretary, Ministry of Jal Shakti, GoI along with copy to CPCB.

In view of the same, Monthly Progress Reports of Maharashtra State have been submitted up to Mar 2024. We are submitting herewith Monthly Progress Report for month of Apr 2025 in prescribed format.

This is submitted in prejudice of Hon'ble Supreme Court Order vide dtd. 14.02.2020, in which Hon'ble Supreme court has stayed impinged order dtd. 08.04.2019 of Hon'ble NGT.

Yours faithfully,

(Dr. Avinash Dhakne , IAS)  
Member Secretary

**Copy Submitted in favor of information to:**

Hon'ble Chairman Maharashtra Pollution Control Board, Mumbai.

**Copy submitted for information to:**

1. Principal Secretary, Environment Department, GoM, Mantralaya, Mumbai
2. Member Secretary, Central Pollution Control Board, New Delhi

**Copy for information to:**

Joint Director (WPC)/RO HQ, MPCB, Mumbai

National Mission for Clean Ganga  
Format for submission of Monthly Progress Report in the NGT Matter OA No.  
673 of 2018 (in compliance to NGT order dated 24.09.2020)  
For the State of Maharashtra (**Apr** -2025)

**Overall status of the State:**

**I. Total Population: Urban Population & Rural Population separately:**

Rural: 6,15,45,441, Urban: 5,08,27,531 Estimated Sewage Generation  
(MLD): **9190.10 MLD**

**Details of Sewage Treatment Plant (entire State): As per Annexure-II**

- Existing no. of STPs and Treatment Capacity (in MLD): **155** STPs with treatment capacity of **7013.26 MLD**
- **Capacity Utilization of existing STPs : 4927.66 MLD**  
MLD of sewage being treated through Alternate technology: Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

**Gap in Treatment in MLD :  $(9190.10 - 4927.66) = 4262.44$  MLD**

**Gap in STP installed capacity in MLD:  $(7013.26 - 4927.66) = 2085.60$**

- **No. of STPs installed- 155**
- **No. of Operational STPs :150**
- **No. of Complying STPs : 91**
- **No. of Non-complying STPs : - 59**
- **Non. Operational STP : 4 Nos .**
- **STP Plant under Upgradation : 1 Nos.**
- **Results Awaited : Nil**
- **Along 53 Polluted Rivers (in Priority I - 9, II - 6, III - 14, IV - 10, V – 14) MPR**  
submitted for Year 2020, 2021, 2022, 2023, & upto Mar 2025.
- Total sewage generation in PRS – 2728.65 MLD
- No. of STPs-64
- Sewage treatment existing in PRS – 2024.16 MLD
- Gap in Treatment Capacity- 704.49
- Capacity Utilization – 1676.07 MLD
- STPs proposed/ ongoing – 1279.70 MLD  
(Pls refer Annexure-I for river wise progress of STP work)

Details of each existing STP in the State

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (Comply / Non-Comply / )
1.	Municipal Corporation of Greater Mumbai	Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No.22150723	41	Operational	31	Comply
2.	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	Operational	309	Non-Comply
3.	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel : 28820860	280	Operational	204	Comply
4.	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel : 28681357	6	Operational	5.0	Comply
5.	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280	Operational	102	Non-Comply
6.	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	386	Operational	116	Comply
7.	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road In.,Link Road, Near Apnana Bazar, Andheri (W), Mumbai-53 Tel : 26366881	180	Operational	113	Non-Comply
8.	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Mahim (West), Mumbai 400016.Tel. No. 24464750	797	Operational	572	Non - Comply
9.	Thane Municipal Corporation	TMC STP Kopri, Thane	120	Operational	60.0	Non-Comply
10.	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	Operational	13.0	Non-Comply
11.	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	Operational	0.3	Comply
12.	Thane Municipal Corporation	Vitava	8.45	Operational	5.0	Non-Comply

13.	Thane Municipal Corporation	Everest World, Kolshet	23.06	Operational	8.0	Non-Comply
14.	Thane Municipal Corporation	Lodha	22.02	Operational	16.0	Non-Comply
15.	Thane Municipal Corporation	Nagla Bunder	7	Operational	3.5	Comply
16.	Mira- Bhaindar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Operational	8.0	Non - Comply
17.	Mira- Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Operational	7.0	Non-Comply
18.	Mira- Bhaindar Municipal Corporation	Kanakia, Mira Road (E)	17	Operational	10.0	Comply
19.	Mira- Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Operational	8.0	Comply
20.	Mira- Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Operational	7.0	Comply
21.	Mira- Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Operational	6.0	Comply
22.	Mira- Bhaindar Municipal Corporation	Ghodbunder- Kashigaon, Mashachhapada Bhayander, Survey No. 233	14	Operational	14.0	Comply
23.	Mira- Bhaindar Municipal Corporation	Jesal park	2	Operational	2.0	Comply
24.	Mira- Bhaindar Municipal Corporation	Near Corporation Garden, Kashmiri Road, Reservation 170	12	Operational	12.0	Comply
25.	Mira- Bhaindar Municipal Corporation	Shrushti complex, Mira Road	1.5	Operational	1.5	Non - Comply
26.	Vasai-Virar Municipal Corporation	Bolinge Village STP - 2,	30	Operational	30.0	Non - Comply
27.	Kalyan Dombivali Municipal Corporation	Adharwadi	25	Operational	22.0	Comply
28.	Kalyan Dombivali Municipal Corporation	Barave	15	Operational	10.0	Comply
29.	Kalyan Dombivali Municipal Corporation	Motagaon	40	Non-Operational	5.0	Non Operational
30.	Kalyan Dombivali Municipal Corporation	Chinchpada	40	Operational	15.0	Non - Comply
31.	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD.(E)	2	Operational	1.0	Comply
32.	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	Operational	0.5	Comply
33.	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Operational	13.0	Non - Comply
34.	Bhiwandi Nizampur Municipal Corporation	Katai-2	17	Non-Operational	-	Non Operational
35.	Bhiwandi Municipal Corporation Idgah Slaughter House STP	Idgah Slaughter House STP	30	Operational	30	Non - Comply
36.	Ambernath Municipal Council	Vadalgaon STP	45	operational	22	Non-Comply
37.	Ambernath Municipal Council	Chikloli STP	9	Operational	2.5	Comply

38.	Kulgaon Badalapur Municipal Council	Badlapur STP	22	Operational	20	Comply
39.	Ulhasnagar Municipal Corporation	Shanti Nagar-1	31.26	Operational	15	Comply
40.	Ulhasnagar Municipal Corporation	Shanti Nagar-2	15	Operational	6.0	Comply
41.	Ulhasnagar Municipal Corporation	Vadholgaon	20.7	Operational	15.0	Comply
42.	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	Operational	12.0	Comply
43.	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	Operational	32.9	Comply
44.	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100.00	Operational	21.6	Comply
45.	Navi Mumbai Municipal Corporation	Sec-20, Sanpada	37.50	Operational	18.9	Comply
46.	Navi Mumbai Municipal Corporation	Sec-15, Ghansoli	30.00	Operational	11.9	Comply
47.	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	Operational	30.8	Comply
48.	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	Operational	27.3	Comply
49.	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	Operational	12.0	Comply
50.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	<b>Non-operational</b>	8.0	Non-operational
51.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	Operational	32.0	Comply
52.	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad.	85	Operational	42.4	Non-Comply
53.	Panvel Municipal Corporation	Sector-12, Kalamboli, Tal. Panvel, Dist. Raigad.	50	Operational	30.0	Comply
54.	Panvel Municipal Corporation	Sector-06, Ulwe, Tal. Panvel, Dist. Raigad.	32	Operational	2.0	Comply
55.	Panvel Municipal Corporation	Kalundre, Kalundre Gaon, Panvel, Navi Mumbai	2	Operational	2	Comply
56.	Panvel Municipal Corporation	CIDCO Karanjade	28	Operational	2.0	Comply
57.	Nashik Municipal Corporation	Chehedi STP	22	Operational	22.0	Comply
58.	Nashik Municipal Corporation	Chehedi STP	21	Operational	21.0	Comply
59.	Nashik Municipal Corporation	Panchak	7.5	Operational	7.5	Comply
60.	Nashik Municipal Corporation	Panchak	21	Operational	21.0	Comply
61.	Nashik Municipal Corporation	Panchak	32	Operational	32.0	Comply
62.	Nashik Municipal Corporation	Tapvan	78	Operational	78.0	Comply
63.	Nashik Municipal Corporation	Tapvan	52	Operational	52.0	Comply
64.	Nashik Municipal Corporation	Agar Takali	70	Operational	70.0	Comply
65.	Nashik Municipal Corporation	Agar Takali	40	Operational	40.0	Comply

66.	Nashik Municipal Corporation	Municipal STP Gangapur	18	Operational	18.0	Comply
67.	Tryambakeshwar Municipal Council	Municipal Council Tryambak	1	Operational	1.0	Non-Comply
68.	Nashik Municipal Corporation-	Municipal STP Pimpalgaon Baswant	32	Operational	32.0	Comply
69.	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	Operational	6	Comply
70.	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	Operational	9.3	Non-Comply
71.	Shirdi Nagarpanchyat	Shirdi, Tal-- Rahata, Dist- Ahmednagar	16	Operational	4.2	Comply
72.	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	Operational	50.0	Comply
73.	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi	18	Operational	18.0	Comply
74.	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	Operational	17.0	Comply
75.	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	Operational	130.0	Non Comply
76.	Pune Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	Operational	45.0	Comply
77.	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	Operational	32.0	Comply
78.	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	Operational	30.0	Non Comply
79.	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	Operational	40.0	Comply
80.	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	115	Operational	115.0	Comply
81.	Ulhasnagar Municipal Corporation (Khadegovili STP)	(Khadegovili STP)	8	Operational	5.0	Non-Comply
82.	Baramati Munucipal council	Gunawadi Road, Baramati	11.5	Operational	11.5	Non-Comply
83.	Daund Municipal Council	Daund Municipal Council STP	4.2	<b>Non-Operational</b> (Maintanance work under progress)	0	Non-Operational
84.	Saswad Municipal Council	Saswad Municipal council STP	2	Operational	2	Non-Comply
85.	Lonavala Municipal Council	Dongar Gaon, Lonavala	6.0	Operational	6.0	Non-Comply
86.	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	Proposed	5.2	Proposed
87.	Pune Cantonment Board	900 Boottee Street, Pune-!	20	Operational	9	Comply
88.	Khadaki Cantonment Board	Gaddi Adda, Ward No. Tamela Chawl, Khadaki.	8	Operational	6	Non-Comply



89.	Khadaki Cantonment Board	East Khadali, Near Lokmanya Tilak Highschool	1.2	Operational	1	Non-Comply
90.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I	16	Operational	11.5	Comply
91.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	Operational	11.5	Comply
92.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	Operational	29.1	Comply
93.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	Operational	29.1	Comply
94.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	Operational	8.0.	Comply
95.	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	Operational	32.7	Comply
96.	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	Operational	32.7	Comply
97.	Pimpri Chinchwad Municipal Corporation	Kasarwadi III	40	Operational	32.7	Comply
98.	Pimpri Chinchwad Municipal Corporation	Pimple Nilekh	20	Operational	18.5	Comply
99.	Pimpri Chinchwad Municipal Corporation	Ravet	20	Operational	12.4	Comply
100.	Pimpri Chinchwad Municipal Corporation	Akurdi	30	Operational	17.8	Comply
101.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase II (Dapodi)	20	Operational	16.7	Comply
102.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase I	21	Operational	17.9	Comply
103.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase II	20	Operational	17.9	Non Comply
104.	Solapur Municipal Corporation	Degaon STP	75.00	Operational	68.0	Comply
105.	Solapur Municipal Corporation	Kumathe STP	12.50	Operational	12.5	Comply
106.	Solapur Municipal Corporation	Pratap Nagar STP	15.00	Operational	15.0	Non-Comply
107.	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat, At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	4	Operational	22	Comply
108.	Mahabaleshwar Municipal Council	at Survey No.626, near Dhobi Ghat,At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	1	Operational	0.5	Comply
109.	Panchagani Municipal Council	Survey No. 83/2 near Siddharthnagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.65	Operational	0.5	Non-Comply
110.	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.35	Operational	0.28	Comply
111.	Panchagani Municipal Council	Hindu Crematorium,At-Panchgani, Tal-	1.5	Operational	1.0	Comply

		Mahabaleshwar, Dist-Satara				
112.	Karad Municipal Council	Bara Dabari, Karad, Tal-Karad, Dist-Satara	12.5	Operational	9.5	Non Comply
113.	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	Operational	4	Comply
114.	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	3	Operational	2	Comply
115.	Pandharpur Municipal Council	STP Gopalpur,Pandharpur	15.5	Operational	12	Non-Comply
116.	Pandharpur Municipal Council	STP, 65 Acre,Pandharpur	2.5	Operational	0.5	Comply
117.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP ( 76 MLD )Kasaba Bavada, Kolhapur	76	Operational	75.0	Comply
118.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP ( 17 MLD )Dudhali, Kolhapur	17	Operational	16.0	Comply
119.	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	Operational	27.0	Non Comply
120.	Sangli Municipal Corporation	STP at Miraj-9 MLD (Oxidation pond)	9	Operational	9	Non-Comply
121.	Sangli Municipal Corporation	Hamumannagar STP 100 Footy road( Commising date-23/7/2018)	23.5	Operational	16.0	Non Comply
122.	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council ( STP 18 MLD ) Old Sangli Naka, Ichalkaranji	20	Operational	16	Comply
123.	Chhatrapati Sambhajnagar Municipal Corporation	Chhatrapati Sambhajnagar	161	Operational	70.0	Non Comply
124.	Chhatrapati Sambhajnagar Municipal Corporation	Padegaon	10	Operational	2.5	Non-Comply
125.	Chhatrapati Sambhajnagar Municipal Corporation	Salim Ali Lake	5	<b>Presently upgradation of STP is in progress and sewage is diverted to Kanchanwadi STP which has sufficient capacity.</b>	0	Under Upgradation work
126.	Chhatrapati Sambhajnagar Municipal Corporation	At Zalta,	35	Operational	7.5	Non-Comply
127.	Nanded Waghala Municipal Corporation	Elichpur	30	Operational	12.0	Non Comply
128.	Nanded Waghala Municipal Corporation	Bondar	87	Operational	35.0	Non Comply
129.	Nanded Waghala Municipal Corporation	Sangvi	15	Operational	10.0	Non Comply
130.	Nagpur Municipal corporation	Bhandewadi	200	Operational	200.0	Non-Comply



131.	Nagpur Municipal corporation	Bhandewadi	130	Operational	130.0	Non-Comply
132.	Nagpur Municipal corporation	Mankapur	5	Operational	5.0	Non-Comply
133.	Nagpur Municipal corporation	Mokshadham	5	Operational	5.0	Non-Comply
134.	Nagpur Municipal corporation	Kachimet (NIT)	1	Operational	1.0	Non-Comply
135.	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	Operational	0.3	Non-Comply
136.	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	Operational	4.0	Non-Comply
137.	Nagpur Municipal corporation	Somalwada-1 (Ongoing work by NIT)	20	Operational	20.0	Non-Comply
138.	Nagpur Municipal corporation	Dabha (NIT)	5	Operational	5.0	Non-Comply
139.	Hinganghat Municipal Council	Pili Mazid Bhimnagar Ward, Hinganghat.	10 + 3.5	Operational	6.25	Comply
140.	Amravati Municipal Corporation	STP-1 –Lalkhadi,	44	Operational	44.0	Non Comply
141.	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	Operational	30.5	Non Comply
142.	Shegaon Municipal Council	S.No. 752/1, Charmori, Shegaon, Dist.-Buldana	7	Operational	3.5	Non Comply
143.	Washim Municipal Council	Opposite to Chamunda Devi Mandir, Nimazaga Washim	8	Operational	4	Non Comply
144.	Chandrapur Municipal Corporation	Pathanpura	45	Operational	24.0	Non Comply
145.	Chandrapur Municipal Corporation	Rehmat Nagar	25	Operational	22.0	Comply
146.	Chandrapur Municipal Corporation	Azad Garden	0.5	Operational	0.5	Non-Comply
147.	Akola Municipal Corporation	Shiloda	30	Operational	30	Non Comply
148.	Akola Municipal Corporation	PDKV	7	Operational	7	Non Comply
149.	Panvel Municipal Corporation	CDCO Taloja phase-I	32	Operational	7	Comply
150	Kalyan Dombivali Municipal Corporation (Vadavali STP)	Vadavali STP)	21	Operational	10	Comply
151	Kalyan Dombivali Municipal Corporation (Vadeghar STP)	(Vadeghar STP)	26	Operational	10	Comply
152	Mumbai Municipal Corporation MCGM – Powai STP	WSP Compound Powai 8 MLD STP.	8.0	Operational	8.0	Comply
153	Barshi Municipal Council	Aatri krushi mandir, kasarwadi road barshi	18.5	Operational	8.5	Non-Comply
154	Pimpri Chinchwad Municipal Corporation	Survey no 217, Bhosari	7	Operational	5	Comply
155	Pimpri Chinchwad Municipal Corporation	Kudalwadi Nalla- (Ramdara Nalla), Chikhli.	3.0	Operational	2	Comply

			7013.26		4927.66	
--	--	--	---------	--	---------	--

**Details of under construction STPs along the Polluted River Stretches- List of 23 STP**

Sr. No.	Name of the City/Town	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	Municipal Corporation of Greater Mumbai	WSP Compound	8	work completed now in operation	---	Now In operation
2	Pimpri Chinchwad Municipal Corporation	Under construction STP	12	Work was stopped and structure demolished as per Hon'ble NGT Order. Retendering has been initiated and work is allotted to contractor on land parcel at Chikhli.	Construction work is Under Progress.	Oct-2025.
3.	Sangli Miraj Kupwad Municipal Corporation	SMKC Bedag road Miraj	22.5	100% work is completed	Out of 3 intermediate Pumping stations, 1 SPS completed of capacity 10 MLD and STP is in running condition. Balance SPS work will be completed.	Jul-2025
4	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48	Civil Construction, Mechanical Work, under sewage line completed & only power supply tendering work order is completed.	Sewage line completed	Apr 2025
5.	Pachora Municipal Council	Pachora Municipal Council STP	9	Civil work is completed, machinery yet not installed.	Drainage network work is under progress.	Dec 2025
6	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP ( 6 MLD ) Dudhali, Kolhapur	6	95% work completed		Apr 2025
7	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Ichalkaranji STP Takawade	18	95% work completed		Apr 2025
8	Roha Municipal Council	Kundalika River Right Bank at Survy No. 128/3A at Vill. Ashtami, about 120 mtrs. away from Kundalika River.	1	Roha MC has stipulated the condition of provision of Septic tank & soak pit while granting the building permission. Rest water is discharged in to saline water zone of Kundalika.		Mar 2027

				1MLD and 4 MLD capacity of STP proposed.		
9	Nanded Waghala Municipal Corporation	Chunal Nalla	10	95 %	Sewage Pumping station- RCC construction work completed. construction work of 150 meters nala completed. MBBR tank- 2 Nos. - completed . Construction work of Clarifier completed. G.I.Pipeline work from sewage pumping station to inlet of STP completed. Only electric supply is pending.	July 2025
10	Gadchiroli Municipal Council	Bormala Road, Gadchiroli	11.5	Work order for STP is just awarded to contractor. Foundation work is just started.	40% work of main drainage line has been completed. The work of internal drainage is yet to start.	<u>Dec 2025</u>
11	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Work completed up to PCC level.		<u>Dec 2025</u>
12	Amalner Municipal Council	Amalner Municipal Council STP	12.6	15% work completed	Total Sewage network length is 80km, till date work completed is 21km.	<u>Dec 2025</u>
13	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	88% of Underground drainage work completed, 92% construction work of 40 MLD STP is completed and 90 % construction work of 17 MLD STP is completed Technology- SBR Funding details- Amrut Mission.	The Sewer network is completed upto 130 Km and 16 Km network is under progress..	<u>Apr 2025</u>
14	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40			
15	Ballarpur Municipal Council	Near Solid Waste Management Plant, Survey No. 22	7.5	Work Order for STP awarded and excavation work in under progress	Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	<u>Dec 2026</u>
16	Ballarpur Municipal Council	Visapur Road, Survey No. 86/2	8.5			

17	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Preliminary works in progress - Cleaning, survey, design, trial bore etc. 80 % Civil work completed.	1.Hendrepada nalla- 2.5km 2. Joveli nalla- 1km 3. Eramjad nalla- 550mtr. 4. Badlapur gaon nalla- 1.5km 5. Sonivali Nalla- 700mtr. 6. Near WTP barrage road nalla-2km	<u>May. 2025</u>
18	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10			
19	Solapur Municipal Corporation	Desai Nagar STP	20	65 % work civil work is completed		<u>December 2025</u>
20	Pune Municipal corporation	Ramtekadi	10	10 % work civil work is completed.	Existing sewage network	<u>March 2026</u>
21	Saswad unicipal Council	Saswad	3	95% work is completed		<u>Apr 2025</u>
22	Saswad unicipal Council	Saswad	3	95% work is completed		<u>Apr 2025</u>
23	Degloor Municipal Council, Tal-Degloor, Dist-Nanded	Gat No- 70,71,72,73, Degloor, Tal-Degloor, Dist-Nanded	8	Civil & Mechanical work completed. Electrical work remaining.	House connection to drainage line/chamber remaining.	<u>Dec 2025</u>
		Total	307			

Details of Proposed STPs in the State (List of 79 STP)

Sr. No.	Name of the Town with no. of STP	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1.	Municipal Corporation of Greater Mumbai	Worli STP, MCGm, Mumbai	500	Proposed	Mar-26
2.	Municipal Corporation of Greater Mumbai	Bandra STP, MCGM, Mumbai	360	Proposed	Mar-26
3.	Municipal Corporation of Greater Mumbai	Dharavi STP, MCGM, Mumbai	418	Proposed	Mar-26
4.	Municipal Corporation of Greater Mumbai	Ghatkopar STP, MCGM, Mumbai	337	Proposed	Mar-25
5.	Municipal Corporation of Greater Mumbai	Versova	180	Proposed	Mar-25
6.	Municipal Corporation of Greater Mumbai	Bhandup	215	Proposed	Mar-25
7.	Municipal Corporation of Greater Mumbai	Malad STP, MCGM, Mumbai	454	Proposed	Mar-27
8.	Mira- Bhaindar Municipal Corporation	Bhayander West	8	Proposed	Sep-2025
9.	Mira- Bhaindar Municipal Corporation	Kharigaon	13	Proposed	April 2025
10.	Vasai-Virar Municipal Corporation	Chikhali dongri	13	Proposed	Dec-2025
11.	Vasai-Virar Municipal Corporation	Nalla sopara (East)	30.5	Proposed	
12.	Vasai-Virar Municipal Corporation	Nalla sopara (West)	49	Proposed	
13.	Vasai-Virar Municipal Corporation	Navghar Manikpur	7.1	Proposed	
14.	Vasai-Virar Municipal Corporation	Navghar Manikpur	33.85	Proposed	
15.	Vasai-Virar Municipal Corporation	Vasai	11.57	Proposed	
16.	Bhiwandi Nizampur Municipal Corporation	Bhadwad	9	Proposed	Dec-2025
17.	Bhiwandi Nizampur Municipal Corporation	Stepping Garden	31	Proposed	Dec-2025
18.	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10	Proposed	Dec.2025
19.	Panvel Municipal Corporation	CIDCO Pushpak Nagar	45	Proposed	Apr 2027
20.	Roha Municipal Council	Kundalika River Left Bank, at Survy No. 211/1/2/3/4/8/9/10/11(0.43A) at Roha.	4	Proposed	Dec 2026
21.	Ahmednagar Municipal Corporation	Ahmednagar, Tal & Dist- Ahmednagar	57	Proposed	Mar 2027

22.	Pune Municipal corporation	Pune Municipal Corporation, Botanical Garden, Pune	10	Proposed - Work order issued	2025
23.	Pune Municipal corporation	Pune Municipal Corporation, Baner,	25	Proposed - Work order issued	2025
24.	Pune Municipal corporation	Pune Municipal Corporation, Warje, Pune	28	Proposed - Work order issued	2025
25.	Pune Municipal corporation	Pune Municipal Corporation, Vadgaon, Pune	26	Proposed - Work order issued	2025
26.	Pune Municipal corporation	Pune Municipal Corporation, Tanaji Wadi,	15	Proposed - Work order issued	2025
27.	Pune Municipal corporation	Pune Municipal Corporation, Naidu,	127	Proposed - Work order issued	2025
28.	Pune Municipal corporation	Pune Municipal Corporation, Dhanori, Pune	33	Proposed - Work order issued	2025
29.	Pune Municipal corporation	Pune Municipal Corporation, Bhairoba, Pune	75	Proposed - Work order issued	2025
30.	Pune Municipal corporation	Pune Municipal Corporation, Mundhva, Pune	20	Proposed - Work order issued	2025
31.	Pune Municipal corporation	Pune Municipal Corporation, Kharadi, Pune	30	Proposed - Work order issued	2025
32.	Pune Municipal corporation	Pune Municipal Corporation, Matsyabij Kendra, Pune	7	Proposed - Work order issued	2025
33.	Pimpri Chinchwad Municipal Corporation	Bhatnagar	15	Proposed - Work order issued Drawing design approval in progress. Excavation started	May -2025
34.	Alandi Municipal Council	Alandi Municipal Council STP	4	Proposed	Mar 2026
35.	Satara Municipal Council	STP	17.5	Proposed	Mar 2026
36.	Wai Municipal Council	Wai Municipal Council STP	6	Proposed	Mar 2027
37.	Ashta Municipal Council	Ashta Municipal Council STP	5.5	Proposed	Mar 2027
38.	Islampur Municipal Council	Islampur Municipal Council STP	7	Proposed	March 2026
39.	Islampur Municipal Council	Islampur Municipal Council STP	5	Proposed	March 2026
40.	Malvan Municipal Council	Malvan Council	4	Proposed	March 2027
41.	Chhatrapati Sambhajinagar Municipal Corporation	Banewadi	10	Proposed	



42.	Paithan Municipal Council	Paithan Municipal Council STP	8.8	Proposed	March 2027
43.	Beed Municipal Council	Beed Municipal Council, STP	35	Proposed	
44.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40	Proposed	Oct- 2027
45.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	32	In progress	
46.	Kamptee Municipal Council	Kamptee Municipal Council STP	12.5	Proposed	
47.	Bhandara Municipal Council	Bhandara Municipal Council STP	15	Proposed	March 2025.
48.	Pauni Municipal Council	Pauni Municipal Council STP	7	Proposed	March 2025.
49.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	16	Proposed	Dec 2025
50.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	12	Proposed	
51.	Bramhapuri Municipal Council	Bramhapuri Municipal Council STP	7	Proposed	
52.	Rajura Municipal Council Municipal Corporation of Greater Mumbai	Rajura Municipal Council STP	5.5	Proposed	
53.	Solapur Municipal Corporation	Desai Nagar STP	20	Proposed	
54.	Bhiwandi Nizampur Municipal Corporation (Bakra Bazar- Bhiwandi)	Bakra Bazar-Bhiwandi	29	Proposed (90% work completed)	Dec 25
55.	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Proposed	Dec 25
56.	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48	Work is Under Progress	Dec 2025
57.	Amalner Municipal Council	Amalner Municipal Council STP	12.6	Proposed	March 2026
58.	Pachora Municipal Council	Pachora Municipal Council STP	9	Proposed	March 2026
59.	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	Work is Under Progress	Apr-2025
60.	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40	Work is Under Progress	Apr-2025
61	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Proposed	Sept. 2025
62	Bhokar Municipal Council, Tal-Bhokar, Dist-Nanded	Bhokar M.Council STP	6.0	Proposed (DPR Prepared & send to MJP for Technical Sanction)	Mar 2027

63	Mudkhed Municipal Council, Tal-Mudkhed, Dist-Nanded	Mudkhed M.Council STP	4.5	Proposed (DPR Prepared & send to MJP for Technical Sanction)	March 2027
64	Ardhapur Nagar Panchayat, Gat No-698, Ardhapur, Tal-Ardhapur, Dist-Nanded.	Ardhapur M.Council STP	5.5	Proposed ( DPR Approved. Technical sanction- 10.03.2022, Administrative Approval dated 22.04.2022. Amount Rs.42.88 Crs. Fund yet not release. E-tendering is in process)	March 2027
65	Pune Municipal corporation	Keshavagar	12	Proposed - Work order issued	Sep-26
66	Pune Municipal corporation	Manjari bk	93.5	Proposed - Work order issued	Sep-26
67	Parbhani Municipal Corporation	Karegaon Road	2.5	Proposed	March 2027
68	Parbhani Municipal Corporation	Vangi Road	18	Proposed	March 2027
69	Parbhani Municipal Corporation	Agri. Univerisity	32	Proposed	March 2027
70	Parli Vajinath Municipal Council	Parli Vajinath STP	17	Proposed	March 2027
71	Pimpri Chinchwad Municipal Corporation	Pimple nilakh	15	Proposed STP, work order issued.Board has granted Consent to Establish. Construction Work is under Progress.	May -2026
72	Pimpri Chinchwad Municipal Corporation	Bopkhel	5.0	Proposed.Work order issued.	May -2027
73	Pimpri Chinchwad Municipal Corporation	Tathwade	10.0	DPR preparation in progress	May -2027
74	Pimpri Chinchwad Municipal Corporation	Chikhali STP - Chikhali, Sur. No. 92/93	12	Part of revised AMRUT-1, sewerage project. Work order issued. Work in Progress	Dec -2026
75	Pimpri Chinchwad Municipal Corporation	Bhosari STP, Sr. no. 1- Beside Bhosari Natyagruha, Sur. No. 01	5	Part of AMRUT2 sewerage project. Work order issued. Work in Progress	Dec -2025
76	Pimpri Chinchwad Municipal Corporation	Walhekarwadi, Chinchwad STP- Chinchwad, Walhekarwadi, Sur.no. 94	4	Part of AMRUT2 sewerage project.. Work in Progress	March 2026

77	Pimpri Chinchwad Municipal Corporation	Chikhali STP (Augmentation Sambhaji nagar, existing STP)	4	Work in progress	May -2026
78	Pimpri Chinchwad Municipal Corporation	CME STP	45	DPR preparation in progress	May -2027
79	Pimpri Chinchwad Municipal Corporation	Kiwale STPKiwale, Sur. No. 96	10	DPR preparation in progress	May -2027
		Total	4201.68 MLD		

#### Information of FSTPs-along polluted river stretches in Maharashtra State

Sr. No.	River Stretch	Name of city	Capacity of FSTP (KLD)	Technology used
1	Kanhan	Mouda	20	Sludge Drying Bed
2	Krishna	Wai	70	MBBR
3	Bori	Amalner	20	Sludge Drying Bed
4	Girna	Jalgaon	20	Sludge Drying Bed
5	Krishna	Islampur	15	Sludge Drying Bed
6	Darna	Igatpuri	10	Sludge Drying Bed
7	Panzara	Dhule	20	Sludge Drying Bed
8	Patalganga	Khopoli	15	Sludge Drying Bed
9	Kundalika	Roha	5	Sludge Drying Bed
10	Savitri	Mahad	10	Anaerobic Buffered Reactor
11	Wardha	Ballarpur	45	Sludge Drying Bed, MBR
12	Bindusar	Beed	20	Sludge Drying Bed
13	Godavari	Gangakhed	10	Sludge Drying Bed
14	Gomai	Shahada	10	Sludge Drying Bed
15	Rangavali	Navapur	10	Sludge Drying Bed

## II. Details of Industrial Pollution:

- No. of industries in the State:92081
- No. of water polluting industries in the State: 16597
- Quantity of effluent generated from the industries in MLD:2100 MLD
- Quantity of Hazardous Sludge generated from the Industries in TPD: 2738.53
- Number of industrial units having ETPs: 16597

- Number of industrial units connected to CETP: 7856
- Number and total capacity of ETPs (details of existing/ under construction / proposed)  
No. of ETPs- 16597 with capacity of 2100 MLD
- Compliance status of the ETPs: 16417 complied and 180 non-complied
- Number and total capacity of CETPs (details of existing/ under construction / proposed)- 26 Nos of CETPs with capacity of 244.85 MLD
- Status of compliance and operation of the CETPs: 23 CETPs are complied, 1 non-complied one is not in operation and one is under stabilization and one CETP is closed for upgradation Purpose.

#### CETP Details

Sr. No.	Town	No. of industries	Industrial Discharge (MLD)	Status of CETPs (existing, under construction & proposed)
1.	Additional Ambernath CETP, Dist. Thane	113	7.5	Existing and under stabilization
2.	Butibori CETP Pvt. Ltd., Dist. Nagpur	450	5	Existing
3.	SMS Waluj CETP Pvt Ltd, Dist. Chhatrapati Sambhajnagar	224	10	Existing
4.	Greenfield CET Plant P. Ltd, Dist. Solapur	36	1.0	Existing
5.	Ichalkaranji Textile Development Cluster Ltd. (1 MLD), Dist. Kolhapur	11	1	Existing
6.	Ichalkaranji Textile Development Cluster Ltd. (12 MLD), Dist. Kolhapur	191	12	Existing
7.	Kagal-Hatkanangale C.E.T.P., Dist. Kolhapur	5	10	Existing
8.	L.K. Akiwate Industrial Co Op, Estate Ltd, Dist. Kolhapur	15	0.8	Existing
9.	Hydro Air Tectonics (PCD), Dist. Pune	1	4	Existing
10.	Kurkumbh Environment Protection Co op Society, Dist. Pune	65	1	Existing
11.	Ranjangaon CETP, Dist. Pune	117	3	Existing
12.	Lote Parshuram Environment Protection Co-op Societ, Dist. Ratnagiri	190	10	Existing
13.	MMA-CETP Co Operative Society Ltd., Dist. Raigad	73	7.5	Existing
14.	RIA CETP Co-op. Society Ltd., Dist. Raigad	41	22.5	Existing
15.	PRIA CETP (I) Ltd., Dist. Raigad	18	15	Existing

16.	Taloja CETP Co Operative Society, Dist. Thane	941	22.5	Existing
17.	Thane-Belapur Association, Dist. Thane	3309	27	Existing
18.	Badlapur CETP Association, Dist. Thane	263	8	Existing
19.	Chikholi-Morivali Effluent Treatment, Dist. Thane	130	0.8	Existing
20.	ACMA - CETP-Co-operative Society Ltd, Dist. Thane	61	0.25	Existing
21.	Dombivli CETP (Chemical) (Phase-II), Dist. Thane	118	1.5	Existing
22.	Dombivli Better Environment System Association, Dist. Thane	148	16	Existing
23.	Tarapur Environment Protection Society CETP, Dist. Thane	1176	25	Existing
24.	Akkalkot Cetp, Dist.	222	3	Existing
25.	Additional Amravati Industrial Area, Dist. Amravati	5	5	Existing
26.	Tarapur Environmental Protection Society, Tarapur, Palghar - Phase II	1176	25	Existing
27.	Satpur in District Nashik	--	1	Proposed
28.	Krishna Valley Envirotech (P) Ltd. Plot No J-MIDC kupwada Block Sangali-Miraj Industrial Area Dist-Sangali	--	0.64	Under Construction
29.	Ichalkaranji in Kolhapur District	--	1.2	Proposed
30.	Butibori CETP Pvt. Ltd., Dist. Nagpur	--	5	Under Construction

### **III. Solid Waste Management:**

- Total number of Urban Local Bodies and their Population- No. of ULBs-418  
Population- 5,08,27,531.
- Current Municipal Solid Waste Generation- 24951.37 (MT/D).
- Current Municipal Solid Waste Treatment- 23175.21 (MT/D).
- Number, installed capacity and utilization of existing MSW processing facilities in TPD: ULBs installed 541 composting plants as a waste processing facility. 53 bio-methanization plants are installed, 01 waste to Energy plant and 8 RDF plant installed. The 382 landfill sites are identified and 43 sites under construction phase.
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)- In Operation 1 with capacity 300 TPD

Proposed 4 Nos with Capacity of 1750 TPD

Sr. No.	Name of Municipal Corporation	Plant capacity (TPD)	Present Status
1	Thane Municipal Corporation	300	In operation.

2	Pimpri-Chinchwad Municipal Corporation	200	Work order issued. Proposed plant.
3	Navi Mumbai Municipal Corporation	150	Proposed plant.
4	Municipal Corporation of Greater Mumbai	1200	E-Tendered. Proposed Plant.
5	Pune Municipal Corporation	200	Proposed Plant.

- Total no. of wards-12420, no. of wards having door to door collection service-12333, no. of wards practicing segregation at source -10229.

**IV. Bio-medical Waste Management:**

- Total Bio-medical generation: 62254.62 Kg/Day
- No. of Hospitals and Health Care Facilities: 63642
- Status of Treatment Facility/ CBMWTF: 30 CTFs are operating in Maharashtra State covering 36 Districts. 29 Incineration Based and 1 Deep burial.

**V. Hazardous Waste Management:**

- Total Hazardous Waste generation: 999565.96 MT
- No. of Industries generating Hazardous waste: 7257
- Treatment Capacity of all TSDFs:
  - Capacity of 03 Nos of Incinerator Facilities (MT/Hour) - 9.0
  - Capacity of 04 Nos of Secured Landfill (MT/A)- 2,61,600
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated; 360505.3 MT
- Details of on-going or proposed TSDF- NA.

**VI. Plastic Waste Management:**

- Total Plastic Waste generation: 4.43 Lacs MT
- Treatment/ Measures adopted for reduction or management of plastic waste:
  - From Oct 2018 to August 2020, Plastic Waste collected- 72600 MT.
  - Plastic waste recyclers- 88 Nos.
  - Plastic waste used in Cement Industry-27000 MT
  - Plastic to Fuel Plants- 05 Nos
  - 71 Extended Producers Responsibility (EPR) is granted by Urban Development Department for regulation of Plastic Waste.
  - Issued the GR to use waste plastic in to the construction of the road at the tune of 7%.

**VII. Details of Alternate Treatment Technology being adopted by the State/UT:**

Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

**VIII. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: Polluting sources including drains have been identified contributing to river pollution. Demonstration project has been**



started by MPCB for in-situ treatment of wastewater at Kotwali village drain on Vashisthi River to explore the possibilities and viability of the interim measures as resources of the Government are very much limited.

- IX.** Details of Nodal Officer appointed by Chief Secretary in the State/UT: Member Secretary, Maharashtra Pollution Control Board
- X.** Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: Ten meetings were held under the chairmanship of Hon'ble Chief Secretary to take review of the compliance in the matter OA 673/2018.
- XI.** Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river.

Status of Polluted River Stretches			
Priority	No. of stretches declared by CPCB in 2018 (On the basis of data 2016 & 2017)	No. of stretches declared by CPCB in 2022 (On the basis of data 2019 & 2021)	No. of stretches by MPCB in April 2023 to March 2024
Priority I	9	4	3
Priority II	6	5	3
Priority III	14	18	7
Priority IV	10	17	10
Priority V	14	11	27
Non Polluted	-	1	1
Dry	-	-	5
Total	53	56	56

**WATER QUALITY STATUS OF POLLUTED RIVER STRETCHES IN MAHARASHTRA**  
(April 2023 to March 2024)

Sr. No.	NAME OF RIVER	POLLUTED STRETCH	BOD (mg/l)		Current Priority
			Min	Max	
Priority I					
1	GODAVARI	SOMESHWAR TEMPLE TO RAHED	3.2	12	III
2	KALU	Along ATALE VILLAGE	18	18	III

3	KUNDALIKA	SALAV TO ROHA	4	18	III
4	MITHI	POWAI TO DHARAVI	210	210	I
5	MORNA	AKOLA TO TAKALIJALAM	5.8	5.8	V
6	MULA	BOPODI TO AUNDH GAON	17.5	24	II
7	MUTHA	SHIVAJI NAGAR TO KHADAKWASLA DAM	3.2	40	I
8	NIRA	SANGAVI TO SHINDEWADI	4.5	14	III
9	VEL	NHAVARE TO SHIKARPUR	8.4	8.4	IV

Priority II					
1	BHIMA	VITHALWADI TO TAKLI	3.2	8	IV
2	INDRAYANI	MOSHIGAON TO ALANDIGAON	9	10	IV
3	MULA-MUTHA	THEUR TO MUNDHWA BRIDGE	13.5	21	II
4	PAWANA	DAPODI TO RAVET	4.8	36	I
5	WAINGANGA	TUMSA TO ASHTI	3.2	8.4	IV
6	WARDHA	GHUGHUS TO RAJURA	3.3	4.6	V
Priority III					
1	GHOD	ANNAPUR TO SHISHUR	10.5	10.5	III
2	KANHAN	BHANDARA TO NAGPUR	3.5	4.6	V
3	KOLAR (MAH)	Along Koradi	4	4	V
4	KRISHNA	SHINDI TO KURUNDWAD	3	8.4	IV
5	MOR	JALGAON TO AMODA	3.8	3.8	V
6	PATALGANGA	KHADEPADA TO KOPOLI	5	8	IV
7	PEDHI	NARAYANPUR TO BHATKULI	3.6	3.6	V
8	PENGANGA	MEHKAR TO UMARKHED	3.6	4	V
9	PURNA	DHUPESHWAR TO ASEGAON	3.5	4.4	V
10	TAPI	RAVER TO SHAHADA	3.8	4.6	V
11	URMODI	DHANGARWADI TO NAGTHANE	5.2	5.2	V
12	VENNA	MAHABALESHWAR TO MAHULI	3.6	6.4	IV
13	WAGHUR	SUNASGAON TO SAKEGAON	3	3	Non-polluted
14	WENA	KAWADGHAT TO HINDANGHAT	3.6	3.8	V
Priority IV					
1	BINDUSAR	SWARAJ NAGAR TO SNEHNAGAR	13	13	III
2	BORI	Along AMALNER	Dry	Dry	Dry
3	CHANDRABHAGA	PANDHARPUR TO SHEGAON DHUMALA	4.2	9.5	IV
4	DARNA	IGATPURI TO SANSARI	3.6	4	V
5	GIRNA	MALEGAON TO JALGAON	3.4	3.4	V
6	HIWARA	PACHORA TO NIMBORA	Dry	Dry	Dry
7	KOYNA	KARAD TO PAPDARDE	5	5	V
8	PELHAR	PELHAR DAM TO GOLANI NAKA	4	4	V
9	SINA	SOLAPUR TO BANKALAGI	4.4	9	IV
10	TITUR	Along CHALISGAON, JALGAON	Dry	Dry	Dry
Priority V					
1	AMBA	BENSE TO ROHA	4	4	V
2	BHATSA	SHAHAPUR TO BHADANE	3.5	4	V
3	GOMAI	LONKHEDA TO SHAHDA	4	4	V
4	KAN	KAVATHE TO SAKARI	3.8	3.8	V
5	MANJARA	LATUR TO NANDED BRIDGE	Dry	Dry	Dry
6	PANCHGANGA	SHIROL TO KOLHAPUR	3.1	7.5	IV
7	PANZARA	VARKHEDE TO DHULE	3.2	3.2	V
8	RANGAVALI	TINTEMBA TO NAVAPUR	4	4	V

9	SAVITRI	DADLI TO MUTHAVALI	3	15	III
10	SURYA	DHAMNI DAM TO PALGHAR	4	5	V
11	TANSA	Along Thane	6	6	V
12	ULHAS	KALYAN TO BADLAPUR	5	7	IV
13	VAITARNA	GANDHRE TO SARASHI	4	4	V
14	VASHISHTHI	KHERDI TO DALVATNE	2.8	5	V

Non-polluted Rivers	BOD (mg/l) Min	BOD (mg/l) Max	Current Priority
1. BURAI	3.2	3.2	V
2. MUCHKUNDI	3.8	3.8	V
3. AMRAVATI			DRY

## **XII. Ground water regulation:**

- In Maharashtra State Ground Water is regulated under Maharashtra Groundwater (Development and Management) Act, 2009. Groundwater Surveys and Development Agency (GSDA).
- GSDA concerned with groundwater surveys, exploration, assessment, monitoring, development, management and regulation of groundwater resources for irrigation, drinking and industrial needs. It also undertakes periodic ground water assessment in order to regulate the ground water use and guide ground water developmental activities on scientific basis.
- GSDA also works towards ensuring sustainability of ground water resources, on a long-term basis. It acts as a custodian, for the implementation of ground water legislation, within the State of Maharashtra.

## **XIII. Good irrigation practices being adopted by the State:**

- 82% of water is used for irrigation purpose in State.
- As per MWRRA notification dated 25 Jun 2015, it is mandatory to supply water through micro-irrigation for selected irrigation projects in State.
- Government of Maharashtra has adopted Piped Irrigation Network policy from Jan 2017, in which it is aimed to achieve 20 % increase in irrigation efficiency. Several projects are undertaken by the Government in order to supply water through piped net work.

**XIV. Rainwater Harvesting:**

- Maharashtra Govt. is implementing "Shivkalin Pani Sathawan Yojana", the scheme for augmentation the availability of water for Drinking and Domestic use and Strengthening of Drinking Water Sources by utilising Rainwater.
- RRC has already requested to Water Resource Dept, GoM water shed management. All concerned local bodies located along the riverbanks are mandated to implement Water shed management, rain water harvesting,

**XV. Demarcation of Floodplain and removal of illegal encroachments:** Water resource Department and Local Bodies ensure Demarcation of Floodplain and removal of illegal encroachments.

**XVI. Maintaining minimum e-flow of river:** Rainwater Harvesting: RRC has already requested to Water Resource Dept, GoM for maintaining minimum E-flows the rivers.

**XVII. Plantation activities along the rivers:** RRC has already requested to Water Resource Dept, GoM for plantation on both sides of the river. All concerned local bodies located along the riverbanks are mandated for plantation at both sides of the river and setting up biodiversity parks in their jurisdiction.

**XVIII. Development of biodiversity park:** RRC has already requested to Water Resource Dept, GoM for setting up of biodiversity parks. All concerned local bodies located along the riverbanks are mandated for setting up biodiversity parks in their jurisdiction.

**XIX. Reuse of Treated Water:**

- At present 395 MLD sewage is recycled for Industrial purpose (130 Ko and
- Water resource department, GoM has prepared integrated State Water Plan, which includes recycling of Treated sewage.
- MPCB has submitted Action plan for Utilization of Treated Sewage to CPCB, in which it is mandated to utilize treated sewage for different class of users like Thermal Power Plants, Industrial Units, Construction activities, non-potable municipal uses, Agriculture-Irrigation, etc. depending on its availability.
- The Infrastructure Projects are mandated by MPCB to recycle 60% of treated sewage for secondary use by providing dual pipeline.
- The Local Bodies will be encouraged to reuse treated sewage for various purposes including construction and gardening.

**XX. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:**

GOM, has announced Namami Chandrabhaga Abhiyan on 18/03/2016 to revive and rejuvenate the river Chandrabhaga and to restore its historic glory. The aim of the Namami Chandrabhaga Abhiyan is to make the Chandrabhaga river pollution free and conserve its purity and sanctity up to year 2022 and others are as mentioned below:

- To maintain the permanent minimum continuous flow of water in the river bed.
- To construct weirs in the river bed for maintaining water level.
- To maintain & keep minimum environmental flow of water.
- To make available sufficient public bathrooms & toilets as well as mobile bio-toilets to the publics during Pandharpur yatras.
- To install STP's for treatment of domestic wastes and scientific disposal facilities for solid waste generated from the villages & cities located on the bank of Chandrabhaga river.
- To carry out the beautification & forestation of river banks.
- To make reuse/recycle of treated industrial water generated from the industries and industrial estates located in the catchment area of Chandrabhaga river.
- As per the local need to work for public participation and development of pilgrimage area.

“Namami Chandrabhaga Pradhikaran” established under the Chairmanship of Hon’ble Chief Minister, GoM & Co-Chairmanship of Hon’ble Finance Minister, GoM, having Divisional Commissioner, Pune as Member Secretary.

“High Power Committee” established under the Chairmanship of Hon’ble Chief Secretary, GoM of Maharashtra having Divisional Commissioner, Pune as Member Secretary.

The Maharashtra Government intends to cleanse and make the holy river Chandrabhaga pollution free by the year 2022.

#### **XXI. Status of Preparation of Action Plan by the 13 Coastal States:**

In compliance to Hon’ble NGT order dated 21.09.2020 passed in OA No 829/2019 in the matter of Lt.Col. Sarvadaman Vs UoI & Ors, Maharashtra has prepared comprehensive district wise action plans of six coastal districts – Mumbai, Palghar, Thane, Raigad, Ratnagiri, Sindhudurg and submitted to CPCB on 08.06.2021. The action plan includes all the aspects of pollution viz. MSW, C&D waste, plastic waste, BMW, Hazardous waste, E-waste, water quality and air quality aspects.



Maharashtra has also updated the action plans based on the inputs received from CPCB. The updated action plans will be sent to CPCB.

In Compliance of Hon'ble NGT Order dtd. 29/01/2021 in the matter of O.A. No. 360/2018 filed by Shree Nath Sharma V/s Union of India, the state has requested Hon'ble Justice V.M. Kanade to monitor the implementation of both State and district environment plans (including coastal district action plans). The first meeting for the same has been conducted on 09.07.2021.

**XXII.** Regulation of Mining Activities in the State/UT: All mining activities are regulated by issuing consent to Establish and consent to Operate along with post approval periodic monitoring of mining activities. All Coal mines are regulated by DGMS (Director General Mines and Safety), Dhanbad and other mines are regulated by Indian Bureau of Mines, Nagpur and Goa.

**XXIII.** Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:

MPC Board issued directions to 15 Municipal Corporations, 29 Municipal Councils and one Cantonment Board to provide adequate sewage treatment plant and to achieve the consented standards prescribed by MoEFCC, GoI and to implement short term and long term measures for treatment of sewage and restrict the discharge of untreated/partially treated sewage to the rivers.

In compliance with the Hon'ble NGT order dtd. 28.08.2019 in the matter of OA No. 593/2017 Paryavaran Suraksha Samiti v Union of India, the MPC Board has issued directions to 01 Mega city, 09 Million plus cities, 254 Class I cities/towns and 122 Nagar Panchayats as to why Environmental Compensation shall not be levied after the stipulated timeline.

**XXIV.** Municipal Corporation of Greater Mumbai Corporation (MCGM) details of up gradation of Proposed STP Network Details as on 24/05/2023

As per order of Hon'ble Supreme Court in Civil Appeal no. 5036/2019 dated 01/02/2022, Municipal Commissioner had submitted the affidavit dated 11/02/2022 giving detail timeline about re-invitation of the tenders. The status report about the WWTF works was submitted to Hon'ble Supreme Court on 15.07.2022 and the same was taken on record by Hon'ble Supreme Court in the hearing on 04.08.2022. the updated status report of STPs is as under :

### Timeline of WwTF Projects:

Sr. No.	Name of WwTF	Plant capacity in MLD	Tertiary Treatment in MLD	Design, Build Period in years	Date of Issue of LOA	Expected Date of completion w.r.t. Commencement Date
1	Worli	500	250	5	30.05.2022	04.07.2027
2	Bandra	360	180	5	31.05.2022	04.07.2027
3	Dharavi	418	209	5	27.05.2022	04.07.2027
4	Versova	180	90	4	31.05.2022	04.07.2026
5	Malad	454	227	6	30.05.2022	04.07.2028
6	Ghatkopar	337	169	4	31.05.2022	04.07.2026
7	Bhandup	215	108	4	13.07.2022	22.08.2026
	Total	2464	1233			

The status of each individual STP project is summarized below:

(1) Worli WWTF :

- i. As per tender condition, the Joint Venture of M/s. Suez India Private Limited & M/s. Suez International has formed a Special Purpose Vehicle (SPV), under name M/s. Suez Ultrafor Pvt. Ltd. for execution of the Worli WwTF work.
- ii. The contract for Worli WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The old and redundant structures are being removed. Condition structural assessment of existing plant is completed and the repair works of the same are in progress. The underground utilities survey is also in progress.
- iii. The contractor has also carried out tree survey. The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(2) Dharavi WwTF:

- (i) The Joint Venture of M/s. Welspun Enterprises Limited & M/s. EDAC Engineers Limited has formed a Special Purpose Vehicle (SPV) under name M/s. Welspun EDAC JV Pvt. Ltd. for execution of the Dharavi WwTF work.
- (ii) The contract for Dharavi WwTF is executed. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The contractor has also carried out tree survey.

(3) Bandra WwTF:

- (i) The contract for Bandra WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed the tree survey, topography survey, Geotechnical survey, Soil investigation and submitted Basic Engineering Package (BEP) which is under review. The abandoned structures are partially removed. Condition structural assessment of existing plant and underground utility survey is in progress. Temporary fencing is partially completed. Consent to Operate from MPCB is received.
- (ii) The contractor has also carried out tree survey. The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(4) Ghatkopar WwTF:

- (i) The contract for Ghatkopar WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed the tree survey, topography survey. Geotechnical survey, Soil investigation and Basic Engineering Package (BEP) are submitted which is under review. Temporary fencing is partially completed. Consent to Establish is received from MPCB.
- (ii) The existing site has 4 lagoons. The sewage is treated in 2 lagoons and the new plant will be constructed in balance 2 lagoons. For these 2 lagoons, Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.
- (iii) The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(5) Versova WwTF:

- (i) The contract for Versova WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The contractor has applied for Consent to Operate and Consent to Establish from MPCB.

- (ii) The existing site has 2 streams of 3 lagoons each. The sewage is treated in 1 stream (3 lagoons). The new plant will be constructed in balance 1 stream (2 lagoons). For this 1 stream (2 lagoons), Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.

(6) Malad WwTF:

- (i) The contract for Malad WwTF is executed. The contractor has mobilized the site. Basic Engineering Package (BEP) is submitted which is under review.
- (ii) As the land proposed for Malad WwTF work is covered with mangroves, the requisite permission from Forest department i.e Stage -II Forest Clearance (final approval) is received from regional office, WCZ, MOEF&CC, GOI on 03.02.2023. Order for Diversion of land for non-forest purpose is received on 31.03.2023 from department of Revenue & Forest, GOM. The compliance of the conditions mentioned in the permissions is in process.

(7) Bhandup WwTF:

- (i) The contract for Bhandup WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed topography survey, Geotechnical survey, Soil investigation and Basic Engineering Package (BEP) is submitted which is under review. Consent is granted by MPCB.
- (ii) The existing site has 4 lagoons. The sewage is treated in 2 lagoons and the new plant will be constructed in balance 2 lagoons. For these 2 lagoons, Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.

Annexure-1 for Month of Apr-2025  
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
1	Godavari	Someswar Temple to Rahed	504	I	IV	Tryambakeswar Municipal Council	Municipal Council	1) Local Nallas	1.00	1.00	0.00	1.00	0.00	5.0 MLD	Proposed STP of 5.0 MLD is under construction and will be commissioned in 2026	Started construction work and under progress.	12/1/2023, Final date for completion is yet not finalised.	NA	....	Temprrory treatment on Nalla	Nashik	Nashik
2			II		Nashik Municipal Corporation	Municipal Corporation	1) Chikhali Nalla 2) Gangapur Nalla 3) Bardan phata Nalla. 4) Someshwar Nalla. 5) Chopda Nalla	290.00	360.00	0.00	290.00	0.00	0.00	32.00 MLD STP Commissioned	STP capacity 360 MLD	Complied	Complied	1600 km sewer network completed 210km sewer network work under progress is 80% completed . Final date for completion is yet not finalised.	1600 km sewer network completed 210km sewer network work under progress is 80% completed , Final date for completion is yet not finalised.	Nashik	Nashik	
3			II		Paithan Municipal Council	Municipal Council	1) Local Nallas	5.00	0.00	5.00	0.00	5.00	8.80	Permission for flashing of tender is to obtained considering finance allocation. After approval to carry further tender process from Paithan Apegaon Vikas Pradhikaran Committee, tender for STP Construction and allied work will be done	Sewer line construction is under process	23-05-2023 (Already Expired), Final date for completion is yet not finalised.	23-05-2023 (Already Expired), Final date for completion is yet not finalised.	In zone-1 drainage network of DWC and RCC pipe of various dia.of length 19304 m is laid. In zone-2, which is currently in progress 32000 m drainage network of DWC and RCC pipe are laid. About 3 km drainage network is balance. Site for wet well no.2 is now finalised by M. C. Paithan on 9-6-2020.	Budget 46 Cr Sanctioned.	Chhatrapati Sambhajnagar	Chhatrapati Sambhajnagar	
3			II		Gangakhed Municipal Council	Municipal Council	1) Local Nallas	4	0	4	0	4	10	Funds of Rs. 20 Cr received under swach Bharat Mission for STP of capacity 10 MLD and revised DPR will be submitted to MAHARASHTRA JIVAN PRADHIKARN for technical approval.	Construction not started	--	--	Construction not started	Construction not started	Parbhani	Chhatrapati Sambhajnagar	
			II		Nanded Waghla Municipal Corporation	Municipal Corporation	North side Nalla - 1.Chanal Nalla 2.Bhimghat Nalla East 3.Shani Mandir Nalla. 4.Govardhan Ghat Nalla East 5. Govardhan Ghat Nalla West 6. Balgiri Nalla - 1 7. Balgiri Nalla - 2 8. Gadipura Nalla Harijan Wasi 9. Gadipura Nalla Badi dargha 10. Gadipura Habib Talkiz 11. Sidhi Ghat Nalla 12. Killa Center Nalla 13.Killa East Nalla 14. BurudGalli Nalla 15. NawGhat Nalla 16. Karbala Nalla 17. Chouphala Nalla 18 Bialal nagar Nalla 19 Kodheneagar Nalla 20.Bhimghat Nalla west	70.00	132.00	0.00	57.00	13.00	10.00	1. Sewage Pumping station completed. 2.approach nalla 400 meters completed 3. Primary Treatment Unit construction work completed & mechanical work completed. 4.MBBR tank- 2 Nos. completed Mechanical work completed. 5.Construction work of Clarifier completed & mechanical work completed. 6. Construction work of chlorination unit completed. 7. G.I Pipeline work from sewage pumping station to inlet of STP completed. 8. Construction work of administrator building completed 9.ESR and GSR are completed 10. only electric work of transformer is remaining		31/12/2024	31/12/2024	AMRUT 2.0 work for nanded city drainage is in progress. physically it is completed upto 39%	There is gap of 13 MLD in sewage treatment. Municipal corporation has already installed 03 STPs of 132 MLD capacity. But, to treat 10 MLD sewage coming from chanal Nalla, STP based on MBBR technology and with capacity of 10 MLD is under construction on Chanal Nalla coiming from north side of city. Balance 03 MLD sewage coiming from south side will be diverted to existing STP at Bondar. Pumping station is proposed for the diversion.	Sub Regional Office Nanded	Chhatrapati Sambhajnagar	
4	Kalu	Along Atale village	2.5		IV	Kalyan-Dombivali	Municipal Corporation	1) Neptune Nalla, 2) Balkrishna Paper Mill Nalla, 3) Shiv Mandir Nalla, 4) Balyani Nalla	7.60	5.00	2.60	0.00	2.60	21.00	NA	Construction work of Ambivali (Vadavali) STP is completed.. Sequential Batch Reactor technology (SBR).	STP is brought into operation.	NA	As said area is having less population, under ground network is not proposed. Sewage collection is proposed by nalla intersection at Sewage pumping station followed by treatment at STP. Civil Structure of pumping at all the nallabas are completed. At present 10 MLD sewage is being treated.	At present 10 MLD sewage is being treated entire sewage generated from this area will be treated by Dec 2024. As mentioned from the 4 nallabas 7.60 MLD sewage is flowing out of which 5 MLD has been diverted to Ambivali (Vadavali) STP.	Kalyan-1	Kalyan
5	Kundalika	Roha to Salav	35.5	I	III	Roha Municipal Council	Municipal Council	1) Local nallas	2.80	0.00	2.80	0.00	2.80	5.00	Roha Municipal Council has proposed to install 5 MLD capacity STP. But proposed STP plant site falls under CRZ. MPCB Raigad office issued letter to municipal council on 15.04.2021 to get NOC from CRZ for construction of STP. Presently municipal council is in process to get approval form concern department for installation of STP.	Work is not commissioned yet.	Timeline not provided	Timeline not finalised.	Drainage network 60% completed.	Roha MC has stipulated the condition of provision of Septic tank & soak pit while granting the building permission. Rest water is discharged in to saline water zone of Kundalika.  1MLD and 4 MLD capacity of STP proposed.	Raigad2	Raigad
6	Mithi	Powai to Dharavi	17.8	I	I	Mumbai Municipal Corporation	Municipal Corporation	1) Local Nallas	286.00	8.00	278.00	8.00	278.00	0.00	STP of 8.0 MLD capacity completed and in operation.	Completed	3/1/2024, timeline not finalised.	3/1/2024, timeline not finalised.	-----	Construction of STP of 8 MLD capacity and WSP compound. 144+134=278MLD will be diverted to existing STPs at Bandra and Ghankopar by March 2024 Out of Total 286 MLD of Dry weather flow, the work of construction of STP of 8 MLD capacity from Filterpada to	Mumbai2	Mumbai

Annexure-I for Month of Apr-2025  
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
7	Morna	Akola to Takaljalalam	6	I	IV	Akola Municipal Corporation	Municipal Corporation	1) Khadki Nalla at Vadrupa river 2) Hingna Nalla 3) Khadan Nalla 4) Kailash tekdi 5) Nimwadi Nalla 6) Luxury Bus stand Nalla 7) Anicut Nalla 8) Kholesdwar nalla 9) Ganesh Ghat Nalla 10) Shalini Talkies Nalla 11) Savatram Nalla 12) Masum Shah baba Nalla 13) Mohata Mill Smashan Nalla 14) najuk nagar Nalla 15) Naigaon nalla at nagina masjid trust 16) River Junction Naigaon Nalla 17. Shanawajpur Naigaon Nalla 18. Najuk Nagar nalla 19. Sidhatha nagar at Idgah Nalla 20. Rahul Nagar Harihar Bada.nalla	37.00	37.00	0.00	37.00	0.00	30+7=37	Operational	The STP of capacity 7MLD & The STP of capacity 30MLD are constructed and operational.	Complied	.....	The underground drainage scheme is designed for the population left bak at old akola city 2.27km and nalla intercept (15No.). Right bak of morna river length 10.93 km and nalla intercept 18 no., Bapu nagar to Kharap length 1.91km nalla interception 2 nos., Construction of pumping station with Wetwell at Old city River Bak (Wet well at old city river bank)	Provided 02 STPs of total Capacity 37 MLD . At present sewage generation is 37 MLD. M.C. has installed 37 MLD capacities STPs.	Akola	Amravati
8	Mula	Bopodi to Aundh Gaon	2.7	I	III	Pune Municipal Corporation	Municipal Corporation	1) Botanical Garden Nallah in Pune City	97.00	73.00	24.00	73.00	24.00	50.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STPs of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024.	Construction work is not yet started	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will completed within next three years.	01 STPs with capacity 10. MLD proposed on this stretch and will be completed by 2025. existing 1 STPs having capacity 18 MLD is in operation. Total Sewage generation from PMC area is 883 MLD. PMC has proposed 14 STPs with capacity 511.50 MLD	Pune I	Pune
9	Mutha	Shivaji Nagar to Khadakwada Dam	16	I	II	Pune Municipal Corporation	Municipal Corporation	1)Warje nalla 2)vadgaon bk nalla 3) Hingne nalla 4)Erandwana nalla 5)Nagzari nalla 6)Ambli odha nalla	151.00	94.00	57.00	94.00	57.00	54.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STPs of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024.	Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024.	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will completed within next three years.	02 STPs with capacity of 26 MLD & 28 MLD are proposed & will be completed by 2025. existing 2 STPs having Erandwane- 50 MLD and Vinhalwad- 32 MLD capacity i.e. total 82 MLD. Total Sewage generation from PMC area is 750 MLD. PMC has proposed 14 STPs with capacity 511.50 MLD & Pune Cantonment Board has proposed one STP of capacity 20 MLD.	Pune I	Pune
10	Mula-Mutha	Theur to Mundhwa Bridge	15	II	III	Pune Municipal Corporation	Municipal Corporation	1) Keshavnagar Nalla 2) Nalla at Bhupkar Mala 3) Rangicha Odha at Bhupkar Mala	496.00	400.00	96.00	400.00	96.00	259.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STPs of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress 50 % completed will completed up to July 2023	Work of STP (10 MLD) at Ramtekadi is in progress 50 % completed will completed up to July 2023, however further timeline is not yet finalised.	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will completed within next three years.	02 STPs with capacity of 93.5 MLD & 12 MLD have been proposed & will be completed by 2025. Existing STP of 45 MLD is provided at Mundhwa. Total Sewage generation from PMC area is 750 MLD. PMC has proposed 14 STPs with capacity 511.50 MLD.	Pune I	Pune
11																						
12																						
13	Nira	Sangavi to Shindewadi	43	I	III	Akhij Gram Panchayat	Gram Panchayat	1) local nallas	1.30	0.00	1.30	0.00	1.30	0.00	NEERI prepared Camus Soil Bio Technology Treatment base STP . The Proposal is submitted to Jeevan Pradhikaran which is under progress.	Nil	Timeline not finalised.	Timeline not finalised.	.....	Gap in the Treatment capacity is 1.3 MLD. 8 MLD STPs is proposed in Phaltan. MPC Board will provide financial & technical assistance to Akhij in next three years.	Solapur	Pune
14				I	III	Phaltan Municipal Council	Municipal Council	1) Khadakkhira nala from Phaltan 2) Dagadi khan nalla near dindi naka	7.00	0.00	7.00	0.00	7.00	8.00	Work in progress of STP 2.5 MLD located at Shivaji nagar Open space & 5.5 MLD STP located at Dagdi Khan Sheti Shala	2.5 MLD STP - 40 % of work of STP completed. 5.5 MLD-90 % of work of STP completed.	Timeline not finalised.	Timeline not finalised.	Underground drainage network line work is under progress. Total 76 km sewage line is under development out of that 23 Km of sewage line is completed.	8MLD (2 STPS: 2.5 + 5.5) grant from Maharashtra savarna jayanti nagarothan Mahaabhiyan yojana of 72.76 Cr.	Satara	Pune
15	Vel	Nhavare to Shikrapur	10	I	III	Shikrapur Gram Panchayat	Gram Panchayat	1) local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	NA	Timeline not finalised.	Timeline not finalised.	.....	Shikrapur is Gram panchayat & there is no proposal of STP. MPC Board will provide financial & technical assistance to small towns to install STPs	Pune	Pune

Annexure-1 for Month of Apr-2025  
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
16	Pawana	Dapodi to Ravet	20	II	II	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Ravet Nalla near Ravet STP 2) Garware Nalla Near Bhatnagar 3) Kalasagar Nalla 4) Chinchwad Nalla Near SBR 30 MLD STP 5) Gavade Colony Nalla Near Manikbag (Chinchwad Staion Nalla Nearby Bombay Selection)	205.80	260.00	0.00	205.80	0.00	15.00	1) DPR prepared for Augmentation of 30 MLD Bhatnagar STP to 45 MLD. Now Excavation is started	Excavation is started	May-25	May-25	Intercepted Sewer along the PCMC side bank of river is in progress.	Intercepted Sewer along the PCMC side bank of river is in progress.DPR prepared for Augmentation of 30 MLD Bhatnagar STP to 45 MLD. Now excavation is started	PCMC	Pune
17	Indrayani	Moshigaon to AlandiGaon	4.62	II	III	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Ramdara Nalla 2) Moshi Nalla	88.20	73.00	15.20	73.00	15.20	12 MLD	Foundation work of STP at Chikhali is in progress		5/1/2024, revised final date is yet not finalised.	5/1/2024, revised final date is yet not finalised.	Work is in progress	Previous STP work was stoped and structure demolished as per Hon'ble NGT Order, alternative land at sr. No. 92 & 93 having STP capacity 12 MLD is proposed . Revised DPR sanctioned Tender floated and foundation work is in progress	PCMC	Pune
														5 MLD	PCMC has started foundation work of 5 MLD Capacity at Bhosari	PCMC has started foundation work of 5 MLD Capacity at Bhosari	5/1/2024, revised final date is yet not finalised.	5/1/2024, revised final date is yet not finalised.	Drainage work is in progress	PCMC has started foundation work of 5 MLD Capacity at Bhosari	PCMC	Pune
18														7 MLD (Alandi STP)	3)PCMC has recently started civil work for -7MLD-STP at bhoori Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	3)PCMC has recently started civil work for -7MLD-STP at bhoori Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	8/23/2023, revised final date is yet not finalised.	---	3)PCMC has recently started civil work for -7MLD-STP at bhoori Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	3)PCMC has recently started civil work for -7MLD-STP at bhoori Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	Pune-II	Pune
			II	IV	Alandi Municipal Council	Municipal Council	local nallas	2.50	0.00	2.50	0.00	2.50	4.00	Work not yet started	Funds sanctioned under Pilgrimis Development Scheme. Work order issued, 80 percent work of underground drainage network has been completed. STP plant construction is remaining.	Timeline not provided	Timeline not provided	Alandi Municipal Council completed 80% work of underground sewage network lines.	DPR prepared for STP at Alandi. DPR is prepared for Alandi Municipal council.	SRO-Pune-2	Pune	
19	Wainganga	Tamsar to Ashti	98	II	III	Desaijanj Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	0.00	STP yet not proposed		Timeline not provided	--		DPR preparation is also yet not started. Project cost of 50 Cr including the drainage network cost. Proposal submitted by Municipal Council to UDD. But UDD has yet not given any approval.	Chandrapur	Chandrapur
20					III	Gadchiroli Municipal Council	Municipal Council	1) local nallas	5.00	0.00	5.00	0.00	5.00	11.50		95% work completed. Order placed for machinery. Yet to be received.	7/31/2023, revised final date is yet not finalised.	--	99% work of main drainage line has been completed. The work of internal drainage line is in progress.	Received technical sanction from MJP. Tender floated. Work Order of Rs. 12.0 Crores given to STP contractor based at Gujarat. MJP is the overall Project Consultant for this. Project cost of 96.5 Cr including the drainage network cost and this is approved UDD. As on today, Rs. 20 Crore has already been spent. Out of 96.5 Crore, Rs. 12.0 Crore will be utilized for STP & remaining Rs. 84.5 Crore are for drainage work.	Chandrapur	Chandrapur
21					III	Bramhapuri Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	7.00	7.0 MLD STP is proposed. DPR is under consideration of MJP.		Timeline not provided	---	STP Project cost of approx. 70 Cr including the drainage network cost. DPR is prepared by private agency through tender process. This DPR submitted to MJP for approval. MJP has yet not given approval. (Note:- Distance of Bramhapuri City is approx. 10 km from Wainganga River. Part of Untreated sewage reaches upto Wainganga River through Bhuni Nalla. Part of untreated sewage is lifted by	Chandrapur	Chandrapur	
22					III	Bhandara Municipal Council	Municipal Council	1) Bhandara town drain coming from Sant Tukdoji Ward, Town Bhandara, Dist- Bhandara.	5.50	0.00	5.50	0.00	5.50	15.00	Land allotted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction.		5/1/2024 further time line not given	---	----	DPR has been submitted to MJP for technical approval.	Bhandara	Nagpur
23					III	Pauni Municipal Council	Municipal Council	1) Pauni town drain	1.00	0.00	1.00	0.00	1.00	7.00	Land allotted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction.		3/1/2024 further time line not given	---	----	DPR has been submitted to MJP for technical approval. FSTP of 5 KLD is provided	Bhandara	Nagpur
24	Wardha	Ghuggus to Rajura	42	II	III	Chandrapur	Municipal Corporation	1) Confluence of Erai & Wardha River near Hadasti Village 2) Tail end of Amal nalla meeting to Wardha River near Sasti Opencast Mines	35.00	70.50	0.00	35.00	0.00	0.00	NA	NA	Complied	---	Total sewage network length is 176 km, completed 141km, balance 35km. Balance could not be completed currently by CCMC due to no NOC from forest dept., Archeological dept. and other gov. dept..	Chandrapur has Sewage Treatment capacity of 70.5 MLD. But, inadequate drainage network. Presently 80% sewage generated is treated in STP and balance 20% alongwith the 80% treated sewage is discharged in Erai River, which later meets Wardha river.	Chandrapur	Chandrapur
25					IV	Ballarpur	Municipal Council	1) Discharge of BILT Nalla in Ballarpur, behind Ballarpur Opencast Mines. 2) Local Nalla near crematorium meeting to Wardha River at Ballarpur	5.00	0.00	5.00	0.00	5.00	16.00		Construction of STP 10% work completed.	12/1/2023., revised final date is yet not finalised.	---	Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	Ballarpur has proposed 2 STPs of 7.5 and 8.5MLD with total capacity 16 MLD. Total project cost of STP & underground sewage network is Rs. 57.19 Cr. Project cost of 7.5 MLD is 6.992 Crores & 8.5 MLD is 7.5906 Crores. The agency will complete drainage pipeline of 54.09 kms. in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	Chandrapur	Chandrapur
26					IV	Rajura	Municipal Council	1) Kapangson Nalla meeting to Wardha River at Rajura	3.20	0.00	3.20	0.00	3.20	5.50	DPR Prepared		Timeline not provided	NA	----	DPR prepared by MJP. Currently 3.2 MLD sewage generated and all is discharged directly into Wardha River. Total project cost of STP plant + drainage system is . 38 Cr.	Chandrapur	Chandrapur



Annexure-1 for Month of Apr- 2025  
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO	
27	Ghod	Amnapur to Shirur	10	III	IV	Shirur	Municipal Council	1) Nallah near Kathapur Village 2) Nallah near Hindu temple at Malawadi 3) Ramling Grampanchayat Nallah 4) Shirur Town nallahs 5) Shirur Gramin Nallahs	6.00	6.00	0.00	5.20	0.00	0.00	Shirur Municipal Council is having STP from 2014 and is in working condition		Complied	---	---	There is discharge from villages Amnapur, Kathapur & Phakate.MPC Board will provide financial & technical assistance to villages in next three years.	Pune	Pune	
28	Kanhau	Bhandara to Nagpur	100	III	IV	Kamptee	Municipal Council	1) JN Road Nalla 2) Akshok nagar Nalla 3) Iohiya layout Nalla. 4) Bagdor Nalla 5) Other 2 local nallahs	10.80	0.00	10.80	0.00	10.80	12.50	1) MC has proposed to provide sewage Treatment plant of capacity 12.50 MLD through private agency. MC had said proposal to MJP for Technical approval but now MC has proposed to construct private agency . Tender is processed. DPR will be prepaid STP. 2) Applied for grant of consent under Water/Air Act and is under consideration.		NA	Timeline not provided	Timeline not provided	Lenth of Nalla is 7.5 km (3 ntr. Avg.)	As a Short term measure MC has provided. Sand and Boulder filters at Drains carrying sewage. Also MC has proposed to construct small STP of capacity of 100 CMD, 300 CMD & 500 KLD of budget 4 to 5 Cr.	Nagpur1	Nagpur
29					II	Kanhau Pinpri	Municipal Council	1) Local Nallahs	8.00	0.00	8.00	0.00	8.00	8.00	submitted proposal for provision of sewage Treatment plant of capacity 8.0 MLD estimating 32.42 Crs to the Govt of Maharashtra for further approval. Funding by Urban Development.		Timeline not provided	Timeline not provided	Open Drain	Letter issued to Kanhau MC by RO, Nagpur vide dated 14/08/2020 to submit details of DPR, Time line. Meeting was conducted under the Chairmanship of the Honble Minister Env regarding pollution of Nag River on 01/03/2021 and directed Collector, Nagpur, to resolve issue of STP of the Kanhau & Kamptee. Chief Officer, M.C. Also meeting was onducted under chairmanship of Honble Divisional Commissioner where in local bodies where instructed to submit short term & long term action plan.	Nagpur1	Nagpur	
30					II	Mouda	Municipal Council	1) Local Nallahs	1.50	0.00	1.50	0.00	1.50	1.00	Nagar Panchayat has called Tender for submission of DPR for installation of 1.0 MLD.	3/1/2023, revised final date is yet not finalised.	---	Lenth of Nalla is 7.5 km (3 ntr). Avg.	2 nos. of STP of capacity 0.5 MLD each is proposed at 2 locations, which will be expected to be completed by 2021. FSTP provided and is in operation having capacity 20 KLPD.	Nagpur1	Nagpur		
31	Kolar	Along Koradi	3.4	III	IV	Chandkapur	Gram Panchayat	1) Chandkapur village sub drain	0.25	0.00	0.25	0.00	0.25	0.00	ZP CEO vide letter dated 14/08/2020 has submitted Estimate for Provision of combined STP of 2 MLD capacity for Chandkapur & Chicholi and requested to sanction fund of Rs 3,56,92,459/- . MPCB Regional Officer, Nagpur vide letter dated 14/08/2020 has requested to submit detail DPR with Bank Details to submit said proposal at Head office for further needful. A Detail proposal has been sent to The Head office, M.P.C.B vide Lo.1 No.675 dated 19/10/2020. For further needful.		Timeline not provided	---	---	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. Meeting was conducted under the Chairmanship of the Honble Minister Env regarding pollution of Nag River on 01/03/2021 in this regard letter is received from ZP Nagpur regarding grant same is attached.	Nagpur-1	Nagpur	
32						Chicholi	Gram Panchayat	1) Chicholi Village Major Drain	0.25	0.00	0.25	0.00	0.25	0.00		Timeline not provided	---	---	Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 in this regard letter is received from ZP Nagpur regarding grant same is attached.	Nagpur-1	Nagpur		
33						Mahadula	Nagar Panchayat	1) Drain coming from side pond No. 3 Koradi TPS.	1.40	0.00	1.40	0.00	1.40	0.00		No construction & installation activity.	Timeline not provided	Timeline not provided	Open Drain	RO Nagpur, issued letter to Mahadula Nagar Panchayat vide dated 14/08/2020 to submit details of DPR, Time line. Also meeting was conducted under chairmanship of Honble Divisional Commissioner where in local bodies where	Nagpur-1	Nagpur	
34	Krishna	Shindi to Kurundwad	106	III	IV	Sangli Miraj Kupwad	Municipal Corporation	1) Sheri Nalla, Sangli. 2) Sidharth Nagar Nalla, Sangli. 3) Haripur Nalla, Sangli. 4) Miraj Nalla, Miraj 5) Other Major drain	58.70	46.00	12.70	49.20	9.50	22.50	All Civil & mechanical work completed, however electric supply & connection of drainage line under progress.	electric supply & connection of drainage line under progress.	Oct. 2024	Oct. 2024	Total 164.9 KM sewer line is proposed out of that 116.5 KM wok completed	03 STPs having capacity of 59.7 MLD (27, 9.2 & 23.5) are in operation with actual utilization of 52.2 MLD ( 23.5 MLD STP at Hanuman Nagar is operating at 16 MLD). One STP of capacity 23.5 MLD STP at Bedga Road is at final stage of commissioning.,	Sangli	Kolhapur	
							Sangliwadi		3.00	3.00	0.00	0.00	3.00	3.00	NA	Proposed	Time line not provided	Time line not provided	--	Time line not provided	Sangli	Kolhapur	
							Vakharbhag		22.00	22.00	0.00	0.00	22.00	22.00	NA	Proposed	Time line not provided	Time line not provided	--	Time line not provided	Sangli	Kolhapur	
35					IV	Islampur	Municipal Council	8 km distance from city 1) Islampur Municipal Council Local Nalla.	9.00	0.00	9.00	0.00	9.00	12.00	Land acquisition under progress.	NA	Time line not provided	Time line not provided	Pumping station land acquisition under process.	30% sewer network completed, land acquisition under progress for STP, 23.58 Cr grant from govt and 21.0 Cr aswell is received. 7MLD+4.5MLD STP by March 2022.	Sangli	Kolhapur	
36					IV	Ashta	Municipal Council	Krishna River 6 Km away from city 1) Local Nallahs	2.50	0.00	2.50	0.00	2.50	5.50	Proposal sent for Administrative approval.	NA	Timeline not provided	Time line not provided	Connected all drains to RCC constructed Canal. The canal were block because of farms had diverted that water and the canal is very narrow.	DPR sent for approval	Sangli	Kolhapur	
37					IV	Wai	Municipal Council	1) Gangapuri nalla 2) Siddheshwar Nalla 3) Other small nalla	4.00	0.00	4.00	0.00	4.00	6.00	DPR forwarded to MJP Pune for technical sanctioning,	Timeline not provided	---	--	Land acquisition for STP is in process. Technical sanction of STP & underground networking is in progress. Presently no fund sanctioned work will be commenced under Maharashtra Swarnajayanti Vojana. FSTP of 70 KLD Capacity has been installed and is in operation.	Satara	Pune		
38	Mor	Jalgaon to Amoda	20	III	V	Marul	Gram Panchayat	1) Local Nallahs	0.45	0.00	0.45	0.00	0.45	0.00	No	No	Timeline not provided	---	NA	Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Marul, Nhavi & Padalse villages. MPCB given work order for Financial assistance to 03 Gram Panchayats for preparation of DPR for Sewage treatment facilities, 2 Lakhs each.	Jalgaon	Nashik	
39					IV	Nhavi	Gram Panchayat	1) Local Nallahs	0.50	0.00	0.50	0.00	0.50	0.00	No	No	Timeline not provided	---	NA		Jalgaon	Nashik	
40					IV	Padalse	Gram Panchayat	1) Local Nallahs	0.26	0.00	0.26	0.00	0.26	0.00	No	No	Timeline not provided	---	NA		Jalgaon	Nashik	

Annexure-I for Month of Apr-2025  
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
41	Patalganga	Khadepada to Kopoli	20	III	III	Khopoli	Municipal Council	1) Bazarpeeth Nalla	11	0	11	0	11	13	Tender of 13 MLD STP was allotted to M/s. Acquatech Solutions Pvt. Ltd., Work of 13 MLD capacity STP (SBR Technology) in progress.	-	3/24/2023, revised final date is yet not finalised.	--	...	DPR sanctioned tendering process is under progress.	Raigad 1	Raigad
42					III	Khalapur	Nagar Panchayat	1) Lendi Nalla 2) Bazarpeeth Nalla	1.6	0	1.6	0	1.6	3	Tender work of allotment of STP is in progress	-	Timeline not provided	--	...	DPR Preparation work is inprogress	Raigad1	Raigad
43	Pedhi	Narayanpur to Bhatkuli	3.2	III	V	Amravati Municipal Corporation	Municipal Corporation	1) Drain from Village Narayanpur 2) Drain from Village Bhatkuli 3) Amba Nalla from Amravati City 4) Frizapura Nalla 5) Prashant Nagar Nalla 6) Minor Nalla 7) rathi nagar 8) Retigaon nalla 9) Nawethe nalla 10) Bhorivta Maheshidva							DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals		Timeline not provided	---	....	DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals	Amravati1	Amravati
44	Purna	Asegaon to Dhuapeshwar	223.2	III	IV	Amravati Municipal Corporation	Municipal Corporation	1. Drain from Village Asegaon Purna 2. Drain from Village Purna Nagar 3. Drain From Village Sawalapur 4. Drain From Village Nerul Ganagamai 5. Drain From Village Nerul Wathoda Shakleshwar 6. Drain From Village Durapur 7. Drain From Village Kholapur	93.00	74.50	18.50	74.50	18.50	28.00	DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals		Timeline not provided	---	....	DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals	Amravati1	Amravati
45	Penganga	Mehkar to Umurkhed	7.65	III	V	Mehkar Municipal Council	Municipal Council	1) Mehkar to umurkhed Lendhi nalla	3.77	0.00	3.77	0.00	3.77	0.00	DPR Preparation under progress		3/1/2023, revised final date is yet not finalised.	---	....	MC appointed PMC to prepared DPR for under ground drainage and STPs.	Amravati	Amravati
46	Penganga	Mehkar to Umurkhed		III	IV	Umurkhed	Municipal Council	1) Mehkar to umurkhed Lendhi nalla	4.10	0.00	4.10	0.00	4.10	9.60	Full-fledged STP is not proposed. However, Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto-Plankton Technology.		Timeline not provided	---	....	STP Project cost of 33 Cr including the drainage network cost was done by NEERI Nagpur. Then this proposal was submitted to MJP for technical sanction. MJP has not given technical sanction. Hence, administrative approval is not given by UDD. Then Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto-Plankton	Chandrapur	Chandrapur
47	Tapi	Raver to Shahada	58	III	IV	Bhusawal	Municipal Council	1) Local Nallas	11.00	0.00	11.00	0.00	11.00	12.50	Proposal for closed drain system and STP is submitted to Government for approval.	No	Timeline not provided	---	NA	Gap in the treatment capacity is 11 MLD. At present no treatment facility at Bhusawal, proposal for closed drain system and STP is submitted to Government for approval.	Jalgaon	Nashik
48						Shirpur	Municipal Council	1) Local Nallas	5.00	12.50	0.00	5.00	0.00	0.00	Shirpur Municipal Council is having STP and is in working condition	---	Completed	---	Total existing sewage network length 74km	O&M technology of STP is SBR - level of treatment aeration and chlorination.	Dhule	Nashik
49	Urmodi	Dhangarwadi to Nagthane	18	III	V	Valse	Gram Panchayat	1) Valse nalla	0.40	0.00	0.40	0.00	0.40	0.00	NA	NA	Timeline not provided	---	SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Satara, has issued letter to Gram Panchayat for installation of STP.	Satara	Pune
50						Nagthane	Gram Panchayat	1) Nagthane nalla	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	---	SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Satara, has issued letter to Gram Panchayat for installation of STP.	Satara	Pune
51	Venna	Mahabaleswar to Mahuli	47	III	IV	Medha	Nagar Panchayat	Local nalla	0.6	0	0.6	0	0.6	0	No treatment provided	No treatment provided	No treatment provided	----	No treatment provided	No treatment provided	Satara	Pune
						Satara	Municipal Council	1) Ramnala Nala, Karanje	12.80	0.00	12.80	0.00	12.80	17.50	Work in progress of STP 5.5 MLD located at Survey No.387 A, Opp.Akashwani, Karanje, Satara	5.5 MLD STP - 20 % of work of STP completed.	5/24/2023, revised final date is yet not finalised.	----	Under ground drainage system work is under process (96.27 % work completed).	DPR approved vide letter no.Amrat-20222/P.K.24/Navis-33 dtd.28/04/2022..	Satara	Pune
52	Waghur	Samagaon to Sakegaon	98	III	V	Pahur, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	DPR not Prepared	NA	Timeline not provided	NA	NA	Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Pahur, Neri and Sakegaon, Nhari & Padale villages. MPCB has approved fund of Rs. 2 Lakh for each Gram Panchayts.	Jalgaon	Nashik
53						Neri, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	---	----		Nashik	Nashik
54						Sakegaon, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	---	----		Nashik	Nashik
55	Wena	Kawadghat to Hinganghat	1	III	V	Hinganghat	Municipal Council	1) Hinganghat town drain coming to Wena River near Railway Bridge 2) Hinganghat town drain coming to Wena River from Ghat	13.60	10 + 3.5	0.10	6.25	7.35	0.00	1) 10 mld STP in operation since, March-2022. 2) 3.5 STP in operation since March 2024	NA	NA	NA	01 STPs of 10 MLD is in operational since March-22. 2nd STP Of Capacity 3.5 MLD in Operational since March 2024	Nagpur2	Nagpur	
56	Bindusar	Swarnajagar to Soelhanagar	0.7	IV	IV	Beed Municipal Council	Municipal Council	1) Subhash Road nalla at Sahe Chowk, Sneha Nagar, Beed.	22.00	0.00	22.00	0.00	22.00	35.00	Proposed .As per letter received from CO, MC Beed the land is yet not finalize and at present there is no any physical progress at site.	Land issue	8/22/2023 (Already expired), however revised final date is yet not finalised.	----	Work of drainage work yet not be started	No treatment facility. or STP is proposed with capacity of 35 MLD. Budget 165 Cr Sanctioned. 50%-GOI, 25%-GOM & 25%-MC. WO already released.but the letter received from Chief Officer, Municipal Council Beed regarding progress report of proposed STP site at Jirewadi, Tal. Dist. Beed by mentioning that the site for proposed STP has been not yet finalized due to dispute of Grampanchayat Jirewadi for this land and the proposal for new site is submitted to the District Collector, Beed and at present there is no any physical progress at site.	Jalna	Chhatrapati Sambhujinagar
57	Bori	Along Amulner	20	IV	V	Amulner	Municipal Council	1) Local nalla coming from Amulner city.	10.00	0.00	10.00	0.00	10.00	12.60	STP Under Construction	95% Civil work completed, Machinery installation pending	Timeline not provided	NA	Total Sewage network length is 80km, till date work completed is 71km	Second round of capacity 25 KLPD is provided.	Jalgaon	Nashik

Annexure-I for Month of Apr-2025  
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
58	Chandrabhaga	Pandharpur to Shegaon Dhumala	3.5	IV	III	Pandharpur	Municipal Council	1) Gopalpur Nalla coming from Pandharpur.	22.00	18.00	4.00	18.00	4.00	13.00	DPR submitted for technical sanction	Nil	Timeline not provided	Timeline not provided	1) Drainage network of 85% completed, Total length in current phase 60km 2) DPR proposal for 13 MLD at Gopalpur and additional drainage network submitted for T.S.	--	Solapur	Pune
59	Darna	Igarpuri to Sansari	35	IV	IV	air	Gram Panchayat	1) Ghoti Village Nalla	0.87	0.00	0.87	0.00	0.87	0.00	No	No	Timeline not provided	NA	...	MPC Board will provide financial & technical assistance to small towns in next three years to comply with waste management.	Nashik	Nashik
60						Bhagar	Municipal Council	1) Bhagar Village Nalla,	0.74	0.00	0.74	0.00	0.74	0.00	No	No	Timeline not provided	NA	...		Nashik	Nashik
61						Sansari Village	Gram Panchayat	1) Sansari Nalla,	0.42	0.00	0.42	0.00	0.42	0.00	No	No	Timeline not provided	NA	...		Nashik	Nashik
62	Girma	Malegaon to Jalgaon	110	IV	V	Jalgaon	Municipal Corporation	1) Local nalla coming from the Jalgaon city	48.00	0.00	48.00	0.00	48.00	48.00	STP will be operational by the June 2024	100% Civil Construction, 100% Mechanical Work & 95% under sewerline completed. STP will be operational by June 2024	6/1/2024, revised final date is yet not finalised.	Dec-27	95 % Under sewage network completed	STP Work has been started at site of work at Gat No.413,390 Jalgaon Shiwari having capacity of 48.00 MLD. FSTP of capacity 20 KL/Day is provided.	Jalgaon	Nashik
63						Bhadgaon	Municipal Council	1) Kolha nalla coming from the Bhadgaon City	2.00	0.00	2.00	0.00	2.00	0.00	No	No	Timeline not provided	NA	NA	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Jalgaon	Nashik
64	Hiwara	Pachora to Nimbora	57	IV	V	Pachora	Municipal Council	1) Local nalla coming from Pachora city.	3.00	0.00	3.00	0.00	3.00	9.00	STP Under Construction	Civil work is completed and Machinery yet not installed.	Timeline not provided	NA	Drainage network work is under progress.	Civil work is completed	Jalgaon	Nashik
65	Koyana	Karad to Paparde	29.6	IV	IV	Malkapur	Municipal Council	1) Local nalla	6.14	8.00	0.00	6.14	0.00	0.00	-	-	Complied	...	Total Network 59 km and construction work of Network 51km done	Malkapur STP completed and rest of nalla will divert to STP by March 2020.	Satara	Pune
66		Karad to Paparde				Karad	Municipal Council	1) Local nalla	8.50	8.50	0.00	8.50	0.00	0.00	-	-	Complied	NA	...	Instructions given to MC for upgradation of existing STP.	Satara	Pune
67	Sina	Solapur to Bankalaji	6	IV	III	Solapur	Municipal Corporation	1) Degaoon Nalla.	95.50	102.50	0.00	95.50	0.00	20.00	Desai Nagar 20 MLD CapacitySTP under construction	-	Dec-25	Dec-25	3 STPs provided with treatment capacity of 75 MLD and 15 MLD & 12.50 MLD respectively. 01 STP of 20 MLD At Desai nagar under construction	--	Solapur	Pune
69	Titur	Along dist. of Jalgaon Kodgaon Dam, Tal. Chalisgaon, Dist Jalgaon	35	IV	V	Chalisgaon	Municipal Council	1) Local nallas	13.63	0.00	13.63	0.00	13.63	19.00	STP Under Construction	65 % Work Completed of 6 MLD STP	Timeline not provided	NA	Drainage network work is under progress.	Two STPs of capacity 13 MLD and 6 MLD are proposed. Administrative approval pending	Jalgaon	Nashik
71	Bhatsa	Shahapur to Bhadane	23.4	V		Shahapur	Nagar Panchayat	1) Local nallas	2.50	0.00	2.50	0.00	2.50	0.00	Shahapur Nagar Panchayat has proposed to provide STP. However, DPR not yet prepared	Not Started	Timeline not provided	...	No drainage system	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
72						Vashind Village	Gram Panchayat	1) Local nallas	0.00	0.00	0.00	0.00	0.00	0.00	Nil	Nil	Timeline not provided	....	No drainage system	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
73	Gonai	Lonkheda to Shahda	7	V	V	Shahada	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	FSTP of 10 KLD Installed	Complied	--	....	1) Inlet water supply for Shahda. City is less than 135 LPCD so STP is not proposed for Shahada Municipal Council. FSTP is approved for Shahda Municipal Council of capacity 10 KLD (0.01 MLD) and now in operation 2)Technology used for FSTP- Sludge Drying Bed	Dhule	Nashik
74	Kan	Kavathe to Sakari	10	V	V	Sakri	Nagar Panchayat	1) Local nallas	1.20	0.00	1.20	0.00	1.20	0.00	ULB has passed resolution for preparing DPR for STP after procuring of land only. So, ULB has submitted proposal for land to the Collector Dhule. Preparation of DPR and STP project will be start after availability of land and after acquiring required funds from the government.	NA	Process for purchase of land not yet completed.	...	....	Process for purchase of land not yet completed. STP project will be started after availability of this land and after acquiring required funds from the government.	Dhule	Nashik
75	Manjara	Latur to Nanded Bridge	8	V	IV	Latur Municipal Corporation	Municipal Corporation	1) Siddheshwar Nalla	32.00	32.00	0.00	0.00	32.00	32.00	Work in Progress	Work Order Issued for 32 MLD STP dated 16.02.2021. 85% work completion. (Part 1) Civil Work 95% 2) Mechanical work 85%) Excavation Completed. Trunk main 12 Km layed. 3) Trunk Main 80% . MC Latur informed that work will be completed by March 24	31/03/2024, revised final date is yet not finalised.	--	...	1 Nos of STPs with Capacity (32 MLD) have been proposed. The Latur Corporation provided water twice in a Week. River Manjara is 7 km away from Latur city, except monsoon water never meet to the river, it is being used by the farmers.	Latur	Chhatrapati SambhajiNagar

### River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO				
76	Panchganga	Shirol to Kolhapur	67	V	Less Polluted	Kolhapur	Municipal Corporation	1) Lakshmi Nalla 2) Jayanti Nalla 3) Dudhali Nalla 4) Jandar Club Nalla 5) Siddharth Nagar Nalla 6) CPR hospital Nalla 7) Rajhans Nalla 8) Ramamala Nalla 9) Dream World Nalla 10) Line Bazar Nalla 11) Kasaba Bavada Nalla 12) Bapat Camp Nalla 13) Kala Odha Nalla 14) Gaudinagar Nalla 15) Valiwade Nalla 16) Tilawani/Rui Nalla	149.10	106.70	42.40	106.70	42.40	43.50		1) STP- Dudhali- 6 MLD- 80% work completed (foundation) (2) STP- Kasaba Bavad- 4 MLD, commissioned on 16.12.2023		12/1/2023, revised final date is yet not finalised.	4 MLD STP work is completed December-2023 & 6 MLD STP work will be complete till Nove 2024	Work of balance 5 nallas diversion work to STP in progress and expected to be completed by 2025.	Temporory measures by means of bleaching powder dosing manually and traditional Phytoremidation.	Kolhapur	Kolhapur.			
77						Ichalkaranji	Municipal Corporation	1) Chandur Nalla 2) Kabnur Nalla (Including Chandur nalla)	40.00	20.00	20.00	20.00	20.00	18.00	1. 19.5 MLD – Shironaour, Uttareshwar	18 MLD STP under construction will be commissioning up to Jun 24	Timeline is not fixed, due to court matter	--	4 nallas are connected to river without treatment.		Kolhapur	Kolhapur				
78						39 Other villages	Gram Panchayat	1) Local nallas	23.00	0.00	23.00	0.00	23.00	0.00	2. 15 MLD – Kasba Bawda		Timeline not provided	---	----	----	Kolhapur	Kolhapur				
79	Panzara	Varkhede to Dhule	7	V	V	Dhule	Municipal corporation	1. Moti Nalla 2. Hagura Nalla 3. Susha Nalla 4. Londhi Nalla 5. G.T.B Nalla 6. Hamal Nalla	36.00	0.00	36.00	0.00	36.00	57.00			Total 147 km Swage network 132 km is Underground drainage work completed, 92% construction work of 40 MLD STP is completed and 98 % construction work of 17 MLD STP is completed Technology- SBR Funding details- Amrut Mission.	Mar-25	---	Sewer network is completed upto 132 Km out of 147 Km	Sewer network is completed upto 132 Km out of 147 Km  Approved fund allocated Funding details- GOI-45.77 Cr. GoM- 32.89 Cr. & ULB/MC-57.32 Cr. Total 155.98 Cr.  Amrut Mission implimentation Agency maharshtra Jeevan pradhikaran Dhule.	Dhule	Nashik			
80	Rangavali	Tintamba to Navapur	3.2	V	V	Navapur	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00		FSTP of 10 KLD Installed	Complied	---	----	Inlet water supply for Navapur City is less than 135 LPCD so FSTP of 10 KLD installed and now in operation	Dhule	Nashik				
81	Savitri	Dadli to Shedav	3.5	V	Less Polluted	Mahad	Municipal Council	1. Local Nallas from Chambhar khind to fish market 2. Local Nallas from Narenagar to prabhat colony crematorium 3. Local Nallas from Koteswari lend valah	5.05	0.00	5.05	0.00	5.05	7.00	As per Urban development Department GR Dated 14/02/2023 Project management consultancy for DPR preparation is appointed and DPR preparation is under progress.	As per Urban development Department GR Dated 14/02/2023 Project Management Consultancy is appointed for DPR Preparation. Work order is given on dated 10/03/2023 to the GeoSpatial Studio LLP Pune for the Preparation of DPR. DPR Preparation is under Progress		Dec-24	NA	1. Local Nallas from Chambhar khind to fish market 2. Local Nallas from Navenagar to prabhat colony crematorium 3. Local Nallas from Koteswari lend valah	Under Swachh Bharat Mission - Urban 2.0, Under City Sanitation Action Plan Mahad Municipal Council has got approval for 5 MLD Sewage Treatment Plant and for construction of STP Rs. 5.85 crore are sanctioned. Maharashtra Urban Development Mission Directorate Swachh Bharat Mission (Urban) empannelled the firms for the DPR Preparation. From this firms Geo Special Studies LLP Pune is appointed by the Mahad Municipal Council and work order is given on dated 10/03/2023 for DPR Preparation. DPR Preparation is under Progress.	Mahad	Raigad			
83	Tansa River	Alote Thane	10	V	V	1) Met Village	Gram Panchayat														Kalyan3	Kalyan				
84						2) Uchat Village,	Gram Panchayat																	Kalyan3	Kalyan	
85						3) Kondhale Village,	Gram Panchayat																		Kalyan3	Kalyan
86						4) Mhaswal Village,	Gram Panchayat																			Kalyan3
	Tansa River	Alote Thane	10	V	V			No major drain as only small villages are located along the	0.73	0	0.73	0	0.73	0	Nil	Nil	S	NA	No Drainage as only small villages	The generated sewage is being soaked in to soakpits provided by individual residents of villase due to which						

Annexure-I for Month of Apr- 2025  
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
87	Ulhas	Kalyan to Badlapur	22.5	V	V	5) Bersheti	Gram Panchayat	Drainage is not connected to river stretch.	75.00	74.96	0.04	36.00	39.00	-	NA				No Drainage as only small villages	Drainage is not connected to river stretch, sewage is not leading to Tansa River	Kalyan3	Kalyan
88						6) Jaale	Gram Panchayat														Kalyan3	Kalyan
89						7) Kuyalu	Gram Panchayat														Kalyan3	Kalyan
90						8) Nehal Pada	Gram Panchayat														Kalyan3	Kalyan
91	Ulhas	Kalyan to Badlapur	22.5	V	V	Ulhasnagar	Municipal Corporation	1) Local nallas	75.00	74.96	0.04	36.00	39.00	-	NA	1) Vadol STP Capacity-20.72 MLD in operation. 2) Shanti Nagar STP 1- capacity -31.26 MLD- in operation. 3) Shanti Nagar STP 2 capacity -15 MLD in operation. 4) Khadegolvali STP- 8 MLD in operation	All STPs are in operation.	All STPs are in operation.	1) 112 km old network. 2) Only 50% is in working & 228 km new network proposed under Amrut 2.0	Ulhasnagar MC has total 04 STPS with capacity of 74.96 MLD. 1 STP - 20.7 MLD In Operation 2 STP - 15 MLD- In Operation 3 STP - 31.26 MLD In Operation 4 STP-8 MLD-In Operation	Kalyan2	Kalyan
92						Ambernath	Municipal Council	1) Local nallas	28.00	54.00	0.00	28.00	0.00	0.00	NA	1) Vadolgaon STP having capacity - 45 MLD 2) Chikhlioti STP having capacity- 9 MLD	Completed	All STPs are in operation.	70% area of the city has been covered by underground sewerage network.	---	Kalyan-2	Kalyan
93						Kulgaon Badalapur	Municipal Council	1.Hendrepada nalla 2. Joveli nalla 3. Eramjad nalla 4. Badlapur gaon nalla 5. Sonivali Nalla 6. Near WTP barrage road nalla	26.00	22.00	4.00	21.50	4.50	22.00	95 % constuction work of both the STP is completed. Electrical & Mechanical work is in progress. As per information received, the work will be completed up to September 2024.	1) Shirgaon STP- 12 MLD 2) Sonivali STP- 10 MLD 95 % construction work is completed as on date of both 12 MLD and 10 MLD STPs	30/09/2024	NA	82.50 km underground sewerage network covered.	likely date of completion : As Per work Order March 2021 ( Extended upto Dec-2025 ), Funding Details- Central 50% (Approved 23.58, received 9.43), State 25% (Approved 11.79, received 4.71), MC 25% (Approved 11.79, received 4.71) (MJP) technology : SBR. Note: As Per Government Order this Sewerage Project Handover to Maharashtra Jeevan Prathikaran (MJP) as an Implementing Agency. As Per MJP Officer discussion due to Covid -19 Lockdown no work should be started hence date of Completion likely extended upto be March 2025	Kalyan-2	Kalyan
94	Vaitarana	Gandhre to Sarabhi	5-10	V	V	Sarsi Village	Gram Panchayat	1) Local nallas	0.19	0.00	0.19	0.00	0.19	0.00	No STP proposed yet		Timeline not provided	NA	No Drainage as only small villages	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
95						Gandhre Village	Gram Panchayat	1) Local nallas													Kalyan3	Kalyan
96						Pimproli Village	Gram Panchayat	1) Local nallas													Kalyan3	Kalyan
97						Koyna Village	Gram Panchayat	1) Local nallas													Kalyan3	Kalyan
98	Vashishti	Kherdi to Dalvatne	3	V	Less Polluted	Kherdi Village	Gram Panchayat	1) Local nallas	0.19	0.00	0.19	0.00	0.19	0.00	No proposed STP	NA	Timeline not provided	NA	....	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. MPCB had proposed wetland phytotrid project at Dalvatne village.	Chiplun	Kolhapur
99						Dalvatne Village	Gram Panchayat	1) Local nallas													Chiplun	Kolhapur
100						Gane Village	Gram Panchayat	1) Local nallas													Chiplun	Kolhapur
101						Khadpoli	Gram Panchayat	1) Local nallas													Chiplun	Kolhapur

Annexure-I for Month of Apr- 2025  
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
	Savitri	Dadli to Shedav	3.5	V	Less Polluted	Mahad	Municipal Council	1. Local Nallas from Chumbhar khind to fish market 2. Local Nallas from Navenagar to prabhat colony crematorium 3. Local Nallas from Koteshwari lend vahal	3.2	0	3.2	0	3.2	5	As per Urban development Department GR Dated 14/02/2023 Project management consultancy for DPR preparation is appointed and DPR preparation is under progress.	As per Urban development Department GR Dated 14/02/2023 Project Management Consultancy is appointed for DPR Preparation. Work order is given on dated 10/03/2023 to the GeoSpatial Studio LLP Pune for the Preparation of DPR. DPR Preparation is under Progress	3/24/2023, however date is not yet finalised.	NA	1. Local Nallas from Chumbhar khind to fish market 2. Local Nallas from Navenagar to prabhat colony crematorium 3. Local Nallas from Koteshwari lend vahal	Under Swachh Bharat Mission - Urban 2.0, Under City Sanitation Action Plan Mahad Municipal Council has got approval for 5 MLD Sewage Treatment Plant and for construction of STP Rs. 5.85 crore are sanctioned. Maharashtra Urban Development Mission Directorate Swachh Bharat Mission (Urban) empaneled the firms for the DPR Preparation. From this firms Geo Special Studios LLP Pune is appointed by the Mahad Municipal Council and work order is given on dated 10/03/2023 for DPR Preparation. DPR Preparation is under Progress.	Mahad	Raigad
									2728.65			2024.16		12799.70								

## Annexure-II April 2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
						pH	TSS	BOD	COD			
1	Municipal Corporation of Greater Mumbai	Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No.22150723	41	LAT:19.24 Long:72.9608	valid upto 31/12/2026	7.7	7	9	36	Comply	...	SRO Mumbai 1
2	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	latitude-18.99, longitude-72.81	31/12/2026	7.1	45	32	168	Non-Comply	...	SRO Mumbai 1
3	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280	....	31/12/2026	7.1	10	64	20	Non-Comply	..	SRO Mumbai 3
4	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	386	.....	31/12/2026	7.2	14	6	40	Comply	...	SRO Mumbai 3
5	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel : 28820860	280	....	31/12/2026	-	-	-	-	Discharge to local nala which meets to creek	...	SRO Mumbai4
6	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel : 28681357	6	.....	31/12/2026	7	8	7	24	Comply	...	SRO Mumbai4
7	Municipal Corporation of Greater Mumbai	Worli STP, MCGM, Mumbai	0	.....	31/12/2026	....	....	....	....	NA	Mar-26	RO Mumbai

Annexure-II April 2025												
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
8	Municipal Corporation of Greater Mumbai	Bandra STP, MCGM, Mumbai	0	Latitude 19.05° N Longitudes 72.83° E	31/12/2026	....	....	....	....	NA	Mar-26	RO Mumbai
9	Municipal Corporation of Greater Mumbai	Dharavi STP, MCGM, Mumbai	0	....	31/12/2026	....	....	....	....	NA	Mar-26	RO Mumbai
10	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road Jn.,Link Road, Near Apnana Bazar, Andheri (W), Mumbai-53 Tel : 26366881	180	Latitude 19.14° N Longitudes 72.81° E	31/12/2026	7.2	32	40	88	Non-Comply	...	SRO Mumbai 2
11	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Opp Swami Vivekanand Garden, Mahim Causway, Mahim (West), Mumbai 400016. Tel No. 24461750	797	Latitude 19.05° N Longitudes 72.83° E	31/12/2026	6.8	141	74	3 1 2	Non-Comply	...	SRO Mumbai 2
12	Municipal Corporation of Greater Mumbai	Ghatkopar STP, MCGM, Mumbai	0	...	31/12/2026	NA	NA	NA	NA	NA	Mar-27	Mumbai 3
13	Municipal Corporation of Greater Mumbai	Versova	0	...	31/12/2026	NA	NA	NA		NA	Mar-27	SRO Mumbai 2
14	Municipal Corporation of Greater Mumbai	Bhandup	0	....	31/12/2026	NA	NA	NA			Mar-27	Mumbai 3
15	Municipal Corporation of Greater Mumbai	Malad STP, MCGM, Mumbai	0	Latitude 19.18° 30 Lonitud 07.8° 49	31/12/2026	NA	NA	NA	NA	NA  Comply  Non-Comply	Mar-27	Mumbai 4
16	Municipal Corporation of Greater Mumbai	Powai STP,8 MLD	8	....	31/12.2026	7.8	8	3.8	12			Mumbai 3
17	Thane Municipal Corporation	TMC STP Kopri, Thane	120	19.177/72.97 3	31.12.2025	7.4	12	15	88			



Annexure-II April 2025												
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
18	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	19.173/73.028	31.12.2025	7.7	19	35	196	Non-Comply		Thane1
19	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	19.208/72.958	31.12.2025	7.1	10	6	16.0	Comply		
20	Thane Municipal Corporation	Vitava	8.45	19.183/72.991	31.12.2025	7.4	16	130	400	Non-Comply		
21	Thane Municipal Corporation	Kharegoan	46.76	19.209/73.011	31.12.2025	7.4	16	10	32	Comply	operational	
22	Thane Municipal Corporation	Everest World, Kolshet	23.06	19.232/72.985	31.12.2025	7.3	14	22	92	Non-comply		
23	Thane Municipal Corporation	Lodha- Majiwada	22.02	19.12/72.59	31.12.2025	7.3	14	38	148	Non-Comply		
24	Thane Municipal Corporation	Nagla Bunder	7	19.170/72.564	31.12.2025	7.3	10	5	12	Comply		
25	Thane Municipal Corporation	Hiranandani	59	19.15/72.59	31.12.2025	7.2	16	12	76	Non-comply	operational	
26	Thane Municipal Corporation	STP at Dosti Imperia	0.8	...	31.12.2025	..	..	..	..	..	..	Thane 1
27	Thane Municipal Corporation	Dosti Planet North Shil	0.45	...	31.12.2025	..	..	..	..	..	..	Thane 1
28	Thane Municipal Corporation	Kaveri Rental Majiwada	0.12	...	31.12.2025	..	..	..	..	..	..	Thane 1

Annexure-II April 2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
29	Thane Municipal Corporation	Rosa Gardenia Hospital	0.05	...	31.12.2025	..	..	..	..	..	..	Thane 1
30	Thane Municipal Corporation	Lodha Balkum	0.09	...	31.12.2025	7.8	14	10	36	..	..	Thane 1
31	Mira- Bhaindar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Latitude - 19.295233 & Longitude - 72.854393	Applied for Consent to Operate	7.6	12	10	108	Non-Comply		
32	Mira- Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Latitude- 19.300933 & Longitude- 72.861209	Applied for Consent to Operate	7.8	11	9	116	Non-Comply		
33	Mira- Bhaindar Municipal Corporation	Kanakia, Mira Road (E)	17	Latitude- 19.29667 & Longitude- 72.876755	Applied for Consent to Operate	7.8	10	8	72	comply		
34	Mira- Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Latitude- 19.277066 & Longitude- 72.866181	Applied for Consent to Operate	7.8	10	9	64	comply		
35	Mira- Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Latitude- 19.274139 & Longitude- 72.87139	Applied for Consent to Operate	7.8	11	8	48	comply		
36	Mira- Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Latitude- 19.275489 & Longitude- 72.859627	Applied for Consent to Operate	7.6	11	9	136	comply		
37	Mira- Bhaindar Municipal Corporation	Near Corporation garden, Kashmirira road, Reservation No 170- Kanungo	12	Latitude- 19.290598 & Longitude- 72.859672	Applied for Consent to Operate	7.9	10	10	52	Comply		

## Annexure-II April 2025

Annexure-II April 2025												
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
38	Mira- Bhaindar Municipal Corporation	Ghodbunder-Kashigaon, Mashachhapada Bhayander, Survey No. 233 (Hatkesh)	14	Latitude- 19.288713 & Longitude- 72.879549	Applied for Consent to Operate	7.8	10	8	80	Comply		SRO Thane II
39	Mira- Bhaindar Municipal Corporation	Jesal park	2	Latitude- 19.290488 & Longitude- 72.859634	Valid upto 31/12/2018 & applied for renewal	7.8	10	8	52	Comply		
40	Mira- Bhaindar Municipal Corporation	Shrushti complex, Mira Road	1.5	Latitude- 19.271064 & Longitude- 72.867567	Valid upto 31/12/2018 & applied for renewal	7.6	14	16	36	Non comply		
41	Mira- Bhaindar Municipal Corporation	Bhayander West( STP-1)	0	Latitude- 19.30453 & Longitude- 72.847201	NA	0	0	0	0	60% CONSTRUCTION COMPLETED	June-26	
42	Mira- Bhaindar Municipal Corporation	Near Ayappa Mandir Shanti Nagar	11	Latitude- 19.310788 & Longitude- 72.862679	NA	NIL	NIL	NIL	NIL	NA	June-26	
43	Mira- Bhaindar Municipal Corporation	Near Buntas Bar				Nil	Nil	Nil	Nil	NA	June-26	
44	Mira- Bhaindar Municipal Corporation	Near Galaxy Hospital				Nil	Nil	Nil	Nil	NA	June-26	
45	Mira- Bhaindar Municipal Corporation	Near Gaurav Sankalpa Building				Nil	Nil	Nil	Nil	NA	June-26	

Annexure-II April 2025												
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
46	Vasai Virar City Municipal Corporation	Bolinge Village STP - 1	30	Latitude - 19°27'5.45"N & Longitude - 72°48'3.34"E	31.01.2026	7.7	28	32	116	Non-Comply		
47	Vasai Virar City Municipal Corporation	Bolinge Village STP - 2,	0	Latitude - 19°27'5.45"N & Longitude - 72°48'3.34"E	NA	NA	NA	NA	NA	NA	Dec-26	
48	Vasai-Virar Municipal Corporation	Nalla sopara (East)	0	Latitude- 19°24'11.25" N & Longitude- 72°49'40.99" E	NA	NA	NA	NA	NA	NA	Dec-26	
49	Vasai-Virar Municipal Corporation	Nalla sopara (West)	0	Latitude- 19°24'33.07" N & Longitude- 72°48'42.85" E	NA	NA	NA	NA	NA	NA	Dec-26	
50	Vasai-Virar Municipal Corporation	Navghar Manikpur	0	Latitude- 19°21'40.00" N & Longitude- 72°49'36.94" E	NA	NA	NA	NA	NA	NA	Dec-26	
51	Kalyan Dombivali Municipal Corporation	Adharwadi	25	1926437.78" N 731487314"E		8	10	4	12	Comply		
52	Kalyan Dombivali Municipal Corporation	Barave	15	1924950.17" N 7312128.17" E		7.8	16	6	28	Comply		
53	Kalyan Dombivali Municipal Corporation	Motagaon	40	19013'28.38" N 7304'14.35" E		..	..	..	..	Not operational	Not operational	

Annexure-II April 2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
54	Kalyan Dombivali Municipal Corporation	Chinchpada	40	19013°9.818" N 7308°59.899" E	31.12.2025	7.8	30	32	84	Non Comply		mira
55	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD.(E)	2	19017°48"N 73011°56"E		8.4	8	4	12	Comply		
56	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	19017°48"N 73011°56"E		8.3	8	5	20	Comply		
57	Kalyan Dombivali Municipal Corporation	Vadavali STP	21			8.4	10	4	16	Comply		mira
58	Kalyan Dombivali Municipal Corporation	Wadeghar STP	26			7.8	8	4	16	Comply		
59	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Lat - 19.30935 & Long - 73.07349	Not Obtained	7.4	29	44	108	Non Comply	-	Bhiwandi
60	Bhiwandi Nizampur Municipal Corporation	Katai-2	17	Lat - 19.30908 & Long - 73.04857	Permanently closed	-	-	-	-	NA	-	Bhiwandi
61	Bhiwandi Nizampur Municipal Corporation	Bakra Bazar-Bhiwandi	29	Lat - 19.30935 & Long - 73.07349	On 13/03/2025, it has applied for fresh Consent to Establish (UAN No 0000118491)	-	-	-	-	NA	Dec-26	Bhiwandi

Annexure-II April 2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
62	Bhiwandi Nizampur Municipal Corporation	Idgah STP, near Slaughter House, Karivali Road	30	Lat - 19.30232 & Long - 73.04342	on 13/03/2025, it has applied for consent to establish UAN No 0000118475	6.7	145	340	880	Non Comply	-	Bhiwandi
63	Bhiwandi Nizampur Municipal Corporation	Bhadwad	9	Lat - 19.2836 & Long - 73.0826	Not Applied	-	-	-	-	NA	Dec-26	Bhiwandi
64	Bhiwandi Nizampur Municipal Corporation	Stepping Garden	31	Lat - 19.2833103 & Long - 73.0651592	C to E granted on 04.06.2022	-	-	-	-	NA	Dec-26	Bhiwandi
65	Ambernath Municipal Council	At Vadalgaoon, Ambernath Tal- Ambernath, Dist- Thane	45	19.2160896 , 73.1714823	Obtained	7.6	16	44	116	Non Comply		
66	Ambernath Municipal Council	At Chikloli, Ambernath Tal- Ambernath Dist- Thane	9	19.1841473 ,73.2208672	Obtained	7.6	10	5	24	Comply		
67	Kulgaon Badalapur Municipal Council	Rameshwadi , Samarth Nagar, Badlapur Tal- Ambernath Dist- Thane	26	19.160773. , 73.251346	Obtained	7.7	8	4	12	Comply		

Annexure-II April 2025												
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
68	Kulgaon Badalapur Municipal Council	At Shirganon Badlapur, Tal- Ambemath Dist- Thane	0			...	...	..	...	Proposed	Dec-26	SRO Jurisdiction
69	Kulgaon Badalapur Municipal Council	At Sonivali, Badlapur, Tal- Ambemath Dist- Thane	0			..	..	..	..	Proposed	Dec-26	
70	Ulhasnagar Municipal Corporation	At Shanti Nagar-1, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	31.26		Not Obtained	7.8	10	7	36	comply		
71	Ulhasnagar Municipal Corporation	At Shanti Nagar-2, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	15	LAT: 19.23405 Long: 73.14794	Not Obtained	7.9	8	5	20	Comply		
72	Ulhasnagar Municipal Corporation	At Vadolgaon, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	20.7	19.2143549 ,73.1109476	Not Obtained	7.9	18	20	76	Comply		

Annexure-II April 2025												
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
73	Ulhasnagar Municipal Corporation	At Khadegovili STP, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	8			7.8	14	7	32	Comply		
74	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	19°01'11.2"N 73°02'52.1"E	31/05/2027	7.9	7	16	96	Comply		Navi Mumbai1
75	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	19°00'32.6"N 73°01'09.3"E	31/05/2027	7.9	10	3	12	Comply		
76	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100.00	19°04'21.5"N 73°00'15.2"E	31/05/2027	7.9	10	2	8	Comply		
77	Navi Mumbai Municipal Corporation	Sec-20, Sanpada	37.50	19°03'05.0"N 73°00'34.5"E	31/05/2027	7.9	10	2.6	8	Comply		
78	Navi Mumbai Municipal Corporation	Sec-15, Ghansoli	30.00	19°07'25.9"N 72°59'28.0"E	31/05/2027	7.7	8	2	8	Comply		
79	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	19°05'45.1"N 72°59'55.5"E	31/05/2027	7.4	9	7	44	Comply		
80	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	19°00'32.2"N 73°01'06.7"E	31/05/2027	7.5	10	3	12	Comply		
81	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	19.036193 & 73.098223	28.02.2027	7.3	6	4	16	Comply		
82	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	19.043169 & 73.081276	Not applied for Consent Operate	..	..	..	..	-		
83	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	19.043169 & 73.081276	Earlier Consent to Operate was valid up to 31.03.2019. Then applied for Renewal of consent on 09.05.2024 (UAN No. 208728)	7.2	8	7	36	Comply		



Annexure-II April 2025												
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
84	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad.	85	19.019307 & 73.088024	Earlier Consent to Establish on 11.07.2008. Then applied for Consent to operate on 09.05.2024 (UAN No. 208721)	5.2	46	290	772	Non Comply		Raigad1
85	Panvel Municipal Corporation	Sector-12,Kalamboli, Tal. Panvel, Dist. Raigad.	50	19.032912 & 73.096607	Earlier Consent to Establish on 23.07.2009. Then applied for Consent to operate on 09.05.2024 (UAN No. 208693)	7.2	12	7	36	Comply		
86	Panvel Municipal Corporation	Sector-06, Ulwe, Tal. Panvel, Dist. Raigad.	32	19.020429 & 73.047936	Earlier Consent to Establish on 21.05.2015. Then applied for Consent to operate on 09.05.2024 (UAN No. 208746)	7.5	12	12	48	Comply		
87	Panvel Municipal Corporation	Kalundre, Kalundre Gaon, Panvel, Navi Mumbai	2	18.978131 & 73.125605	Earlier Consent to Establish on 04.09.2017. Then applied for Consent to operate on 25.06.2024 (UAN No. 212563)	7	10	5	20	Comply		
88	Panvel Municipal Corporation	CIDCO Karanjade	28	18.978832 & 73.104224	Earlier Consent to Establish on 10.07.2015. Then applied for Consent to operate on 09.05.2024 (UAN No. 208736)	7.1	8	4	16	Comply		
89	Panvel Municipal Corporation	CIDCO Taloja Phase-I	32	-	Earlier Consent to Establish on 13.07.2015. Then applied for Consent to operate on 09.05.2024 (UAN No. 208702)	7.6	10	4	16	Comply		
90	Panvel Municipal Corporation	CIDCO Pushpak Nagar	0	-		..	..	..	..	NA	Dec-26	Raigad1
91	Roha Municipal Council	Kundalika River Right Bank at Survey No. 128/3A	0	Latitude- 18.439472 and	C to E Obtained vide dtd. 04/05/2019.	NA	NA	NA	NA	NA	Dec-26	Raigad1
92	Roha Municipal Council	Kundalika River Left Bank at Survey	0	Latitude- 18.439472	C to E Obtained vide dtd. 04/05/2019.	NA	NA	NA	NA	NA	Dec-26	Raigad 2
93	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	0			..	..	..	..	..	Dec-26	
94	Nashik Municipal Corporation	Chehed STP	22	19° 56' 09" N 73° 51' 59.7" E	Issued on - 09.02.2023. Validity - 31.12.2025.	7.4	NA	34	80	Non Comply		Nashik
95	Nashik Municipal Corporation	Chehed STP	20	19° 59' 05" N 73° 51' 29" E	Issued on - 09.02.2023. Validity - 31.12.2025.	7.6	58	39	NA	Non Comply		
96	Nashik Municipal Corporation	Panchak	7.5	19° 59' 08" N 73° 51' 25.2" E	Issued on - 09.02.2023. Validity - 31.12.2025.	7.5	48	NA	76	Non Comply		
97	Nashik Municipal Corporation	Panchak	21	19° 56' 09" N 73° 51' 59.7" E	Issued on - 09.02.2023. Validity - 31.12.2025.	7.6	52	32	84	Non Comply		
98	Nashik Municipal Corporation	Panchak	32	19° 59' 10.5" N 73° 51' 26.4" E	Issued on - 09.02.2023. Validity - 31.12.2025.	7.4	68	40	92	Non Comply		
99	Nashik Municipal Corporation	Tapvan	78	19° 59' 54" N 73° 59' 3.4" E	Issued on - 09.02.2023. Validity - 31.12.2025.	7.5	74	36	NA	Non Comply		
100	Nashik Municipal Corporation	Tapvan	52	19° 59' 55" N 73° 59' 05" E	Issued on - 09.02.2023. Validity - 31.12.2025.	7.3	NA	38	112	Non Comply		
101	Nashik Municipal Corporation	Agar Takali	70	19° 59' 07" N 73° 59' 43" E	Issued on - 09.02.2023. Validity - 31.12.2025.	7.5	112	42	96	Non Comply		
102	Nashik Municipal Corporation	Agar Takali	40	19° 59' 11.8" N 73° 59' 44" E	Issued on - 09.02.2023. Validity - 31.12.2025.	7.5	48	32	104	Non Comply		

## Annexure-II April 2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
103	Nashik Municipal Corporation	Municipal STP Gangapur	18	20° 01' 58" N 73° 43' 10.1" E	Issued on - 09.02.2023. Validity - 31.12.2025.	7.4	72	28	NA	Comply		
104	Nashik Municipal Corporation	Municipal STP Pimpalgaon, Khamb	32	19°33'06"N 73°79'18"E	Issued on - 09.02.2023. Validity - 31.12.2025.	8	63	12.5	NA	Comply		
105	Tryambakeshwar Municipal Council	Municipal Council Tryambak	1	19.55°59"N	31-12-2017 and Applied for renewal					Non Comply		
106	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	0	21.03235226 2417344, 75.56489814 9307	In Process	7.5	43	25	84	Partially Comply	48 MLD - June 2025 & 75 MLD DPR work January 2027	Jalgaon
107	Amalner Municipal Council	Amalner Municipal Council STP	0	21.05887, 75.07283	By December 2024	NA	NA	NA	NA	NA	Dec-26	JALGAON
108	Pachora Municipal Council	Pachora Municipal Council STP	0			....	....	....	....	NA		
109	Dhule Municipal Corporation	Dhule Municipal Corporation STP	0			....	....	....	....	NA	Dec-25	Dhule
110	Dhule Municipal Corporation	Dhule Municipal Corporation STP	0			....	....	....	....	NA	Dec-25	Dhule
111	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	21°21",097 N 74°54".1566 E	Valid up to 28/02/2027	6.6	19	9	32	Comply		Dhule
112	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	21.39N 74.21E	Applied & Refused	--	--	--	--	Non-comply		Dhule
113	Shirdi Nagarpanchayat	Shirdi, Tal-- Rahata, Dist- Ahmednagar	16	19.773415 N, 74.499672 E	31.12.2017, Applied for renewal	7.4	10	6	15	Comply		Ahmednagar
114	Ahmednagar Municipal Corporation	Ahmednagar, Tal & Dist- Ahmednagar	0	19.330 N, 74.4331E	Proposed	..	..	..	..	NA	Dec-27	Ahmednagar

Annexure-II April 2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
115	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	18.487378,73.828207	31.12.2023	7.3	12.00	7.8	24.20	Comply	PMC has proposed total 11 no. of STP's under JICA having capacity 396 MLD and remining three STP of 10 MLD, 93.5 MLD and 12 MLD i.e. total capacity 115.50 MLD, Work order issued for JICA STP on 03.03.2022, within next 4 years work of STP will completed, remaining work of two STP's of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2026.	
116	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi	18	18.572866,73.834808	31.12.2023	7.50	10.0	8.6	32.3	Comply		
117	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	18.538226,73.853294	31.12.2023	7.4	10.0	5.9	16.10	Comply		
118	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	18.538394,73.902304	31.12.2023	7.7	13.0	12.4	44.40	non Comply		
119	Pune Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	18.547650,73.950455	31.12.2023	7.6	12.00	5.2	20.2	Comply		
120	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	18.48378,73.828207	31.12.2023	During visit in month of March & April STP found undermaintenance. Hence, sample not collected.						
121	Pune Municipal corporation	Old Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	70	12.961056,77.646274	31.12.2023	STP dismantled from site.						
122	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	18.564744,73.776571	31.12.2023	7.5	10.0	16.5	52.40	non Comply		
123	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	18.547684,73.950533	31.12.2023	7.4	11	3.9	12.10	Comply		
124	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	115	18.5329,73.8686	31.12.2023	7.4	13	7.9	28.20	Comply		

## Annexure-II April 2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
125	Pune Municipal corporation	Pune Municipal Corporation, Botanical Garden, Pune 18.5660 / 73.8257	10	18.5660 73.8257	C2E is granted 18.05.2015	...	...	...	...	....	NA	SRO Pune1
126	Pune Municipal corporation	Pune Municipal Corporation, Baner,		18.564744 73.776571	C2E is granted 18.05.2015	..	..	..	..	NA	2027	
127	Pune Municipal corporation	Pune Municipal Corporation, Warje, Pune		18.4865 73.7968	C2E is granted 18.05.2015	...	...	...	...	NA	2027	
128	Pune Municipal corporation	Pune Municipal Corporation, Vadgaon, Pune	26	18.4616 73.8169	C2E is granted 18.05.2015	...	...	...	...	NA	2027	
129	Pune Municipal corporation	Pune Municipal Corporation, Tanaji Wadi,	15	18.338226 73.853294	C2E is granted 30/3/2021	...	...	...	...	NA	2027	
130	Pune Municipal corporation	Pune Municipal Corporation, Naidu	127	18.5329 73.8686	C2E is granted 30/3/2021	...	...	...	...	NA	2027	
131	Pune Municipal corporation	Pune Municipal Corporation, Dhanori, Pune		18.5968 73.8969	C2E is granted 30/3/2021	...	...	...	...	NA	2027	

## Annexure-II April 2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
132	Pune Municipal corporation	Pune Municipal Corporation, Bhairoba, Pune	75	18.538394 73.902304	C2E is granted 30/3/2021	...	...	...	...	NA	2027	
133	Pune Municipal corporation	Pune Municipal Corporation, Mundhva, Pune	20	18.547650 73.950455	C2E is granted 30/3/2021	...	...	...	...	NA	2027	
134	Pune Municipal corporation	Pune Municipal Corporation, Kharadi, Pune	30	18.547684 73.950533	C2E is granted 18.05.2015	...	...	...	...	NA	2027	
135	Pune Municipal corporation	Keshavagar	12			...	...	...	...	NA	2027	
136	Pune Municipal corporation	Manjari bk	93.5			...	...	...	...	NA	2027	
137	Pune Municipal corporation	Ramtekadi	10			...	...	...	...	NA	2027	
138	Pune Municipal corporation	Pune Municipal Corporation, Matsyabij Kendra, Pune	7	18.5235 73.9854	C2E is granted 30/3/2021	...	...	...	...	NA	2027	
139	Baramati Municipal council	Gunawadi Road, Baramati	11.5	Lat- 18.134813 Long- 74.578484		sample collected on 2/5/2025 resault will communicate d						
140	Daund Municipal Council	Daund Municipal Council STP	4.2	18°28'03" N 74°35'39" E	Not renewed	..	..	..	..	Non Comply	Non Opeartional	
141	Saswad Municipal Council	Saswad Municipal council STP	2	Latitude- 18.3338993 Longitude- 74.032845	Earlier Consent was valid upto 31.3.2017.Board has refused consent on 31.10.2018	....	...	...	....	Non Comply	2027	

## Annexure-II April 2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
142	Lonavala Municipal Council	Dongar Gaon, Lonavala	6	18.746393 73.431416	Not Obtained	7.2	14	15.5	44	Non-Comply	NA	Pune2
143	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	18.826431 74.375059	Not Obtained	7.4	37	32.1	100	Already provided STP of capacity 6.0 MLD by using SBR technology and same is in operation since DEC-2024.		Pune2
144	Pune Cantonment Board	900 Boottee Street, Pune-1	20	Latitude 18.52 N, Longitude 73.87 E	Consent to operate - BO/JD(WPC)/UAN NO. 83623/2010001016 Dtd. 27.10.2020	7.9	11	2.4	8	Comply		Pune2
145	Khadaki Cantonment Board	Gaddi Adda, Ward No. Tamela Chawl, Khadaki.	8	Latitude 18.571045 N, Longitude 73.84 E	Valid up to 31.05.2021	7.5	20	18.8	---	Non Comply		Pune2
146	Khadaki Cantonment Board	East Khadali, Near Lokmanya Tilak Highschool	1.2	Latitude 18.554558 N, Longitude 73.86730 E		7.5	15	13.4	---	Non Comply		
147	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I	16	18.664711 73.803569	Consent granted for 14 STP dtd.21.09.2022 upto 31.10.2025	8	9	4.8	16	Comply		vi mum
148	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	18.664711 73.803569		7.4	10	4.2	12.1	Comply		
149	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	18.6285751 73.795442		7.4	9	8.8	28.2	Comply		
150	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	18.6302577 73.7939078		7.6	10	7.4	24.2	Comply		



Annexure-II April 2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
165	Alandi Municipal Council	Alandi Municipal Council STP	0									
166	Solapur Municipal Corporation	Degaon STP	75.00	17.663260 & 75.857317	31/12/2026	8.4	11	8.9	32.1	comply		Solapur
167	Solapur Municipal Corporation	Kumathe STP	12.50	17.598227 & 75.921544	31/12/2026	7.1	17	9.9	44.2	comply		Solapur
168	Solapur Municipal Corporation	Pratap Nagar STP	15.00	17.608417 & 75.866364	31/12/2026	7.3	9	14.5	68.3	Non complying		Solapur
169	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat, at Survey No.626, near Dhobi Ghat,At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-	4	17.921177, 73.658819	31/03/2026	8.1	9	3	20	Complied		Solapur
170	Mahabaleshwar Municipal Council	Survey No. 83/2 near Siddharthnagar,At-Panchgani, Tal-	1	17.925583, 73.648926		7	13	2.5	12	Complied		
171	Panchagani Municipal Council	Survey No. 83/2 near Siddharthnagar,At-Panchgani, Tal-	0.65	17.914151, 73.802782	31/12/2021 applied for renewal of consent	8.4	11	3.2	20	Partially complies		
172	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.35	17.918896, 73.795987		8	8	3	20	Complied		
173	Panchagani Municipal Council	Hindu Crematorium,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	1.5	17.927506, 73.800127		7.7	9	2.4	16	Complied		
174	Karad Municipal Council	Bara Dabari, Karad, Tal-Karad, Dist-Satara	12.5	Lat- 17.27702200 Long- 74.19371500	31/12/2023 renewal application rejected	7.4	35	19.5	76	Non Complied		



Annexure-II April 2025												
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
175	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	LAT - 17.274381 LONG- 74.178125	31/12/2024	8	10	2.6	16	Complied		
176	Malkapur Municipal Council	.A/p-Malkapur Tal Karad Dist-Satara	3	LAT- 17.24215 LONG- 74.178859		7.8	14	8.5	32	Complied		
177	Satara Municipal Council	Municipal Council STP	0		Not Applied	Proposed						
178	Wai Municipal Council	Wai Municipal Council STP	0		Not Applied	Proposed						
179	Pandharpur Municipal Council	STP Gopalpur,Pandharpur	15.5	Lattitude- 17.654721 Longitude- 75.342168	Applied	7.9	10	22	64	non comply		Solapur
180	Pandharpur Municipal Council	STP, 65 Acre,Pandharpur	2.5	Lattitude- 17.689674 Longitude- 75.343068	Not Applied	8.1	14	9.4	36.1	comply		Solapur
181	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP ( 76 MLD )Kasaba Bavada, Kolhapur	76	16.736989 74.245694	31.07.2021 Applied for Renewal vide MPCB- CONSENT-0000129229	7.3	13	6	32	comply		
182	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP ( 17 MLD )Dudhali, Kolhapur	17	16.697336 74.226921	31.07.2021 Applied for Renewal vide MPCB-CONSENT-4	7.5	18	4.8	24	comply		

Annexure-II April 2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
183	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP ( 6 MLD ) Bawda, Kolhapur	6	16.736989 74.245694	NA	NA	NA	NA	NA			
184	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP ( 4 MLD ) Dudhali, Kolhapur	4	16.697336 74.226921	NA	7.6	14	12	26	non comply		
185	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	16.9370978 74.6702849	Application under Process	7.2	14	12	26	non comply		
186	Sangli Municipal Corporation	STP at Miraj-9.2 MLD (Oxidation pond)	9.2	16.9528618 74.6870644	Application under Process	7.5	14	12	42	non comply		
187	Sangli Municipal Corporation	Hamumannagar STP 100 Footy road( Commising date- 23/7/2018)	23.5	16.8436206 74.5820353	30/06/2024 Applied for consent to Renewal vide MPCB-CONSENT-0000216354	0	0	0	0	Partially complied As per visit to STP on dtd- 20-5-2025 Druing inspection it is oberved that as per available SCADA records it is observed that STP was operated in the month of Feb- 2025 for 6 days in month with avergae 0.7 MLD inlate flow, In Mar 2025 it is observed that STP was Operated for only one day that is on 27 Mar 2025 with 1.1 MLD flow, in april 2025 month STP Operated for 60 days only as well as in this month i.e. may 2025 Opearte for 4 days only.		
188	Sangli Municipal Corporation	SMKC Bedag road Miraj	0	16.9528618 74.6870644	NA	NA	NA	NA	NA		Will be Commissioning upto July 2025	
189	Ashta Municipal Council	Ashta Municipal Council STP	0									
190	Islampur Municipal Council	Islampur Municipal Council STP	0									
191	Islampur Municipal Council	Islampur Municipal Council STP	0									
192	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council ( STP 20 MLD ) Old Sangli Naka, Ichalkaranji	20	16.709583 74.478379	Obtained Consent to Establish	8	17	4	28	comply		

Annexure-II April 2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
193	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council ( STP 18 MLD )Ichalkaranji STP Takawade	0	16.684993 74.512667	NA	NA	NA	NA	NA			
194	Malvan Municipal Council	Malvan Council	0	NA	NA	NA	NA	NA	NA			
195	Chattrapati Sambhaji Nagar Municipal Corporation	Kanchanwadi, Chattrapati Sambhaji Nagar	161	(19-50-14.3N) (75-17-18.2 E)	28.02.2026	8	12	14	52	non comply		
196	Chattrapati Sambhaji Nagar Municipal Corporation	Padegaon	10	(19-53-09.8N) (75-17-34.8E)	28.02.2026	8.2	58	58	204	non comply		
197	Chattrapati Sambhaji Nagar Municipal Corporation	Salim Ali Lake	0	(19-53-57.26N)(75.2 0.32.23E)	.....							
198	Chattrapati Sambhaji Nagar Municipal Corporation	At Zalta,	35	(19-51-10.9N) (75-25-06.20E)	28.02.2026	8	18	32	116	non comply		
199	Chattrapati Sambhaji Nagar Municipal Corporation	Banewadi	0	NA		7.7	20	35	96	non comply		
200	Paithan Municipal Council	Paithan Municipal Council STP	0	19028°31.79" N 75025°11.67" E	....							
201	Beed Municipal Council	Beed Municipal Council, STP	0			Proposed .As per letter received from						
202	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	0			--	--	--	--			
203	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	0			--	--	--	--			
204	Nanded Waghala Municipal Corporation	Elichpur	30	190.08°.45``N 770.21°.28``E	Consent valid upto 31.12.2026	8.1	24	40	--	Non-Comply		

## Annexure-II April 2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
205	Nanded Waghala Municipal Corporation	Bondhar	87	190.09°.17`N 770.20°.44`E	Consent valid upto 31.12.2026	8	18	45	--	Non-Comply		
206	Nanded Waghala Municipal Corporation	Sangvi	15	190.11°.36`N 770.20°.03`E	Consent valid upto 31.12.2026	7.6	16	42.5	--	Non-Comply		
207	Nanded Waghala Municipal Corporation	Chunal Nalla	0	-	-	----	----	.----	.--	NA	2027	
208	Hingoli Municipal Council	Nagar parishad colony, Hingoli	15	0	Not Applied	----	----	.----	.--	NA	Mar-26	Parbhani
209	Nagpur Municipal corporation	Bhandewadi	200	21° 8'16.07"N 79° 9'23.92"E	Consent to operate for Nagpur Municipal Corporation valid up to 1982 Applied for consent to establish & operate for STP	8.4	24	5.5	13.6	Non Comply		
210	Nagpur Municipal corporation	Bhandewadi	130	21°08'12.8"N 79°09'32.8"E	Consent to operate for Nagpur Municipal Corporation valid up to 31/12/2018	8.4	22	5.8	12.8	Non Comply		
211	Nagpur Municipal corporation	Mankapur	5	21°11'25.05" N 79°04'44.6"E	Consent to operate for Nagpur Municipal Corporation valid up to 1982 Applied for consent to establish for STP	8.3	28	20.4	52.4	Non Comply		
212	Nagpur Municipal corporation	Mokshadham	5	21°08'18.4"N 79°05'44.6"E	Consent to operate for Nagpur Municipal Corporation valid up to 1982 Applied for consent to establish for STP	8.4	22	8.5	26.8	Non Comply		

## Annexure-II April 2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
213	Nagpur Municipal corporation	Kachimet (NIT)	1	21°09'6.61"N 79°1'12.84"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	8.4	21	13.9	32	non comply		Nagpur1
214	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	21°05'58.78" N 79°02'58.6.0" E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	8.1	18	28	53.6	Non Comply		
215	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	21°09'57.80" N 79°1'36.33"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	8.4	18	5.6	12.4	Non Comply		
216	Nagpur Municipal corporation	Somalwada-1 (Ongoing work by NIT)	20	21°05'13.50" N 79°4'30.76"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	8.3	16	5.7	14.4	Non Comply	NA	
217	Nagpur Municipal corporation	Somalwada-2 (Ongoing work by NIT)	20	21°05'16.48" N 79°4'17.85"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	8.2	20	7.1	16	Non 'Comply		
218	Nagpur Municipal corporation	Ambazari (NIT)	3.2	21°07'46.42" N 79°1'3.69"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	8.4	16	10.6	28.4	Comply		

Annexure-II April 2025												
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
219	Nagpur Municipal corporation	Dabha(NIT)	5	21°10'118.33" N 79°00'42.29" E	Applied for Consent to Establish and under consideration of HQ	8.5	14	5.2	11.6	Non'Comply		
220	Nagpur Municipal corporation	Ittabhatti(NIT)	10	21°10'35.56" N 79°07'46.50" E	Applied for Consent to Establish and under consideration of HQ	8.4	12	6	13.6	Non Comply		
221	Kamptee Municipal Council	Kamptee Municipal Council STP	0			..	..	..	..	NA		

## Annexure-II April 2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
222	Mouda Nagar Panchayat	Nagpur Road	0			..	..	..	..	NA		SRO Nagpur-2
223	Bhandara Municipal Council	Bhandara Municipal Council STP	0			..	..	..	..	NA	2027	SRO Bhandara
224	Pauni Municipal Council	Pauni Municipal Council STP	0			..	..	..	..	NA	2027	SRO Bhandara
225	Hinganghat Municipal Council	Pili Mazid Bhimnagar Ward, Hinganghat.	10	Lat- 20.560296 & Long- 78.827056	Consent not obtained & not yet applied	8.6	26	9.4	24	Complied	NA	Nagpur2
226	Hinganghat Municipal Council	Hinganghat Municipal Council	3.5		Consent not obtained & not yet applied	NA	NA	NA	NA	NA	Recently operational.	Nagpur2
227	Amravati Municipal Corporation	STP-1 -Lalkhadi,	44	ingoli	31-07-2006. Applied for consent to operate for STP of capacity 30.5 mld on 01-10-2011. Application submitted to Board office on 01-10-2011	8.2	64	5.2	11.2	Non-comply		Amravati1
228	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	20.56°23.97" N 77.43°42.94" E		8.2	56	5.8	13	Non-comply		
229	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	0			...	...	...	...	...	...	
230	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	0			...	...	...	...	NA		
231	Akola Municipal Corporation	Shiloda	30	Lat- 20.752263 Long - 76.992215	NA					Non comply	NA	Akola
232	Akola Municipal Corporation	PDKV	7	Lat- 20.711595 Long - 77.09520	NA					Non Comply	NA	Akola
233	Shegaon Municipal Council	S.No. 752/1, Charmori, Shegaon, Dist.-Buldana	7	Lat. 20.47°38.8" N Longi. 76.42°15.9" E	Board has granted consent C to O vide no RO- Amravati/Consent/1901001356 dtd. 18/01/2019 valid upto 30/11/2021.	7.4	26	26	64	Non comply		Akola
234	Washim Municipal Council	Sr. No. 259,260,261 & 262 ,Near Chamunda Devi Temple Washim To	8	20.092752- 20.533N , 77.136964- 77.813E	Board has granted consent C to E vide no RO- Amravati/Consent/1706000108 dtd. 06/06/2017	7.4	64	12.5	32	Non comply	NA	SRO Amravati 2

