

MAHARASHTRA POLLUTION CONTROL BOARD

Phone No. 24010437 / 24020781

Visit us at : <http://mpcb.gov.in>

Email : jdwater@mpcb.gov.in



"Your Service is our Duty"

Kalptaru Point 2nd floor,
Sion Matunga Scheme Road
No. 8, Infant of Sion Circle,
Sion (E),
Mumbai - 400 022.

No./MPCB/JD(WPC)/ **231108-FTS-0006**

Date ~~1/10/2023~~
08/11/2023

To,
The Secretary,
Ministry of Jal Shakti,
Shram Shakti Bhawan,
Rafi Marg, New Delhi-110001

Sub: Submission of Monthly Progress Report of compliance of H'ble NGT Order in O.A. No. 673/2018 in the matter of news item published in The Hindu authored by Shri Jacob Koshy titled, "More river stretches are now critically polluted: CPCB".

Ref: Office Memorandum dtd. 22.01.2020 by National Mission for Clean Ganga, Ministry of Jal Shakti.


Respected Sir,

Hon'ble National Green Tribunal in order dtd. 06.12.2019 in O. A. No. 673/2018 directed Chief Secretaries of all states to submit Monthly Progress Report to Secretary, Ministry of Jal Shakti, GoI along with copy to CPCB.

In view of the same, Monthly Progress Reports of Maharashtra State have been submitted up to Aug -2023, We are submitting herewith Monthly Progress Report for month of Sept -2023 in prescribed format.

This is submitted in prejudice of Hon'ble Supreme Court Order vide dtd. 14.02.2020, in which Hon'ble Supreme court has stayed impinged order dtd. 08.04.2019 of Hon'ble NGT.

Yours faithfully,


(Dr. Avinash Dhakne, IAS)
Member Secretary

Copy Submitted in favor of information to:
Hon'ble Chairman Maharashtra Pollution Control Board, Mumbai.

Copy submitted for information to:
1. Principal Secretary, Environment Department, GoM, Mantralaya, Mumbai
2. Member Secretary, Central Pollution Control Board, New Delhi

Copy for information to:
Joint Director (WPC)/RO HQ, MPCB, Mumbai

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA
No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)
For the State of Maharashtra (September -2023)

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

Rural: 6,15,45,441, Urban: 5,08,27,531 Estimated Sewage Generation (MLD): **10,547 MLD** (This as per actual sewage generation from local bodies reported by the Urban Development Department of Govt. Maharashtra vide email dt: 12/12/2022 & 29/12/2022 and Previously Sewage generation is reported as 9758 MLD which was based on installed capacity of STP plants in the state).

A. Details of Sewage Treatment Plant (entire State):

- Existing no. of STPs and Treatment Capacity (in MLD): **149** STPs with treatment capacity of **7411** MLD
- **Capacity Utilization of existing STPs : 4266 .11 MLD (previous – 4262 . 61 MLD)** MLD of sewage being treated through Alternate technology: Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

Gap in Treatment Capacity in MLD: (10547-7411) = 3136 MLD

- **No. of STPs installed- 149**
 - **No. of Operational STPs:144**
 - **No. of Complying STPs: 53**
 - **No. of Non-complying STPs : - 82**
 - **Non. Operational STP : 4 Nos .**
 - **STP Plant under Upgradation : 1 Nos.**
 - **Results Awaited : 09 No. of STP Plant**
 - **Along 53 Polluted Rivers (in Priority I - 9, II - 6, III - 14, IV - 10, V – 14) MPR** received for Year 2020, 2021 and January-2022
 - Total sewage generation in PRS – 2728.65 MLD
 - No. of STPs-64
 - Sewage treatment existing in PRS – 2024.16 MLD
 - Gap in Treatment Capacity- 704.49
 - Capacity Utilization – 1676.07 MLD
 - STPs proposed/ ongoing – 1279.70 MLD
- (Pls refer Annexure-I for river wise progress of STP work)

Details of each existing STP in the State

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (Comply / Non-Comply / Partially Comply)
1.	Municipal Corporation of Greater Mumbai	Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No.22150723	41	Operational	31	Comply
2.	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	Operational	309	Non-Comply
3.	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel : 28820860	280	Operational	204	Comply
4.	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel : 28681357	6	Operational	5.0	Comply
5.	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280	Operational	102	Comply
6.	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	386	Operational	116	Comply
7.	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road Jn.,Link Road, Near Apnana Bazar, Andheri (W), Mumbai-53 Tel : 26366881	180	Operational	113	Comply
8.	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Opp Swami Vivekanand Garden, Mahim Causway, Mahim (West), Mumbai 400016.Tel. No. 24464750	797	Operational	572	Non-Comply
9.	Thane Municipal Corporation	TMC STP Kopri, Thane	120	Operational	60.0	Non-Comply
10.	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	Operational	13.0	Non-Comply
11.	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	Operational	0.3	Comply

12.	Thane Municipal Corporation	Vitava	8.45	Operational	5.0	Non-Comply
13.	Thane Municipal Corporation	Everest World, Kolshet	23.06	Operational	8.0	Comply
14.	Thane Municipal Corporation	Lodha	22.02	Operational	16.0	Comply
15.	Thane Municipal Corporation	Nagla Bunder	7	Operational	3.5	Non-Comply
16.	Mira- Bhaindar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Operational	8.0	Non-Comply
17.	Mira- Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Operational	7.0	Non-Comply
18.	Mira- Bhaindar Municipal Corporation	Kanakia, Mira Road (E)	17	Operational	10.0	Non-Comply
19.	Mira- Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Operational	8.0	Non-Comply
20.	Mira- Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Operational	7.0	Non-Comply
21.	Mira- Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Operational	6.0	Non-Comply
22.	Mira- Bhaindar Municipal Corporation	Ghodbunder- Kashigaon, Mashachhapada Bhayander, Survey No. 233	14	Operational	14.0	Non-Comply
23.	Mira- Bhaindar Municipal Corporation	Jesal park	2	Operational	2.0	Non-Comply
24.	Mira- Bhaindar Municipal Corporation	Near Corporation Garden, Kashmiri Road, Reservation 170	12	Operational	12.0	Non-Comply
25.	Mira- Bhaindar Municipal Corporation	Shrushti complex, Mira Road	1.5	Operational	1.5	Non-Comply
26.	Vasai-Virar Municipal Corporation	Bolinge Village STP - 2,	30	Operational	30.0	Comply
27.	Kalyan Dombivali Municipal Corporation	Adharwadi	25	Operational	22.0	Comply
28.	Kalyan Dombivali Municipal Corporation	Barave	15	Operational	10.0	Comply
29.	Kalyan Dombivali Municipal Corporation	Motagaon	40	Non Operational	5.0	Non Operational
30.	Kalyan Dombivali Municipal Corporation	Chinchpada	40	Operational	15.0	Comply
31.	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD.(E)	2	Operational	1.0	Comply
32.	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	Operational	0.5	Comply
33.	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Operational	13.0	Non-Comply
34.	Bhiwandi Nizampur Municipal Corporation	Katai-2	17	Non-Operational	-	Non Operational
35.	Bhiwandi Municipal Corporation	Idgah Slaughter House STP	30	Operational	30	Comply
36.	Ambarnath Municipal Council	Vadalgaoon STP	45	operational	22	Non-Comply

37.	Ambernath Municipal Council	Chikloli STP	9	Operational	2.5	Non-Comply
38.	Kulgaon Badalapur Municipal Council	Badlapur STP	22	Operational	20	Comply
39.	Ulhasnagar Municipal Corporation	Shanti Nagar-1	15	Operational	15	Non-Comply
40.	Ulhasnagar Municipal Corporation	Shanti Nagar-2	31.26	Operational	6.0	Comply
41.	Ulhasnagar Municipal Corporation	Vadholgaon	20.7	Operational	15.0	Comply
42.	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	Operational	12.0	Comply
43.	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	Operational	32.9	Comply
44.	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100.00	Operational	21.6	Comply
45.	Navi Mumbai Municipal Corporation	Sec-20, Sanpada	37.50	Operational	18.9	Comply
46.	Navi Mumbai Municipal Corporation	Sec-15, Ghansoli	30.00	Operational	11.9	Comply
47.	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	Operational	30.8	Comply
48.	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	Operational	27.3	Comply
49.	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	Operational	12.0	Comply
50.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	Non-operational	8.0	Non-operational
51.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	Operational	32.0	Comply
52.	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad.	85	Operational	42.4	Non-Comply
53.	Panvel Municipal Corporation	Sector-12, Kalamboli, Tal. Panvel, Dist. Raigad.	50	Operational	30.0	Comply
54.	Panvel Municipal Corporation	Sector-06, Ulwe, Tal. Panvel, Dist. Raigad.	32	Operational	2.0	Comply
55.	Panvel Municipal Corporation	Kalundre, Kalundre Gaon, Panvel, Navi Mumbai	2	Operational	2	Comply
56.	Panvel Municipal Corporation	CIDCO Karanjade	28	Operational	2.0	Comply
57.	Nashik Municipal Corporation	Chehedi STP	22	Operational	22.0	Non-comply
58.	Nashik Municipal Corporation	Chehedi STP	21	Operational	21.0	Non-comply
59.	Nashik Municipal Corporation	Panchak	7.5	Operational	7.5	Non-comply
60.	Nashik Municipal Corporation	Panchak	21	Operational	21.0	Non-comply
61.	Nashik Municipal Corporation	Panchak	32	Operational	32.0	Non-comply
62.	Nashik Municipal Corporation	Tapvan	78	Operational	78.0	Non-comply
63.	Nashik Municipal Corporation	Tapvan	52	Operational	52.0	Non-comply
64.	Nashik Municipal Corporation	Agar Takali	70	Operational	70.0	Non-comply

65.	Nashik Municipal Corporation	Agar Takali	40	Operational	40.0	Non-comply
66.	Nashik Municipal Corporation	Municipal STP Gangapur	18	Operational	18.0	Non-comply
67.	Tryambakeshwar Municipal Council	Municipal Council Tryambak	1	Operational	1.0	Non-Comply
68.	Nashik Municipal Corporation-	Municipal STP Pimpalgaon Baswant	32	Operational	32.0	Non-Comply
69.	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	Operational	6	Comply
70.	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	Operational	9.3	Non-Comply
71.	Shirdi Nagarpanchyat	Shirdi, Tal-- Rahata, Dist- Ahmednagar	16	Operational	4.2	Comply
72.	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	Operational	50.0	Non-Comply
73.	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi	18	Operational	18.0	Non-Comply
74.	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	Operational	17.0	Non-Comply
75.	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	Operational	130.0	Non-Comply
76.	Pune Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	Operational	45.0	Non-Comply
77.	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	Operational	32.0	Non-Comply
78.	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	Operational	30.0	Non-Comply
79.	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	Operational	40.0	Non-Comply
80.	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	115	Operational	115.0	Non-Comply
81.	Pune Municipal corporation	Old Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	90	Upgradation	0	Non-Comply
82.	Baramati Municipal council	Gunawadi Road, Baramati	11.5	Operational	11.5	Non-Comply
83.	Daund Municipal Council	Daund Municipal Council STP	4.2	Non-Operational (Maintanance work under progress)	0	Non-Operational
84.	Saswad Municipal Council	Saswad Municipal council STP	2	Operational	2	Non-Comply
85.	Lonavala Municipal Council	Dongar Gaon, Lonavala	6.0	Operational	6.0	Non-Comply
86.	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	Operational	5.2	Non-Comply
87.	Pune Cantonment Board	900 Boottee Street, Pune-!	20	Operational	9	Non-Comply

88.	Khadaki Cantonment Board	Gaddi Adda, Ward No. Tamela Chawl, Khadaki.	8	Operational	6	Non-Comply
89.	Khadaki Cantonment Board	East Khadali, Near Lokmanya Tilak Highschool	1.2	Operational	1	Non-Comply
90.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I	16	Operational	11.5	Non-Comply
91.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	Operational	11.5	Non-Comply
92.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	Operational	29.1	Non-Comply
93.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	Operational	29.1	Non-Comply
94.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	Operational	8.0.	Non-Comply
95.	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	Operational	32.7	Non-Comply
96.	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	Operational	32.7	Non-Comply
97.	Pimpri Chinchwad Municipal Corporation	Kasarwadi III	40	Operational	32.7	Non-Comply
98.	Pimpri Chinchwad Municipal Corporation	Pimple Nilekh	20	Operational	18.5	Non-Comply
99.	Pimpri Chinchwad Municipal Corporation	Ravet	20	Operational	12.4	Non-Comply
100.	Pimpri Chinchwad Municipal Corporation	Akurdi	30	Operational	17.8	Non-Comply
101.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase II (Dapodi)	20	Operational	16.7	Non-Comply
102.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase I	21	Operational	17.9	Non-Comply
103.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase II	20	Operational	17.9	Non-Comply
104.	Solapur Municipal Corporation	Degaon STP	75.00	Operational	52.0	Comply
105.	Solapur Municipal Corporation	Kumathe STP	12.50	Operational	5.4	Comply
106.	Solapur Municipal Corporation	Pratap Nagar STP	15.00	Operational	5.2	Comply
107.	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat, At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	4	Operational	2	Non-Comply
108.	Mahabaleshwar Municipal Council	at Survey No.626, near Dhobi Ghat,At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	1	Operational	0.5	Not collected JVS samples for the month of Sept-2023
109.	Panchagani Municipal Council	Survey No. 83/2 near Siddharthnagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.65	Operational	0.65	Not collected JVS samples for the month of Sept-2023
110.	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.35	Operational	0.35	Not collected JVS samples for the month of Sept-2023

111.	Panchagani Municipal Council	Hindu Crematorium, At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	1.5	Operational	1.5	Not collected JVS samples for the month of Sept-2023
112.	Karad Municipal Council	Bara Dabari, Karad, Tal-Karad, Dist-Satara	12.5	Operational	9.5	Not collected JVS samples for the month of Sept-2023
113.	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	Operational	5	Not collected JVS samples for the month of Sept-2023
114.	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	3	Operational	3	Not collected JVS samples for the month of Sept-2023
115.	Pandharpur Municipal Council	STP Gopalpur, Pandharpur	15.5	Operational	12	Comply
116.	Pandharpur Municipal Council	STP, 65 Acre, Pandharpur	2.5	Operational	0.5	Comply
117.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (76 MLD) Kasaba Bavada, Kolhapur	76	Operational	75.0	Comply
118.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (17 MLD) Dudhali, Kolhapur	17	Operational	16.0	Comply
119.	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	Operational	27.0	Non-Comply
120.	Sangli Municipal Corporation	STP at Miraj-9.2 MLD (Oxidation pond)	9.2	Operational	9.2	Non-Comply
121.	Sangli Municipal Corporation	Hamumannagar STP 100 Footy road (Commising date- 23/7/2018)	23.5	Operational	13.0	Non-Comply
122.	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Old Sangli Naka, Ichalkaranji	20	Operational	16	Comply
123.	Aurangabad Municipal Corporation	Kanchanwadi, Aurangabad	161	Operational	70.0	Non-Comply
124.	Aurangabad Municipal Corporation	Padegaon	10	Operational	2.5	Non-Comply
125.	Aurangabad Municipal Corporation	Salim Ali Lake	5	Presently upgradation of STP is in progress and sewage is diverted to Kanchanwadi STP which has sufficient capacity.	0	Under Upgradation work
126.	Aurangabad Municipal Corporation	At Zalta,	35	Operational	7.5	Non-Comply
127.	Nanded Waghala Municipal Corporation	Elichpur	30	Operational	12.0	Non-Comply

128.	Nanded Waghala Municipal Corporation	Bondar	87	Operational	35.0	Non-Comply
129.	Nanded Waghala Municipal Corporation	Sangvi	15	Operational	10.0	Non-Comply
130.	Nagpur Municipal corporation	Bhandewadi	200	Operational	200.0	Non-Comply
131.	Nagpur Municipal corporation	Bhandewadi	130	Operational	130.0	Non-Comply
132.	Nagpur Municipal corporation	Mankapur	5	Operational	5.0	Non-Comply
133.	Nagpur Municipal corporation	Mokshadham	5	Operational	5.0	Comply
134.	Nagpur Municipal corporation	Kachimet (NIT)	1	Operational	1.0	Comply
135.	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	Operational	0.3	Comply
136.	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	Operational	4.0	Comply
137.	Nagpur Municipal corporation	Somalwada-1(Ongoing work by NIT)	20	Operational	20.0	Comply
138.	Nagpur Municipal corporation	Dabha(NIT)	5	Operational	5.0	Comply
139.	Hinganghat Municipal Council	Pili Mazid Bhimnagar Ward, Hinganghat.	10	Operational	6.25	Results awaited
140.	Amravati Municipal Corporation	STP-1 –Lalkhadi,	44	Operational	44.0	Comply
141.	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	Operational	30.5	Comply
142.	Shegaon Municipal Council	S.No. 752/1, Charmori, Shegaon, Dist.-Buldana	7	Operational	3.5	Non-comply
143.	Washim Municipal Council	Opposite to Chamunda Devi Mandir, Nimazaga Washim	8	Operational	4	Non-Comply
144.	Chandrapur Municipal Corporation	Pathanpura	45	Operational	24.0	Non-Comply
145.	Chandrapur Municipal Corporation	Rehmat Nagar	25	Operational	22.0	Comply
146.	Chandrapur Municipal Corporation	Azad Garden	0.5	Operational	0.5	Non-Comply
147.	Akola Municipal Corporation	Shiloda	30	Operational	30	Comply
148.	Akola Municipal Corporation	PDKV	7	Operational	7	-
149.	Panvel Municipal Corporation	CDCO Taloja phase-I	32	Operational	7	Comply
		Total	6699.59		4266.11	

Details of under construction STPs along the Polluted River Stretches

Sr. No.	Name of the City/Town	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	Municipal Corporation of Greater Mumbai	WSP Compound	8	70% work completed		Mar-2024
2	Pimpri Chinchwad Municipal Corporation	Proposed STP	12	Work was stopped and structure demolished as per Hon'ble NGT Order. Retendering has been initiated and work is allotted to contractor on land parcel at Chikhli.	Construction work is Under Progress.	Oct-2023.
3.	Sangli Miraj Kupwad Municipal Corporation	SMKC Bedag road Miraj	22.5	100% work is completed	Out of 3 intermediate Pumping stations, 1 SPS completed of capacity 10 MLD and STP is in running condition. Balance SPS work will be completed.	Aug-2023
4	Hinganghat Municipal Council	Hinganghat Municipal Council	3	Civil work under progress		June-23
5	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48	Civil Construction, Mechanical Work, under sewage line completed & only power supply tendering work order is completed. STP will be commissioning in December 2022	Sewage line completed	Aug-2023
6.	Pachora Municipal Council	Pachora Municipal Council STP	9	Civil work is completed, machinery yet not installed.	Drainage network work is under progress.	Aug-2023
7.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (6 MLD) Bawda, Kolhapur	6	Work is under Progress	Work is under Progress	Dec-2023
8		Kolhapur Municipal Corporation STP (4 MLD) Dudhali, Kolhapur	4	65% work completed		

9	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Ichalkaranji STP Takawade	18	Work retenders. Work is under Progress.		June-2024
10	Ulhasnagar Municipal Corporation	Khadegovili STP	8	Trial run is under progress.		May -2023
11.	Roha Municipal Council	Kundalika River Right Bank at Survy No. 128/3A at Vill. Ashtami, about 120 mtrs. away from Kundalika River.	1	Work awarded and Funds are available however contractor has not yet started the construction work due to GST issue.		Time line not given
12	Nanded Waghala Municipal Corporation	Chunal Nalla	10	Sewage Pumping station-RCC construction work of 1 lift out of 10 Lift completed. Excavation work of approach nalla 100 meters completed & construction work of 60 meters completed. MBBR tank- 2 Nos. - RCC concert completed & vertical wall & raft steel work completed. Construction work of Clarifier completed. G.I.Pipeline work from sewage pumping station to inlet of STP completed.		<u>Dec-2023</u>
13	Kalyan Dombivali Municipal Corporation	Vadavali STP	21	Construction work of Vadavali STP has been 90% completed	As said area is having less population, underground network is not proposed. Sewage collection is proposed by nalla intersection at Sewage pumping station followed by treatment at STP	<u>July-2023</u>
14	Gadchiroli Municipal Council	Bormala Road, Gadchiroli	11.5	Work order for STP is just awarded to contractor. Foundation work is just started.	40% work of main drainage line has been completed. The work of internal drainage is yet to start.	<u>Aug-2023</u>
15	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Work completed up to PCC level.		<u>Aug-2023</u>

16	Amalner Municipal Council	Amalner Municipal Council STP	12.6	15% work completed	Total Sewage network length is 80km, till date work completed is 21km.	<u>Sept -2023</u>
17	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	88% of Underground drainage work completed, 92% construction work of 40 MLD STP is completed and 90 % construction work of 17 MLD STP is completed	The Sewer network is completed upto 130 Km and 16 Km network is under progress..	<u>Dec- 2023</u>
18	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40	Technology- SBR Funding details- Amrut Mission.		
19	Ballarpur Municipal Council	Near Solid Waste Management Plant, Survey No. 22	7.5	Work Order for STP awarded and excavation work in under progress	Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	<u>Dec-2023</u>
20	Ballarpur Municipal Council	Visapur Road, Survey No. 86/2	8.5			
21	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Preliminary works in progress - Cleaning, survey, design, trial bore etc	1.Hendrepada nalla- 2.5km 2. Joveli nalla- 1km 3. Eramjad nalla- 550mtr. 4. Badlapur gaon nalla- 1.5km 5. Sonivali Nalla- 700mtr. 6. Near WTP barrage road nalla-2km	<u>Dec 2023</u>
22	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10			
23	Solapur Municipal Corporation	Desai Nagar STP	20	45 % work SBR PCC and compound wall is completed		Dec-2023
24	Pune Municipal corporation	Ramtekadi	10	10 % work civil work is completed.	Existing sewage network	Dec-2023
25	Saswad unicipal Council	Saswad	3	90% work is completed		June- 2023
26	Saswad unicipal Council	Saswad	3	75% work is completed		Aug- 2023

27	Degloor unicipal Council, Tal-Degloor, Dist-Nanded	Gat No-70,71,72,73, Degloor, Tal-Degloor, Dist-Nanded	8	Civil & Mechanical work completed. Electrical work remaining.	House connection to drainage line/chamber remaining.	June-2023
		Total	336.6			

Details of Proposed STPs in the State

Sr. No.	Name of the Town with no. of STP	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1.	Municipal Corporation of Greater Mumbai	Worli STP, MCGm, Mumbai	500	Proposed	Mar-26
2.	Municipal Corporation of Greater Mumbai	Bandra STP, MCGM, Mumbai	360	Proposed	Mar-26
3.	Municipal Corporation of Greater Mumbai	Dharavi STP, MCGM, Mumbai	418	Proposed	Mar-26
4.	Municipal Corporation of Greater Mumbai	Ghatkopar STP, MCGM, Mumbai	337	Proposed	Mar-25
5.	Municipal Corporation of Greater Mumbai	Versova	180	Proposed	Mar-25
6.	Municipal Corporation of Greater Mumbai	Bhandup	215	Proposed	Mar-25
7.	Municipal Corporation of Greater Mumbai	Malad STP, MCGM, Mumbai	454	Proposed	Mar-27
8.	Mira- Bhaindar Municipal Corporation	Bhayander West	8	Proposed	Sep-2023
9.	Mira- Bhaindar Municipal Corporation	Kharigaon	13	Proposed	September 2023
10.	Vasai-Virar Municipal Corporation	Chikhhal dongri	13	Proposed	Dec-2025
11.	Vasai-Virar Municipal Corporation	Nalla sopara (East)	30.5	Proposed	
12.	Vasai-Virar Municipal Corporation	Nalla sopara (West)	49	Proposed	
13.	Vasai-Virar Municipal Corporation	Navghar Manikpur	7.1	Proposed	
14.	Vasai-Virar Municipal Corporation	Navghar Manikpur	33.85	Proposed	
15.	Vasai-Virar Municipal Corporation	Vasai	11.57	Proposed	
16.	Bhiwandi Nizampur Municipal Corporation	Bhadwad	9	Proposed	Time line not provided
17.	Bhiwandi Nizampur Municipal Corporation	Stepping Garden	31	Proposed	Time line not provided

18.	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10	Proposed	Dec 2023
19.	Panvel Municipal Corporation	CIDCO Taloja Phase-I	32	Proposed	Time line not provided
20.	Panvel Municipal Corporation	CIDCO Pushpak Nagar	45	Proposed	Time line not provided
21.	Roha Municipal Council	Kundalika River Left Bank, at Survy No. 211/1/2/3/4/8/9/10/11(0.43A) at Roha.	4	Proposed	Time line not provided
22.	Ahmednagar Municipal Corporation	Ahmednagar, Tal & Dist- Ahmednagar	57	Proposed	Time line not provided
23.	Pune Municipal corporation	Pune Municipal Corporation, Botanical Garden, Pune	10	Proposed - Work order issued	2025
24.	Pune Municipal corporation	Pune Municipal Corporation, Baner,	25	Proposed - Work order issued	2025
25.	Pune Municipal corporation	Pune Municipal Corporation, Warje, Pune	28	Proposed - Work order issued	2025
26.	Pune Municipal corporation	Pune Municipal Corporation, Vadgaon, Pune	26	Proposed - Work order issued	2025
27.	Pune Municipal corporation	Pune Municipal Corporation, Tanaji Wadi,	15	Proposed - Work order issued	2025
28.	Pune Municipal corporation	Pune Municipal Corporation, Naidu,	127	Proposed - Work order issued	2025
29.	Pune Municipal corporation	Pune Municipal Corporation, Dhanori, Pune	33	Proposed - Work order issued	2025
30.	Pune Municipal corporation	Pune Municipal Corporation, Bhairoba, Pune	75	Proposed - Work order issued	2025
31.	Pune Municipal corporation	Pune Municipal Corporation, Mundhva, Pune	20	Proposed - Work order issued	2025
32.	Pune Municipal corporation	Pune Municipal Corporation, Kharadi, Pune	30	Proposed - Work order issued	2025
33.	Pune Municipal corporation	Pune Municipal Corporation, Matsyabij Kendra, Pune	7	Proposed - Work order issued	2025
34.	Pimpri Chinchwad Municipal Corporation	Bhatnagar	15	Proposed - Work order issued Drawing design approval in progress. Excavation started	May -2025

35.	Alandi Municipal Council	Alandi Municipal Council STP	4	Proposed	Time line not provided
36.	Satara Municipal Council		17.5	Proposed	Time line not provided
37.	Wai Municipal Council	Wai Municipal Council STP	6	Proposed	Time line not provided
38.	Ashta Municipal Council	Ashta Municipal Council STP	5.5	Proposed	Time line not provided
39.	Islampur Municipal Council	Islampur Municipal Council STP	7	Proposed	Dec-23
40.	Islampur Municipal Council	Islampur Municipal Council STP	5	Proposed	Dec-23
41.	Malvan Municipal Council	Malvan Council	4	Proposed	Time line not provided
42.	Aurangabad Municipal Corporation	Banewadi	10	Proposed	
43.	Paithan Municipal Council	Paithan Municipal Council STP	8.8	Proposed	
44.	Beed Municipal Council	Beed Municipal Council, STP	35	Proposed	
45.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40	Proposed	
46.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	32	Proposed	
47.	Kamptee Municipal Council	Kamptee Municipal Council STP	12.5	Proposed	
48.	Bhandara Municipal Council	Bhandara Municipal Council STP	15	Proposed	Dec-23
49.	Pauni Municipal Council	Pauni Municipal Council STP	7	Proposed	Dec-23
50.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	16	Proposed	Time line not provided
51.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	12	Proposed	
52.	Bramhapuri Municipal Council	Bramhapuri Municipal Council STP	7	Proposed	
53.	Rajura Municipal Council Municipal Corporation of Greater Mumbai	Rajura Municipal Council STP	5.5	Proposed	
54.	Solapur Municipal Corporation	Desai Nagar STP	15.5	Proposed	

55.	Thane Municipal Corporation (Kharegoan)	(Kharegoan) STP	46.76	Work is Under Progress	Dec 23
56.	Thane Municipal Corporation (Nagla Bunder)	Nagla Bunder) STP	7	Completed	Apr 23
57.	Thane Municipal Corporation (Hiranandani)	Hiranandani STP	59	Completed	Apr 23
58.	Bhiwandi Nizampur Municipal Corporation (Bakra Bazar- Bhiwandi)	Bakra Bazar- Bhiwandi	29	Proposed	Sep 23
59.	Bhiwandi Nizampur Municipal Corporation (Slaughter House- Idgah)	Slaughter House- Idgah	30	Proposed	September 23
60.	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Proposed	May 23
61.	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48	Work is Under Progress	August 23
62.	Amalner Municipal Council	Amalner Municipal Council STP	12.6	Proposed	July 23
63.	Pachora Municipal Council	Pachora Municipal Council STP	9	Proposed	May 23
64.	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	Work is Under Progress	Dec -23
65.	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40	Work is Under Progress	Dec -23
	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40	Work is under Progress	Dec 23
66.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	32	32 (About 85 % Civil Construction work is completed and Mechanical work is in progress at vill. Borwati Tal. Dist.Latur & all work is propose to be Completed by March-2023 as per LCMC	Dec23
67.	Ulhasnagar Municipal Corporation	Khadegovili STP	8	Proposed	July 23
68.	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Proposed	Dec 2023
69.	Kalyan Dombivali Municipal Corporation	Vadavali STP	21	Proposed	Oct -2023
71	Bhokar Municipal Council, Tal-Bhokar, Dist-Nanded	Bhokar M.Council STP	6.0	Proposed (DPR Prepared & send to MJP for Technical Sanction)	Time line not provided
72	Mudkhed Municipal Council, Tal-Mudkhed, Dist-Nanded	Mudkhed M.Council STP	4.5	Proposed (DPR Prepared & send to MJP for Technical Sanction)	Time line not provided

73	Ardhapur Nagar Panchayat, Gat No-698, Ardhapur, Tal- Ardhapur, Dist-Nanded.	Ardhapur M.Council STP	5.5	Proposed (DPR Approved. Technical sanction- 10.03.2022, Administrative Approval dated 22.04.2022. Amount Rs.42.88 Crs. Fund yet not release. E- tendering is in process)	Time line not provided
74	Pune Municipal corporation	Keshavagar	12	Proposed - Work order issued	Sep-25
75	Pune Municipal corporation	Manjari bk	93.5	Proposed - Work order issued	Sep-25
76	Parbhani Municipal Corporation	Karegaon Road	2.5	Proposed	--
77	Parbhani Municipal Corporation	Vangi Road	18	Proposed	--
78	Parbhani Municipal Corporation	Agri. Univerisity	32	Proposed	--
79	Parli Vajjnath Municipal Council	Parli Vajjnath STP	17	Proposed	--
80	Pimpri Chinchwad Municipal Corporation	Pimple nilakh	15	Proposed STP, work order issued.Board has granted Consent to Establish. Construction Work is under Progress.	May -2024
81	Pimpri Chinchwad Municipal Corporation	Bopkhel	5.0	Proposed.Work order issued.	May -2024
82	Pimpri Chinchwad Municipal Corporation	Tathwade	10.0	DPR preparation in progress	May -2025
83	Pimpri Chinchwad Municipal Corporation	Kudalwadi Nalla- (Ramdara Nalla), Chikhli.	3.0	PCMC has recently started civil work for 3 MLD capacity STP at Kudalwadi Nalla- (Ramdara Nalla and 95% civil work completed .	Aug -2023
84	Pimpri Chinchwad Municipal Corporation	Survey no 217, Bhosari	7.0	PCMC has started civil work for -7MLD-STP at Bhosri Survey no 217, and Civil work complete. Electro mechanical work in progres	Aug -2023
85	Pimpri Chinchwad Municipal Corporation	Chikhali STP Chikhali, Sur. No. 92/93	12	Part of revised AMRUT- 1, sewerage project. Work order issued. Work in Progress	May -2024

86	Pimpri Chinchwad Municipal Corporation	Bhosari STP, Sr. no. 1- Beside Bhosari Natyagruha, Sur. No. 01	5	Part of AMRUT2 sewerage project. Work order issued. Work in Progress	May -2024
87	Pimpri Chinchwad Municipal Corporation	Walhekarwadi, Chinchwad STP- Chinchwad, Walhekarwadi, Sur.no. 94	4	Part of AMRUT2 sewerage project. Work order issued. Work in Progress	May -2024
88	Pimpri Chinchwad Municipal Corporation	Chikhali STP (Augmentation Sambhaji nagar, existing STP	4	DPR preparation in progress	May -2025
89	Pimpri Chinchwad Municipal Corporation	CME STP	45	DPR preparation in progress	May -2025
90	Pimpri Chinchwad Municipal Corporation	Kiwale STPKiwale, Sur. No. 96	10	DPR preparation in progress	May -2025
		Total	4219.68 MLD		

Information of FSTPs-along polluted river stretches in Maharashtra State

Sr. No.	River Stretch	Name of city	Capacity of FSTP (KLD)	Technology used
1	Kanhan	Mouda	20	Sludge Drying Bed
2	Krishna	Wai	70	MBBR
3	Bori	Amalner	20	Sludge Drying Bed
4	Girna	Jalgaon	20	Sludge Drying Bed
5	Krishna	Islampur	15	Sludge Drying Bed
6	Darna	Igatpuri	10	Sludge Drying Bed
7	Panzara	Dhule	20	Sludge Drying Bed
8	Patalganga	Khopoli	15	Sludge Drying Bed
9	Kundalika	Roha	5	Sludge Drying Bed
10	Savitri	Mahad	10	Anaerobic Buffered Reactor
11	Wardha	Ballarpur	45	Sludge Drying Bed, MBR
12	Bindusar	Beed	20	Sludge Drying Bed
13	Godavari	Gangakhed	10	Sludge Drying Bed
14	Gomai	Shahada	10	Sludge Drying Bed
15	Rangavali	Navapur	10	Sludge Drying Bed

II. Details of Industrial Pollution:

- No. of industries in the State:92081
- No. of water polluting industries in the State: 16597
- Quantity of effluent generated from the industries in MLD:2100 MLD
- Quantity of Hazardous Sludge generated from the Industries in TPD: 2738.53
- Number of industrial units having ETPs: 16597
- Number of industrial units connected to CETP: 7856
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
No. of ETPs- 16597 with capacity of 2100 MLD
- Compliance status of the ETPs: 16417 complied and 180 non-complied
- Number and total capacity of CETPs (details of existing/ under construction / proposed)- 26 Nos of CETPs with capacity of 244.85 MLD
- Status of compliance and operation of the CETPs: 23 CETPs are complied, 1 non-complied one is not in operation and one is under stabilization and one CETP is closed for upgration Purpose.

CETP Details

Sr. No.	Town	No. of industries	Industrial Discharge (MLD)	Status of CETPs (existing, under construction & proposed)
1.	Additional Ambernath CETP, Dist. Thane	53	7.5	Existing
2.	Butibori CETP Pvt. Ltd., Dist. Nagpur	450	5	Existing
3.	SMS Waluj CETP Pvt Ltd, Dist. Aurangabad	224	10	Existing
4.	Greenfield CET Plant P. Ltd, Dist. Solapur	27	1.5	Existing
5.	Ichalkaranji Textile Development Cluster Ltd. (1 MLD), Dist. Kolhapur	11	1	Existing
6.	Ichalkaranji Textile Development Cluster Ltd. (12 MLD), Dist. Kolhapur	191	12	Existing
7.	Kagal-Hatkanangale C.E.T.P., Dist. Kolhapur	5	10	Existing
8.	L.K. Akiwate Industrial Co Op, Estate Ltd, Dist. Kolhapur	15	0.8	Existing
9.	Hydro Air Tectonics (PCD), Dist. Pune	1	4	Existing
10.	Kurkumbh Environment Protection Co op Society, Dist. Pune	65	1	Existing
11.	Ranjangaon CETP, Dist. Pune	117	3	Existing
12.	Lote Parshuram Environment Protection Co-op Societ, Dist. Ratnagiri	190	10	Existing

13.	MMA-CETP Co Operative Society Ltd., Dist. Raigad	73	7.5	Existing
14.	RIA CETP Co-op. Society Ltd., Dist. Raigad	41	22.5	Existing
15.	PRIA CETP (I) Ltd., Dist. Raigad	18	15	Existing
16.	Taloja CETP Co Operative Society, Dist. Thane	941	22.5	Existing
17.	Thane-Belapur Association, Dist. Thane	3309	27	Existing
18.	Badlapur CETP Association, Dist. Thane	263	8	Existing
19.	Chikholi-Morivali Effluent Treatment, Dist. Thane	130	0.8	Existing
20.	ACMA - CETP-Co-operative Society Ltd, Dist. Thane	61	0.25	Existing
21.	Dombivli CETP (Chemical) (Phase-II), Dist. Thane	120	1.5	Existing
22.	Dombivli Better Environment System Association, Dist. Thane	148	16	Existing
23.	Tarapur Environment Protection Society CETP, Dist. Thane	1176	25	Existing
24.	Akkalkot Cerp, Dist.	222	3	Existing
25.	Additional Amravati Industrial Area, Dist. Amravati	5	5	Existing
26.	Tarapur Environmental Protection Society, Tarapur, Palghar - Phase II	1176	25	Existing
27.	Satpur in District Nashik	--	1	Proposed
28.	Krishna Valley Envirotech (P) Ltd. Plot No J-MIDC kupwada Block Sangali-Miraj Industrial Area Dist-Sangali	--	0.64	Under Construction
29.	Ichalkaranji in Kolhapur District	--	1.2	Proposed
30.	Butibori CETP Pvt. Ltd., Dist. Nagpur	--	5	Under Construction

III. Solid Waste Management:

- Total number of Urban Local Bodies and their Population- No. of ULBs-403
Population- 5,08,27,531.
- Current Municipal Solid Waste Generation- 24951.37 (MT/D).
- Current Municipal Solid Waste Treatment- 23175.21 (MT/D).
- Number, installed capacity and utilization of existing MSW processing facilities in TPD: ULBs installed 541 composting plants as a waste processing facility. 53 bio-methanization plants are installed, 01 waste to Energy plant and 8 RDF plant installed. The 320 landfill sites are identified and 18 sites under construction phase.
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)- In Operation 1 with capacity 300 TPD

Proposed 4 Nos with Capacity of 1750 TPD

Sr. No.	Name of Municipal Corporation	Plant capacity (TPD)	Present Status
1	Thane Municipal Corporation	300	In operation.
2	Pimpri-Chinchwad Municipal Corporation	200	Work order issued. Proposed plant.
3	Navi Mumbai Municipal Corporation	150	Proposed plant.
4	Municipal Corporation of Greater Mumbai	1200	E-Tendered. Proposed Plant.
5	Pune Municipal Corporation	200	Proposed Plant.

- Total no. of wards-12420, no. of wards having door to door collection service-12333, no. of wards practicing segregation at source -10229.

IV. Bio-medical Waste Management:

- Total Bio-medical generation: 62254.62 Kg/Day
- No. of Hospitals and Health Care Facilities: 63642
- Status of Treatment Facility/ CBMWTF: 30 CTFs are operating in Maharashtra State covering 36 Districts. 29 Incineration Based and 1 Deep burial.

V. Hazardous Waste Management:

- Total Hazardous Waste generation: 999565.96 MT
- No. of Industries generating Hazardous waste: 7257
- Treatment Capacity of all TSDFs:
 - Capacity of 03 Nos of Incinerator Facilities (MT/Hour) - 9.0
 - Capacity of 04 Nos of Secured Landfill (MT/A)- 2,61,600
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated; 360505.3 MT
- Details of on-going or proposed TSDF- NA.

VI. Plastic Waste Management:

- Total Plastic Waste generation: 4.43 Lacs MT
- Treatment/ Measures adopted for reduction or management of plastic waste:
 - From Oct 2018 to August 2020, Plastic Waste collected- 72600 MT.
 - Plastic waste recyclers- 88 Nos.
 - Plastic waste used in Cement Industry-27000 MT
 - Plastic to Fuel Plants- 05 Nos
 - 71 Extended Producers Responsibility (EPR) is granted by Urban Development Department for regulation of Plastic Waste.
 - Issued the GR to use waste plastic in to the construction of the road at the tune of 7%.

VII. Details of Alternate Treatment Technology being adopted by the State/UT:

Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

VIII. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: Polluting sources including drains have been identified contributing to river pollution. Demonstration project has been started by MPCB for in-situ treatment of wastewater at Kotwali village drain on Vashisthi River to explore the possibilities and viability of the interim measures as resources of the Government are very much limited.

IX. Details of Nodal Officer appointed by Chief Secretary in the State/UT: Member Secretary, Maharashtra Pollution Control Board

X. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: Ten meetings were held under the chairmanship of Hon'ble Chief Secretary to take review of the compliance in the matter OA 673/2018.

XI. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river.

Status of Polluted River Stretches					
Priority	No. of stretches declared in 2018	No. of stretches in 2019	No. of stretches in 2020 (Jan to Dec)	No. of stretches in 2022 (Jan to Dec)	No. of stretches in April 2022 to March 2023
Priority I	9	1	1	1	1
Priority II	6	6	3	1	4
Priority III	14	10	12	10	7
Priority IV	10	14	13	17	15
Priority V	14	21	21	21	22
Less Polluted	-	1	3	3	5
Total	53	53	53	53	55

WATER QUALITY STATUS OF POLLUTED RIVER STRETCHES IN MAHARASHTRA

(April 2022 to March 2023)

Sr. No.	NAME OF RIVER	POLLUTED STRETCH	BOD (mg/l)		Current Priority
			Min	Max	
Priority I					
1	GODAVARI	SOMESHWAR TEMPLE TO RAHED	3.4	8.5	IV
2	KALU	Along ATALE VILLAGE	6.6	6.6	IV
3	KUNDALIKA	SALAV TO ROHA	3.6	18	III

4	MITHI	POWAI TO DHARAVI	82	82	I
5	MORNA	AKOLA TO TAKALIJALAM	6.8	6.8	IV
6	MULA	BOPODI TO AUNDH GAON	15	25	II
7	MUTHA	SHIVAJI NAGAR TO KHADAKWASLA DAM	3.2	26	II
8	NIRA	SANGAVI TO SHINDEWADI	6	15.5	III
9	VEL	NHAVARE TO SHIKARPUR	5.6	5.6	V

Priority II					
1	BHIMA	VITHALWADI TO TAKLI	7.1	22	II
2	INDRAYANI	MOSHIGAON TO ALANDIGAON	8.3	11	III
3	MULA-MUTHA	THEUR TO MUNDHWA BRIDGE	13.4	17.9	III
4	PAWANA	DAPODI TO RAVET	4.8	27	II
5	WAINGANGA	TUMSA TO ASHTI	4.5	6.8	IV
6	WARDHA	GHUGHUS TO RAJURA	4	5.2	V
Priority III					
1	GHOD	ANNAPUR TO SHISHUR	9.7	9.7	IV
2	KANHAN	BHANDARA TO NAGPUR	6	9.8	IV
3	KOLAR (MAH)	Along Koradi	6.5	6.5	IV
4	KRISHNA	SHINDI TO KURUNDWAD	2	8	IV
5	MOR	JALGAON TO AMODA	3.8	3.8	V
6	PATALGANGA	KHADEPADA TO KOPOLI	4	8	IV
7	PEDHI	NARAYANPUR TO BHATKULI	12	12	III
8	PENGANGA	MEHKAR TO UMARKHED	4.6	6.2	IV
9	PURNA	DHUPESHWAR TO ASEGAON	4.2	5.2	V
10	TAPI	RAVER TO SHAHADA	3.6	4	V
11	URMODI	DHANGARWADI TO NAGTHANE	6.4	6.4	IV
12	VENNA	MAHABALESHWAR TO MAHULI	5.6	6.8	IV
13	WAGHUR	SUNASGAON TO SAKEGAON	3.6	3.6	V
14	WENA	KAWADGHAT TO HINDANGHAT	4.4	5	V
Priority IV					
1	BINDUSAR	SWARAJ NAGAR TO SNEHNAGAR	6.2	6.2	IV
2	BORI	Along AMALNER	4	4	V
3	CHANDRABHAGA	PANDHARPUR TO SHEGAON DHUMALA	10.5	12.5	III
4	DARNA	IGATPURI TO SANSARI	3.6	3.8	V
5	GIRNA	MALEGAON TO JALGAON	3.8	3.8	V
6	HIWARA	PACHORA TO NIMBORA	4.2	4.2	V
7	KOYNA	KARAD TO PAPDARDE	6.5	6.5	IV
8	PELHAR	PELHAR DAM TO GOLANI NAKA	5	5	V
9	SINA	SOLAPUR TO BANKALAGI	10.9	10.9	III
10	TITUR	Along CHALISGAON, JALGAON	3.6	3.6	V
Priority V					
1	AMBA	BENSE TO ROHA	4	4	V
2	BHATSA	SHAHAPUR TO BHADANE	4	5	V
3	GOMAI	LONKHEDA TO SHAHDA	3.8	3.8	V
4	KAN	KAVATHE TO SAKARI	3.6	3.6	V
5	MANJARA	LATUR TO NANDED BRIDGE	6.8	6.8	IV
6	PANCHGANGA	SHIROL TO KOLHAPUR	2.2	2.6	Less Polluted
7	PANZARA	VARKHEDE TO DHULE	4.2	4.2	V
8	RANGAVALI	TINTEMBA TO NAVAPUR	4	4	V

9	SAVITRI	DADLI TO MUTHAVALI	2.2	2.8	Less Polluted
10	SURYA	DHAMNI DAM TO PALGHAR	4	5	V
11	TANSA	Along Thane	4	4	V
12	ULHAS	KALYAN TO BADLAPUR	4	5	V
13	VAITARNA	GANDHRE TO SARASHI	3	3	Less Polluted
14	VASHISHTHI	KHERDI TO DALVATNE	1.8	2	Less Polluted

XII. Ground water regulation:

- In Maharashtra State Ground Water is regulated under Maharashtra Groundwater (Development and Management) Act, 2009. Groundwater Surveys and Development Agency (GSDA).
- GSDA concerned with groundwater surveys, exploration, assessment, monitoring, development, management and regulation of groundwater resources for irrigation, drinking and industrial needs. It also undertakes periodic ground water assessment in order to regulate the ground water use and guide ground water developmental activities on scientific basis.
- GSDA also works towards ensuring sustainability of ground water resources, on a long-term basis. It acts as a custodian, for the implementation of ground water legislation, within the State of Maharashtra.

XIII. Good irrigation practices being adopted by the State:

- 82% of water is used for irrigation purpose in State.
- As per MWRRA notification dated 25 Jun 2015, it is mandatory to supply water through micro-irrigation for selected irrigation projects in State.
- Government of Maharashtra has adopted Piped Irrigation Network policy from Jan 2017, in which it is aimed to achieve 20 % increase in irrigation efficiency. Several projects are undertaken by the Government in order to supply water through piped net work.

XIV. Rainwater Harvesting:

- Maharashtra Govt. is implementing "Shivkalin Pani Sathawan Yojana", the scheme for augmentation the availability of water for Drinking and Domestic use and Strengthening of Drinking Water Sources by utilising Rainwater.
- RRC has already requested to Water Resource Dept, GoM water shed management. All concerned local bodies located along the riverbanks are mandated to implement Water shed management, rain water harvesting,

XV. Demarcation of Floodplain and removal of illegal encroachments: Water resource Department and Local Bodies ensure Demarcation of Floodplain and removal of illegal encroachments.

XVI. Maintaining minimum e-flow of river: Rainwater Harvesting: RRC has already requested to Water Resource Dept, GoM for maintaining minimum E-flows the rivers.

XVII. Plantation activities along the rivers: RRC has already requested to Water Resource Dept, GoM for plantation on both sides of the river. All concerned local bodies located along the riverbanks are mandated for plantation at both sides of the river and setting up biodiversity parks in their jurisdiction.

XVIII. Development of biodiversity park: RRC has already requested to Water Resource Dept, GoM for setting up of biodiversity parks. All concerned local bodies located along the riverbanks are mandated for setting up biodiversity parks in their jurisdiction.

XIX. Reuse of Treated Water:

- At present 395 MLD sewage is recycled for Industrial purpose (130 Ko and
- Water resource department, GoM has prepared integrated State Water Plan, which includes recycling of Treated sewage.
- MPCB has submitted Action plan for Utilization of Treated Sewage to CPCB, in which it is mandated to utilize treated sewage for different class of users like Thermal Power Plants, Industrial Units, Construction activities, non-potable municipal uses, Agriculture-Irrigation, etc. depending on its availability.
- The Infrastructure Projects are mandated by MPCB to recycle 60% of treated sewage for secondary use by providing dual pipeline.
- The Local Bodies will be encouraged to reuse treated sewage for various purposes including construction and gardening.

XX. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

GOM, has announced Namami Chandrabhaga Abhiyan on 18/03/2016 to revive and rejuvenate the river Chandrabhaga and to restore its historic glory. The aim of the Namami Chandrabhaga Abhiyan is to make the Chandrabhaga river pollution free and conserve its purity and sanctity up to year 2022 and others are as mentioned below:

- To maintain the permanent minimum continuous flow of water in the river bed.
- To construct weirs in the river bed for maintaining water level.
- To maintain & keep minimum environmental flow of water.

- To make available sufficient public bathrooms & toilets as well as mobile bio-toilets to the publics during Pandharpur yatras.
- To install STP's for treatment of domestic wastes and scientific disposal facilities for solid waste generated from the villages & cities located on the bank of Chandrabhaga river.
- To carry out the beautification & forestation of river banks.
- To make reuse/recycle of treated industrial water generated from the industries and industrial estates located in the catchment area of Chandrabhaga river.
- As per the local need to work for public participation and development of pilgrimage area.

“Namami Chandrabhaga Pradhikaran” established under the Chairmanship of Hon'ble Chief Minister, GoM & Co-Chairmanship of Hon'ble Finance Minister, GoM, having Divisional Commissioner, Pune as Member Secretary.

“High Power Committee” established under the Chairmanship of Hon'ble Chief Secretary, GoM of Maharashtra having Divisional Commissioner, Pune as Member Secretary.

The Maharashtra Government intends to cleanse and make the holy river Chandrabhaga pollution free by the year 2022.

XXI. Status of Preparation of Action Plan by the 13 Coastal States:

In compliance to Hon'ble NGT order dated 21.09.2020 passed in OA No 829/2019 in the matter of Lt.Col. Sarvadaman Vs UoI & Ors, Maharashtra has prepared comprehensive district wise action plans of six coastal districts – Mumbai, Palghar, Thane, Raigad, Ratnagiri, Sindhudurg and submitted to CPCB on 08.06.2021. The action plan includes all the aspects of pollution viz. MSW, C&D waste, plastic waste, BMW, Hazardous waste, E-waste, water quality and air quality aspects.

Maharashtra has also updated the action plans based on the inputs received from CPCB. The updated action plans will be sent to CPCB.

In Compliance of Hon'ble NGT Order dtd. 29/01/2021 in the matter of of O.A. No. 360/2018 filed by Shree Nath Sharma V/s Union of India, the state has requested Hon'ble Justice V.M. Kanade to monitor the implementation of both State and district environment plans (including coastal district action plans). The first meeting for the same has been conducted on 09.07.2021.

XXII. Regulation of Mining Activities in the State/UT: All mining activities are regulated by issuing consent to Establish and consent to Operate along with post approval periodic monitoring of mining activities. All Coal mines are regulated by DGMS (Director General Mines and Safety), Dhanbad and other mines are regulated by Indian Bureau of Mines, Nagpur and Goa.

XXIII. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:

MPC Board issued directions to 15 Municipal Corporations, 29 Municipal Councils and one Cantonment Board to provide adequate sewage treatment plant and to achieve the consented standards prescribed by MoEFCC, GoI and to implement short term and long term measures for treatment of sewage and restrict the discharge of untreated/partially treated sewage to the rivers.

In compliance with the Hon'ble NGT order dtd. 28.08.2019 in the matter of OA No. 593/2017 Paryavaran Suraksha Samiti v Union of India, the MPC Board has issued directions to 01 Mega city, 09 Million plus cities, 254 Class I cities/towns and 122 Nagar Panchayats as to why Environmental Compensation shall not be levied after the stipulated timeline.

XXIV. Municipal Corporation of Greater Mumbai Corporation (MCGM) details of up gradation of Proposed STP Network Details as on 24/05/2023

As per order of Hon'ble Supreme Court in Civil Appeal no. 5036/2019 dated 01/02/2022, Municipal Commissioner had submitted the affidavit dated 11/02/2022 giving detail timeline about re-invitation of the tenders. The status report about the WWTF works was submitted to Hon'ble Supreme Court on 15.07.2022 and the same was taken on record by Hon'ble Supreme Court in the hearing on 04.08.2022. the updated status report of STPs is as under :

Timeline of WwTF Projects:

Sr. No.	Name of WwTF	Plant capacity in MLD	Tertiary Treatment in MLD	Design, Build Period in years	Date of Issue of LOA	Expected Date of completion w.r.t. Commencement Date
1	Worli	500	250	5	30.05.2022	04.07.2027
2	Bandra	360	180	5	31.05.2022	04.07.2027
3	Dharavi	418	209	5	27.05.2022	04.07.2027
4	Versova	180	90	4	31.05.2022	04.07.2026

5	Malad	454	227	6	30.05.2022	04.07.2028
6	Ghatkopar	337	169	4	31.05.2022	04.07.2026
7	Bhandup	215	108	4	13.07.2022	22.08.2026
	Total	2464	1233			

The status of each individual STP project is summarized below:

(1) Worli WWTF :

- i. As per tender condition, the Joint Venture of M/s. Suez India Private Limited & M/s. Suez International has formed a Special Purpose Vehicle (SPV), under name M/s. Suez Ultrafor Pvt. Ltd. for execution of the Worli WwTF work.
- ii. The contract for Worli WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The old and redundant structures are being removed. Condition structural assessment of existing plant is completed and the repair works of the same are in progress. The underground utilities survey is also in progress.
- iii. The contractor has also carried out tree survey. The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(2) Dharavi WwTF:

- (i) The Joint Venture of M/s. Welspun Enterprises Limited & M/s. EDAC Engineers Limited has formed a Special Purpose Vehicle (SPV) under name M/s. Welspun EDAC JV Pvt. Ltd. for execution of the Dharavi WwTF work.
- (ii) The contract for Dharavi WwTF is executed. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The contractor has also carried out tree survey.

(3) **Bandra WwTF:**

- (i) The contract for Bandra WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed the tree survey, topography survey, Geotechnical survey, Soil investigation and submitted Basic Engineering Package (BEP) which is under review. The abandoned structures are partially removed. Condition structural assessment of existing plant and underground utility survey is in progress. Temporary fencing is partially completed. Consent to Operate from MPCB is received.
- (ii) The contractor has also carried out tree survey. The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(4) **Ghatkopar WwTF:**

- (i) The contract for Ghatkopar WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed the tree survey, topography survey. Geotechnical survey, Soil investigation and Basic Engineering Package (BEP) are submitted which is under review. Temporary fencing is partially completed. Consent to Establish is received from MPCB.
- (ii) The existing site has 4 lagoons. The sewage is treated in 2 lagoons and the new plant will be constructed in balance 2 lagoons. For these 2 lagoons, Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.
- (iii) The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(5) **Versova WwTF:**

- (i) The contract for Versova WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under

review. The contractor has applied for Consent to Operate and Consent to Establish from MPCB.

- (ii) The existing site has 2 streams of 3 lagoons each. The sewage is treated in 1 stream (3 lagoons). The new plant will be constructed in balance 1 stream (2 lagoons). For this 1 stream (2 lagoons), Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.

(6) **Malad WwTF:**

- (i) The contract for Malad WwTF is executed. The contractor has mobilized the site. Basic Engineering Package (BEP) is submitted which is under review.
- (ii) As the land proposed for Malad WwTF work is covered with mangroves, the requisite permission from Forest department i.e Stage -II Forest Clearance (final approval) is received from regional office, WCZ, MOEF&CC, GOI on 03.02.2023. Order for Diversion of land for non-forest purpose is received on 31.03.2023 from department of Revenue & Forest, GOM. The compliance of the conditions mentioned in the permissions is in process.

(7) **Bhandup WwTF:**

- (i) The contract for Bhandup WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed topography survey, Geotechnical survey, Soil investigation and Basic Engineering Package (BEP) is submitted which is under review. The contractor has applied for consent to operate and consent to establish from MPCB.
- (ii) The existing site has 4 lagoons. The sewage is treated in 2 lagoons and the new plant will be constructed in balance 2 lagoons. For these 2 lagoons, Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.

Annexure-I for Month of August-2023
River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
1	Godavari	Someshwar Temple to Rahed	504	I	IV	Tryambakeshwar Municipal Council	Municipal Council	1) Local Nallas	1.00	1.00	0.00	1.00	0.00	5.0 MLD	Proposed STP of 5.0 MLD is under construction and will be commissioned in Dec-2023	Started construction work and under progress.	Dec-23	NA		Tempromy treatment on Nalla	Nashik	Nashik
2					II	Nashik Municipal Corporation	Municipal Corporation	1) Chikhali Nalla 2) Gangapur Nalla 3) Bardan phata Nalla. 4) Someshwar Nalla. 5) Chopda Nalla	290.00	360.00	0.00	346.00	-56.00	0.00	32.00 MLD STP Commissioned in March-2022		Complied	Complied	1600 km sewer network completed 210km sewer network work under progress is 80% completed and expected to complet Dec 2022		Nashik	Nashik
3					II	Paithan Municipal Council	Municipal Council	1) Local Nallas	5.00	0.00	5.00	0.00	5.00	8.80	Permission for flashing of tender is to obtained considering finanace allocation. After approval to carry further tender process from Paithan Apegaon Vikas Pradhikaran Committee. tender		May-23	May-23	In zone-1 drainage network of DWC and RCC pipe of various dia.of length 19304 m is laid. In zone-2 ,which is currently in progress 32000 m drainage network of DWC and RCC pipe are laid. About 3 km drainage network is balance. Site for wet well no.2 is now	Budget 46 Cr Sanctioned.	Aurangabad	Aurangabad
3					II	Gangakhed Municipal Council	Municipal Council	1) Local Nallas	4	0	4	0	4	5.5	Funds received under swach Bharat Mission for 2 nos of STP's of capacity 1 & 4 MLD and revised DPR will be submitted to MAHARASHTRA JIVAN PRADHIKARN for technical approval.	Construction not started	Dec-23	Dec-23			Aurangabad	Aurangabad

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
4					II	Nanded Waghla Municipal Corporation	Municipal Corporation	North side Nalla - 1.Chunal Nalla 2.Bhimghat Nalla East 3.Shani Mandir Nalla. 4.Govardhan Ghat Nalla East 5. Govardhan Ghat Nalla West 6. Balgiri Nalla -1 7. Balgiri Nalla - 2 8. Gadipura Nalla Harjan Wasti	70.00	132.00	0.00	57.00	13.00	10.00		1. Sewage Pumping station-RCC construction work of 10 lift out of 10 Lift completed & Bottom slap completed. 2.Excavation work of approach nalla 400 meters completed & construction work of 100 meters completed. 3. Primary Treatment Unit construction work completed & mechanical work remaining. 4.MBBR tank- 2 Nos. - RCC concert completed & vertical wall & raft steel work completed & Mechanical work	Dec-23	Dec-23	DPR for renovation of existing Nalls, construction of newly developed Nalls as well as pollution free treatment stagnant water in 4 km of river bank development and plantation etcas well as augmentation of sewer line in Nanded city is proposed under Nagrothan yojna and the proposal of amount 226 Cr.submitted to government of Maharashtra.The technical sanction of said proposal from MJP is at Final	There is gap of 13 MLD in sewage treatment. Municipal corporation has already installed 03 STPs of 132 MLD capacity. But, to treat 10 MLD sewage coming from chunal Nalla. STP based on MBBR technology and with capacity of 10 MLD is under construction on Chunal Nalla coimng from north side of city. Balance 03 MLD sewage coimng from south side .will be diverted to exsisting STP at Bondar. Pumpimng station is proposed for the diversion.	Aurangabad	Aurangabad
4	Kalu	Along Atale village	2.5		III	Kalyan-Dombivali	Municipal Corporation	1) Neptune Nalla, 2) Balkrishna Paper Mill Nalla, 3) Shiv Mandir Nalla, 4) Balyani Nalla	7.60	0.00	7.60	0.00	7.60	21.00		Construction work of Ambivali (Vadavali) STP is completed.. Sequential Batch Reactor technology (SBR).	STP is brought into operation.		As said area is having less population, under ground network is not proposed. Sewage collection is proposed by nalla intersection at Sewage pumping station followed by treatment at STP. Civil Structure of pumping at all the nallahs	At present 5 MLD sewage is being treated entire sewage generated from this area will be treated by Dec 2023	Kalyan-1	Kalyan
5		Salav to Roha	35.5	I	III	Roha Municipal Council	Municipal Council	1) Local nallas	2.80	0.00	2.80	0.00	2.80	5.00		Roha Municipal Council has proposed to install 5 MLD capacity STP. But proposed STP plant site falls under CRZ, MPCB Raigad office issued letter to municipal council on 15.04.2021 to get NDC from	Work is not commissioned yet.	Timeline not provided	Drainage network 60% completed.	Roha MC has stipulated the condition of provision of Septic tank & soak pit while granting the building permission. Rest water is discharged in to saline water zone of Kundalika.	Raigad2	Raigad
6	Mithi	Powai to Dharavi	17.8	I	I	Mumbai Municipal Corporation	Municipal Corporation	1) Local Nallas	286.00	0.00	286.00	0.00	286.00	8.00		70% work Completed	Mar-24		1MLD and 4 MLD capacity of STP proposed Construction of STP of 8 MLD capacity and WSP compound. 144+134=278MLD will be diverted to existing STPs at Bandra and Ghatkopar by March 2024 Out of Total 286 MLD of Down weather flow, the work of	Mumbai2	Mumbai	
7	Morna	Akola to Takalijalam	6	I	IV	Akola Municipal Corporation	Municipal Corporation	1) Khadki Nalla at Vidrupa river 2) Hingna Nalla 3) Khadan Nalla 4) Kailash tekdi 5) Nimwadi Nalla	37.00	37.00	0.00	37.00	0.00	30+7=37	Operational	The STP of capacity 7 MLD & The STP of capacity 30 MLD are commissioned and operational.	Complied	The underground drainage scheme is designed for the population left bak at old akola city 2.27km and nalla intercept (15No.). Right bak of morna river length 10.93 km and nalla intercept 18 no. . Babu nagar to	Provided 02 STPs of total Capacity 37 MLD . At present sewage generation is 37 MLD. M.C. has installed 37 MLD capacities STPs.	Akola	Amravati

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
8	Mula	Bopodi to Aundh Gaon	2.7	I	III	Pune Municipal Corporation	Municipal Corporation	1) Botanical Garden Nallah in Pune City	97.00	73.00	24.00	73.00	24.00	50.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will be completed, remaining work of two STP's of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will be completed up to 2026.	Construction work is not yet started	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will be completed within next three years.	01 STPs with capacity 10. MLD proposed on this stretch and will be completed by 2025. existing 1 STPs having capacity 18 MLD is in operation. Total Sewage generation from PMC area is 883 MLD, PMC has proposed 14 STPs with capacity 511.50 MLD	Pune1	Pune
9	Mutha	Shivaji Nagar to Khadakwasla Dam	16	I	II	Pune Municipal Corporation	Municipal Corporation	1)Warje nalla 2)Jadgaon bk nalla 3) Hingne nalla 4)Erandwana nalla 5)Nagzari nalla 6)Ambil odha nalla	151.00	94.00	57.00	94.00	57.00	54.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will be completed, remaining work of two STP's of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will be completed up to 2026. Work of STP (10 MLD) at	Work of STP (10 MLD) at Ramtekadi is in progress, will be completed up to 2024.	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will be completed within next three years.	02 STPs with capacity of 26 MLD & 28 MLD are proposed & will be completed by 2025. existing 2 STPs having Erandwane- 50 MLD and Vitthalwadi- 32 MLD capacity i.e. total 82 MLD. Total Sewage generation from PMC area is 750 MLD, PMC has proposed 14 STPs with capacity 511.50 MLD & Pune Cantonment Board has proposed one STP	Pune1	Pune
10	Mula-Mutha	Theur to Mundhwa Bridge	15	II	III	Pune Municipal Corporation	Municipal Corporation	1) Keshavnagar Nalla 2) Nalla at Bhapkar Mala 3) Rangicha Odha at Bhapkar Mala	496.00	400.00	96.00	400.00	96.00	259.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will be completed, remaining work of two STP's of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will be completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress 50 % completed will be completed up to July 2023	Work of STP (10 MLD) at Ramtekadi is in progress 50 % completed will be completed up to July 2023	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will be completed within next three years.	02 STPs with capacity of 93.5 MLD & 12 MLD have been proposed & will be completed by 2025. Existing STP of 45 MLD is provided at Mundhwa. Total Sewage generation from PMC area is 750 MLD, PMC has proposed 14 STPs with capacity 511.50 MLD.	Pune1	Pune
11																						
12																						
13	Nira	Sangavi to Shindewadi	43	I	III	Akluj Gram Panchayat	Gram Panchayat	1) local nallas	1.30	0.00	1.30	0.00	1.30	0.00	NEERI prepared Camus Soil Bio Technology Treatment base STP. The Proposal is submitted to Jeevan Pradhikaran which is under progress.	Nil	Timeline not provided		Gap in the Treatment capacity is 1.3 MLD. 8 MLD STPs is proposed in Phaltan. MPC Board will provide financial & technical assistance to Akluj in next three years.	Solapur	Pune	
14				I	III	Phaltan Municipal Council	Municipal Council	1) Khadakhira nala from Phaltan 2) Dagadi Khan nalla near dinti naka	7.00	0.00	7.00	0.00	7.00	8.00	Work in progress of STP 2.5 MLD located at Shivaji nagar Open space & 5.5 MLD STP located at Dagdi Khan Sheti Shala	2.5 MLD STP - 40 % of work of STP completed. 5.5 MLD-90 % of work of STP completed.	Timeline not provided		Underground drainage network line work is under progress. Total 76 km sewage line is under development out of that 23 Km of sewage line is completed.	8MLD (2 STPS: 2.5 + 5.5) grant from Maharashtra suvarna jayanti nagarothan Mahaabhiyan yojana of 72.76 Cr.	Satara	Pune
15	Vel	Nhavare to Shikrapur	10	I	III	Shikrapur Gram Panchayat	Gram Panchayat	1) local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	NA	Timeline not provided		Shikrapur is Gram panchayat & there is no proposal of STP. MPC Board will provide financial & technical assistance to small towns to install STPs	Pune	Pune	
16	Pawana	Dapodi to Ravet	20	II	II	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Kaveri Nalla near Ravet STP 2) Garware Nalla Near Bhatnagar 3) Kalasagar Nalla 4) Chinchwad Nalla Near SBR 30 MLD STP 5) Gavade Colony Nalla Near Manikbag (Chinchwad Station Nalla Nearby Bombay Selection) 6) Nalla Near Sanduk	205.80	260.00	0.00	205.80	0.00	15.00	1) DPR prepared for Augmentation of 30 MLD Bhatnagar STP to 45 MLD. Now Excavation is started	Excavation is started	May-25	May-25	Intercepted Sewer along the PCMC side bank of river is in progress.	Intercepted Sewer along the PCMC side bank of river is in progress. DPR prepared for Augmentation of 30 MLD Bhatnagar STP to 45 MLD. Now excavation is started	PCMC	Pune
17		Moshigaon to Alandigaon												12 MLD	Foundation work of STP at Chikhali is in progress		May-24	May-24	Work is in progress	Previous STP work was stopped and structure demolished as per Hon'ble NGT Order, alternative land at sr. No. 92 & 93 having STP capacity 12 MLD is proposed, Revised DPR sanctioned Tender floated and foundation work is in progress	PCMC	Pune

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO		
18	Indrayani		4.62	II	III	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Ramdara Nalla 2) Moshi Nalla	88.20	73.00	15.20	73.00	15.20	5 MLD	PCMC has started foundation work of 5 MLD Capacity at Bhosari	PCMC has started foundation work of 5 MLD Capacity at Bhosari	May-24	May-24	Drainage work is in progress	PCMC has started foundation work of 5 MLD Capacity at Bhosari	PCMC	Pune		
														7 MLD (Alandi STP)	3)PCMC has recently started civil work for -7MLD-STP at bhosri Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	3)PCMC has recently started civil work for -7MLD-STP at bhosri Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	Feb-23	Feb-23	3)PCMC has recently started civil work for -7MLD-STP at bhosri Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	3)PCMC has recently started civil work for -7MLD-STP at bhosri Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	PCMC	Pune		
				II	IV	Alandi Municipal Council	Municipal Council	local nallas	2.50	0.00	2.50	0.00	2.50	4.00	Work not yet started	Funds sanctioned under Pigrimis Development Scheme. Work order issued. 80 percent work of underground drainage network has been completed. STP plant construction is remaining.	Timeline not provided	Timeline not provided	Alandi Municipal Council completed 80% work of underground sewage network lines.	DPR prepared for STP at Alandi. DPR is prepared for Alandi Municipal council.	SRO-Pune-2	Pune		
19	Wainganga	Tumsar to Ashti	98		III	Desaiganj Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	0.00	STP yet not proposed	-----	Timeline not provided	--		DPR preparation is also yet not started. Project cost of 50 Cr including the drainage network cost. Proposal submitted by Municipal Council to UDD. But UDD has yet not given any approval.	Chandrapur	Chandrapur		
20				II	Gadchiroli Municipal Council	Municipal Council	1) local nallas	5.00	0.00	5.00	0.00	5.00	11.50		95% work completed. Order placed for machinery. Yet to be received.	Jul-23	--	99% work of main drainage line has been completed. The work of internal drainage line is in progress.	Received technical sanction from MJP. Tender floated. Work Order of Rs. 12.0 Crores given to STP contractor based at Gujarat. MJP is the overall Project Consultant for this. Project cost of 96.5 Cr including the drainage network cost and this is approved UDD. As on today, Rs. 20 Crore has already been spent. Out of 96.5 Crore, Rs. 12.0 Crore will be utilized for STP & remaining Rs. 84.5 Crore for drainage work. Remaining one drainage network cost. DPR is prepared by private agency through tender process. This DPR submitted to MJP for approval. MJP has yet not given approval. (Note:- Distance of Bramhapuri City is approx. 10 km from Wainganga River. Part of Untreated sewage reaches upto Wainganga River at Bhandara Dist. Part of untreated	Chandrapur	Chandrapur			
21					III	Bramhapuri Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	7.00	7.0 MLD STP is proposed. DPR is under consideration of MJP.		Timeline not provided		STP Project cost of approx. 70 Cr including the drainage network cost.		Chandrapur	Chandrapur		
22					III	Bhandara Municipal Council	Municipal Council	1) Bhandara town drain coming from Sant Tukdoji Ward, Town Bhandara Dist.	5.50	0.00	5.50	0.00	5.50	15.00	Land allotted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction		May-24	May-24		DPR has been submitted to MJP for technical approval.	Bhandara	Nagpur		
23			III	Pauni Municipal Council	Municipal Council	1) Pauni town drain	1.00	0.00	1.00	0.00	1.00	7.00	Land allotted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction		Mar-24	Mar-24		DPR has been submitted to MJP for technical approval. FSTP of 5 KLD is provided	Bhandara	Nagpur				
24	Wardha	Ghuggus to Rajura	42	II	III	Chandrapur	Municipal Corporation	1) Confluence of Erai & Wardha River near Hadasti Village 2) Tail end of Amal nalla meeting to Wardha River near Sasti Opencast Mines	35.00	70.50	0.00	35.00	0.00	0.00	NA		NA	Complied		Total sewage network length is 176 km, completed 141km, balance 35km. Balance could not be completed currently by CCMC due to no NOC from forest dept., Archeological dept. and other gov. dept..	Chandrapur has Sewage Treatment capacity of 70.5 MLD. But, inadequate drainage network. Presently 80% sewage generated is treated in STP and balance 20% alongwith the 80% treated sewage is discharged in Erai River, which later meets Wardha river.	Chandrapur	Chandrapur	
25							IV	Ballarpur	Municipal Council	1) Discharge of BILT Nalla in Ballarpur, behind Ballarpur Opencast Mines. 2) Local Nalla near crematorium meeting	5.00	0.00	5.00	0.00	5.00	16.00		Construction of STP 10% work completed.	Dec-23		Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	Ballarpur has proposed 2 STPs of 7.5 and 8.5MLD with total capacity 16 MLD. Total project cost of STP & underground sewage network is Rs. 57.19 Cr. Project cost of 7.5 MLD is 6.992 Crores & 8.5 MLD is 7.5908 Crores. The agency will complete drainage pipeline of 54.09 kms. In the zone-I of Ballarpur City. Zone-II of Ballarpur	Chandrapur	Chandrapur
26							IV	Rajura	Municipal Council	1) Kapangaon Nalla meeting to Wardha River at Rajura 1) Nallah near Kathapur Village	3.20	0.00	3.20	0.00	3.20	5.50	DPR Prepared		Timeline not provided	NA		DPR prepared by MJP. Currently 3.2 MLD sewage generated and all is discharged directly into Wardha River. Total project cost of STP plant. There is discharge from villages Annapapur, Kathapur & Phakate MPC Board will provide financial & technical assistance to villages in next three years.	Chandrapur	Chandrapur
27	Ghod	Annapur to Shirur	10	III	IV	Shirur	Municipal Council	1) Nallah near Kathapur Village 2) Nallah near Hindu temple at Malawadi 3) Ramling Grampanchayat Nallah	6.00	6.00	0.00	5.20	0.00	0.00	Shirur Municipal Council is having STP from 2014 and is in working condition		Complied				Pune	Pune		

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
28	Kanhan	Bhandara to Nagpur	100	III	IV	Kamptee	Municipal Council	1) JN Road Nalla 2) Akshok nagar Nalla 3) lohiya layout Nalla. 4) Bagdor Nalla 5) Other 2 local nallas	10.80	0.00	10.80	0.00	10.80	12.50	1) MC has proposed to provide sewage Treatment plant of capacity 12.50 MLD through private agency. MC had said proposal to MJP for Technical approval but now MC has proposed to construct private agency - Tender is processed. DPR will be prepaid STP. 2) Applied for grant of consent under Water/Air Act and is under consideration.	NA	Timeline not provided	Timeline not provided	Lenth of Nalla is 7.5 km (3 mtr. Avg.)	As a Short term measure MC has provided. Sand and Boulder filters at Drains carrying sewage. Also MC has proposed to construct small STP of cappacity of 100 CMD, 300 CMD & 500 KLD of budget 4 to 5 Cr.	Nagpur1	Nagpur
29			II		Kanhan Pimpri	Municipal Council	1) Local Nallas	8.00	0.00	8.00	0.00	8.00	8.00	submitted proposal for provision of sewage Treatment plant of capacity 8.0 MLD estimating 32.42 Crs to the Govt of Maharashtra for further approval. Funding by Urban Development.		Timeline not provided	Timeline not provided	Open Drain	Letter issued to Kanhan MC by RO, Nagpur vide dated 14/08/2020 to submit details of DPR, Time line. Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 and directed Collector, Nagpur , to resolve issue of STP of the Kanhan & Kamptee. Chief Officer, M.C. Also meeting was onducted under chaimenship of Hon'ble Divisional Commissioner where in local bodies where instructed to submit short term & long term action plan.	Nagpur1	Nagpur	

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
30					II	Mouda	Municipal Council	1) Local Nallas	1.50	0.00	1.50	0.00	1.50	1.00	Nagar Panchayat has called Tender for submission of DPR for installation of 1.0 MLD.		Mar-23		Lenth of Nalla is 7.5 km (3 mtr). Avg.	2 nos. of STP of capacity 0.5 MLD each is proposed at 2 locations, which will be expected to be completed by 2021. FSTP provided and is in operation having capacity 20 KLPD.	Nagpur1	Nagpur
31	Kolar	Along Koradi	3.4	III	IV	Chandkapur	Gram Panchayat	1) Chandkapur village sub drain	0.25	0.00	0.25	0.00	0.25	0.00	ZP CEO vide letter dated 14/08/2020 has submitted Estimate for Provision of combined STP of 2 MLD capacity for Chankapur & Chicholi and requested to sanction fund of Rs 3,56,92,459/- . MPCB Regional Officer, Nagpur vide letter dated 14/08/2020 has requested to submit detail DPR with Bank Details to submit said proposal at Head office for further needful. A Detail proposal has been sent to The Head office, M.P.C.B vide to.I No.675 dated 19/10/2020. For further needful.		Timeline not provided		MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 in this regard letter is received from ZP Nagpur regarding grant same is attached.	Nagpur-1	Nagpur	
32						Chicholi	Gram Panchayat	1) Chicholi Village Major Drain	0.25	0.00	0.25	0.00	0.25	0.00			Timeline not provided		Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 in this regard letter is received from ZP Nagpur regarding grant same is	Nagpur-1	Nagpur	
33						Mahadula	Nagar Panchayat	1) Drain coming from side pond No. 3 Koradi TPS.	1.40	0.00	1.40	0.00	1.40	0.00			No construction & installation activity.	Timeline not provided	Timeline not provided	Open Drain	RO Nagpur, issued letter to Mahadula Nagr Panchayat vide dated 14/08/2020 to submit details of DPR, Time line. Also meeting was conducted under chairmanship of Hon'ble	Nagpur-1
34	Krishna	Shindi to Kurundwad	106	III	IV	Sangli Miraj Kupwad	Municipal Corporation	1) Sheri Nalla, Sangli. 2) Sidharth Nagar Nalla, Sangli. 3) Haripur Nalla, Sangli. 4) Miraj Nalla, Miraj 5) Other Major drain	68.00	59.70	8.30	49.20	18.80	22.50	All Civil & mechanical work completed, however electric supply & connection of drainage line under progress.	electric supply & connection of drainage line under progress.	Nov-22	Nov-22	Total 164.9 KM sewer line is proposed out of that 116.5 KM wok completed	03 STPs having capacity of 59.7 MLD (27, 9.2 & 23.5) are in operation with actual utilization of 52.2 MLD (23.5 MLD STP at Hanuman Nagar is operating at 16 MLD). One STP of capacity 22.5 MLD STP at Bedag Road is at final stage of commissioning.,	Sangli	Kolhapur
35					Islampur	Municipal Council	8 km distance from city 1) Islampur Municipal Council Local Nalla.	9.00	0.00	9.00	0.00	9.00	12.00	Land acquisition under progress.	NA	--	NA	Pumping station land acquisition under process.	30% sewer network completed, land acquisition under progress for STP, 23.58 Cr grant from govt and 21.0 Cr aswell is received. 7MLD+4.5MLD STP by March 2022. No water is being discharged to river every drop of treated sewage is utilised for agricultural use.	Sangli	Kolhapur	
36					Ashta	Municipal Council	Krishna River 6 Km away from city 1) Local Nallas	2.50	0.00	2.50	0.00	2.50	5.50	Proposal sent for Administrative approval.	NA	Timeline not provided	NA	Connected all drains to RCC constructed Cannel. The cannel were block because of farmas had diverted that water and the cannel is very narrow.	DPR sent for approval	Sangli	Kolhapur	
37					Wai	Municipal Council	1) Gangapuri nalla 2) Siddheshwar Nalla 3) Other small nalla	4.00	0.00	4.00	0.00	4.00	6.00	DPR forwarded to MJP Pune for technical sanctioning,		Timeline not provided		Land acquisition for STP is in process. Technical sanction of STP & underground networking is in progress. Presently no fund sanctioned work will be commenced under Maharashtra Suvarnjayanti Vojana. FSTP of 70 KLD Capacity has been installed and is in operation.	Satara	Pune		

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
38	Mor	Jalgaon to Amoda	20	III	V	Marul	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	No	No	Timeline not provided	---	NA	Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Marul, Nhavi & Padalse villages. MPCB given work order for Financial assistance to 03 Gram Panchayats for preparation of DPR for Sewage treatment facilities, 2 Lakhs each.	Jalgaon	Nashik
39			IV		Nhavi	Gram Panchayat	1) Local Nallas	0.50	0.00	0.50	0.00	0.50	0.00	No	No	Timeline not provided	---	NA		Jalgaon	Nashik	
40			IV		Padalse	Gram Panchayat	1) Local Nallas	0.26	0.00	0.26	0.00	0.26	0.00	No	No	Timeline not provided	---	NA		Jalgaon	Nashik	
41	Patalganga	Khadepada to Kopoli	20	III	III	Khopoli	Municipal Council	1) Bazarpath Nalla	11	0	11	0	11	13	Tender of 13 MLD STP was allotted to M/s. Acquatech Solutions Pvt. Ltd., Work of 13 MLD capacity STP (SBR Technology) in progress.	-	24-Mar	--		DPR sanctioned tendering process is under progress.	Raigad	Raigad
42			III		Khalapur	Nagar Panchayat	1) Lendi Nalla 2) Bazarpath Nalla	1.6	0	1.6	0	1.6	3	Tender work of allotment of STP is in progress	-	Timeline not provided	--		DPR Preparation work is in progress	Raigad1	Raigad	
43	Pedhi	Narayanpur to Bhatkuli	3.2	III	V	Amravati Municipal Corporation	Municipal Corporation	1) Drain from village Narayanpur 2) Drain from Village Bhatkuli 3) Amba Nalla from Amravati City 4) Frizapura Nalla 5) Prashant Nagar Nalla 6) Minor Nalla 7) rathi nagar 8) Bhatkuli Nalla							DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals		Timeline not provided			DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals	Amravati1	Amravati
44	Purna	Asegaon to Dhupeshwar	223.2	III	IV	Amravati Municipal Corporation	Municipal Corporation	1. Drain from Village Asegaon Purna 2. Drain from Village Purna Nagar 3. Drain From Village Sawalapur 4. Drain From Village Nerul Ganagamai 5. Drain From Village Nerul Wathoda Shukleshwar 6. Drain From Village Darapur 7. Drain From Village Kholapur	93.00	74.50	18.50	74.50	18.50	28.00	DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals		Timeline not provided			DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals	Amravati1	Amravati
45	Penganga	Mehkar to Umardhed	7.65	III	V	Mehkar Municipal Council	Municipal Council	1) Mehekar to umardhed Lendhi nalla	3.77	0.00	3.77	0.00	3.77	0.00	DPR Preparation under progress		Mar-23			MC appointed PMC to prepared DPR for under ground drainage and STPs..	Amravati	Amravati
46	Penganga	Mehkar to Umardhed		III	IV	Umardhed	Municipal Council	1) Mehekar to umardhed Lendhi nalla	4.10	0.00	4.10	0.00	4.10	9.60	Full-fledged STP is not proposed. However, Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto-Plankton Technology.		Timeline not provided			STP Project cost of 33 Cr including the drainage network cost was done by NEERI Nagpur. Then this proposal was submitted to MJP for technical sanction. MJP has not given technical sanction. Hence, administrative approval is not given by UDD. Then Municipal Council has worked out a	Chandrapur	Chandrapur
47	Tapi	Raver to Shahada	58	III	IV	Bhusawal	Municipal Council	1) Local Nallas	11.00	0.00	11.00	0.00	11.00	12.50	Proposal for closed drain system and STP is submitted to Government for approval.	No	Timeline not provided	---	NA	Gap in the treatment capacity is 11 MLD. At present no treatment facility at Bhusawal, proposal for closed drain system and STP is submitted to Government for approval.	Jalgaon	Nashik
48						Shirpur	Municipal Council	1) Local Nallas	5.00	12.50	-7.50	5.00	0.00	0.00	Shirpur Municipal Council is having STP and is in working condition	---	Complied	---	Total existing sewage network length 74km	O&M technology of STP is SBR - level of treatment aeration and clorination.	Dhule	Nashik
49	Urmodi	Dhanganwar di to	18	III	V	Valse	Gram Panchayat	1) Valse nalla	0.40	0.00	0.40	0.00	0.40	0.00	NA	NA	Timeline not provided		SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Satara, has issued letter to Gram Panchayat for installation of STP.	Satara	Pune

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
50		Nagthane				Nagthane	Gram Panchayat	1) Nagthane nalla	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided		SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Satara, has issued letter to Gram Panchayat for installation of STP.	Satara	Pune
51	Venna	Mahabaleswar to Mahuli	47	III	IV	Satara	Municipal Council	1) Ranmala Nala, Karanje	12.80	0.00	12.80	0.00	12.80	17.50	DPR prepared. Budget sanctioned of 50cr.	Nil	Mar-22		Underground drainage network line work is under progress.	DPR approved. Proposal for location for approval is under progress.	Satara	Pune
52	Waghur	Sunasgaon to Sakegaon	98	III	V	Pahur, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	DPR not Prepared	NA	Timeline not provided	NA	Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Pahur, Neri and Sakegaon, Nihavi & Padalse villages. MPCB has approved fund of Rs. 2 Lakh for each Gram Panchayats.	Jalgaon	Nashik	
53						Neri, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	---		Nashik	Nashik	
54						Sakegaon, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided		---	Nashik	Nashik
55	Wena	Kawadghat to Hinganghat	1	III	V	Hinganghat	Municipal Council	1) Hingnaghat town drain coming to Wena River near Railway Bridge	6.25	10.00	0.00	6.25	0.00	3.00	10 mld STP in operation since, March-2022.	3.5 MLD STP civil work is under progress	Dec-23	Dec-23		01 STPs of 10 MLD is in operational since March -22. 2nd STP Of Capacity 3.5 MLD under construction.	Nagpur2	Nagpur
56	Bindusar	Swarajnagar to Snehanagar	0.7	IV	IV	Beed Municipal Council	Municipal Council	1) Subhash Road nalla at Sathe Chowk, Sneha Nagar, Beed.	22.00	0.00	22.00	0.00	22.00	35.00	Proposed. As per letter received from CO, MC Beed the land is yet not finalize and at present there is no any physical progress at site.	Land issue	Aug-23	Work of drainage work is under progress	No Treatment Facility. 01 STP is proposed with capacity of 35 MLD. Budget 165 Cr Sanctioned. 50%-COI, 25%-GOM & 25%-MC. WO already released, but the letter received from Chief Officer, Municipal Council Beed regarding progress report of proposed STP site at Jirewadi, Tal. Dist. Beed by mentioning that the site for selection work under the west capacity of 35 MLD. FSTP of capacity 25 KLDP is provided.	Jaina	Aurangabad
57	Bori	Along Amalner	20	IV	V	Amalner	Municipal Council	1) Local nalla coming from Amalner city.	10.00	0.00	10.00	0.00	10.00	12.60	STP Under Construction	95% Civil work completed. Machinery installation pending.	Dec-23	NA	Total Sewage network length is 80km, till date work completed is 21km.		Jalgaon	Nashik
58	Chandrabhaga	Pandharpur to Shegaon Dhumala	3.5	IV	III	Pandharpur	Municipal Council	1) Gopalpur Nalla coming from Pandharpur.	25.00	18.00	7.00	15.50	9.50	13.00	Under DPR preparation	Nil	Dec-24	Dec-24	1) Drainage network of 85% completed. Total length in current phase 60km 2) DPR proposal for 8.5 MLD Gopalpur and 4.5 MLD Malpe nala future work under preparation	---	Solapur	Pune
59	Darna	Igatpuri to Sansari	35	IV	IV	Ghoti Village	Gram Panchayat	1) Ghoti Village Nalla	0.87	0.00	0.87	0.00	0.87	0.00	No	No	Timeline not provided	NA	MPC Board will provide financial & technical assistance to small towns in next three years to comply with waste management.	Nashik	Nashik	
60						Bhagur	Municipal Council	1) Bhagur Village Nalla,	0.74	0.00	0.74	0.00	0.74	0.00	No	No	Timeline not provided	NA		Nashik	Nashik	
61						Sansari Village	Gram Panchayat	1) Sansari Nalla.	0.42	0.00	0.42	0.00	0.42	0.00	No	No	Timeline not provided	NA		Nashik	Nashik	
62	Girna	Malegaon to Jalgaon	110	IV	V	Jalgaon	Municipal Corporation	1) Local nalla coming from the Jalgaon city	48.00	0.00	48.00	0.00	48.00	48.00		95% Civil Construction, 70% Mechanical Work & 95% under sewageline completed.	Dec-23	NA	95 % Under sewage network completed	STP Work has been started at site of work at Cat No.413,390 Jalgaon Shiwar having capacity of 48.00 MLD. FSTP of capacity 20 KL/Day is provided.	Jalgaon	Nashik
63						Bhadgaon	Municipal Council	1) Kolha nalla coming from the Bhadgaon City	2.00	0.00	2.00	0.00	2.00	0.00	No	No	Timeline not provided	NA	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Jalgaon	Nashik	
64	Hiwara	Pachora to Nimbora	57	IV	V	Pachora	Municipal Council	1) Local nalla coming from Pachora city.	3.00	0.00	3.00	0.00	3.00	9.00	No	Civil work is completed and machinery yet not installed.	Dec-23	NA	Drainage network work is under progress.	Civil work is completed	Jalgaon	Nashik
65	Koyana	Karad to Papparde	29.6	IV	IV	Malkapur	Municipal Council	1) Local nalla	6.14	8.00	0.00	6.14	0.00	0.00	-	-	Complied		Total network 59 km and construction work of Network 51km done.	Malkapur STP completed and rest of main will divert to STP by March 2020.	Satara	Pune
66						Karad	Municipal Council	1) Local nalla	8.50	8.50	0.00	8.50	0.00	0.00		-	Complied	NA	Instructions given to MC for upgradation of existing STP.	Satara	Pune	
68	Sina	Solapur to Bankalagi	6	IV	III	Solapur	Municipal Corporation	1) Degaon Nalla.	90.00	102.00	0.00	65.83	24.17	20.00	Desai Nagar 20 MLD Capacity STP under construction	47 % work completed at Desai Nagar 20 MLD STP	Aug-24	Dec-24	3 STPs provided with treatment capacity of 75 MLD and 15 MLD & 12.50 MLD respectively. 01 STP At Desai nagar 20 MLD under construction	---	Solapur	Pune
69	Titur	Along dist. of Jalgaon Kodgaon Dam, Tal. Chalisgaon, Dist Jalgaon	35	IV	V	Chalisgaon	Municipal Council	1) Local nallas	13.63	0.00	13.63	0.00	13.63	19.00	STP Under Construction	65 % Work Completed of 6 MLD STP	Dec-23	NA	Drainage network work is under progress.	Two STPs of capacity 13 MLD and 6 MLD are proposed. Administrative approval pending	Jalgaon	Nashik

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
71	Bhatsa	Shahapur to Bhadane	23.4	V	V	Shahapur	Nagar Panchayat	1) Local nallas	2.50	0.00	2.50	0.00	2.50	0.00	Shahapur Nagar Panchayat has proposed to provide STP. However, DPR not yet prepared	Not Started	Timeline not provided		No drainage system	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
72						Vashind Village	Gram Panchayat	1) Local nallas	0.00	0.00	0.00	0.00	0.00	0.00	0.00	Nil	Nil	Timeline not provided		No drainage system	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3
73	Gomai	Lonkheda to Shahda	7	V	V	Shahada	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	FSTP of 10 KLD Installed	Complied			1) Inlet water supply for Shahda City is less than 135 LPCD so STP is not proposed for Shahada Municipal Council. FSTP is approved for Shahada Municipal Council of capacity 10 KLD (0.01 MLD) and now in operation 2)Technology used for FSTP- Sludge Drying Bed	Dhule	Nashik

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
74	Kan	Kavathe to Sakari	10	V	V	Sakri	Nagar Panchayat	1) Local nallas	1.20	0.00	1.20	0.00	1.20	0.00	ULB has passed resolution for preparing DPR for STP after procuring of land only. So, ULB has submitted proposal for land to the Collector Dhule. Preparation of DPR and STP project will be start after availability of land and after acquiring required funds from the government.	NA	Process for purchase of land not yet completed.		Process for purchase of land not yet completed. STP project will be started after availability of this land and after acquiring required funds from the government.	Dhule	Nashik	
75	Manjara	Latur to Nanded Bridge	8	V	IV	Latur Municipal Corporation	Municipal Corporation	1) Siddheshwar Nalla	32.00	32.00	0.00	0.00	32.00	32.00	Work in Progress	Work Order issued for 32 MLD STP dated 16.02.2021. 85% work completion. (Part 1) Civil Work 95% 2) Mechanical work 85% Excavation Completed, Trunk main 12 Km layed. 3) Trunk Main 80%	23-Oct	Oct-23	1 Nos of STPs with Capacity (32 MLD) have been proposed. The Latur Corporation provided water twice in a Week. River Manjara is 7 km away from Latur city, except monsoon water never meet to the river, it is being used by the farmers.	Latur	Aurangabad	
76	Panchganga	Shirol to Kolhapur	67	V	Less Polluted	Kolhapur	Municipal Corporation	1) Lakshur Nalla 2) Jayanti Nalla 3) Dudhali Nalla 4) Jamdar Club Nalla 5) Siddharth Nagar Nalla 6) CPR hospital Nalla 7) Rajhans Nalla 8) Ramanmala Nalla 9) Dream World Nalla 10) Line Bazar Nalla 11) Kasaba Bavada Nalla 12) Bapat Camp Nalla	96.00	93.00	3.00	93.20	2.80	10.00	1) STP- Dudhali- 6 MLD- 50% work completed (foundation) (2) STP- Kasaba Bavad- 4 MLD, 75% work completed Project is under Amrut Yojana, Centrl Govt.	Dec-23	4 MLD STP work will be complete till March-2023 & 6 MLD STP work will be complete till Dec 2023	Work of balance 5 nallas diversion work to STP in progress and expected to be completed by 2021.	Tempromy measures by means of bleaching powder dosing manually and traditional Phytoremediation.	Kolhapur	Kolhapur	
77								Ichalkaranji	Municipal Council	1) Chandur Nalla 2) Kabnur Nalla (Including Chandur Nalla)	38.00	20.00	18.00	18.00	20.00	18.00	STP work stopped due to litigation	Timeline is not fixed, due to court matter	5 nallas are connected to river without treatment.	Ichalkaranji MCs have proposed 01 STP with capacity 20 MLD.	Kolhapur	Kolhapur
78								39 Other villages	Gram Panchayat	1) Local nallas	23.00	0.00	23.00	0.00	23.00	0.00		Timeline not provided			Kolhapur	Kolhapur
79	Panzara	Varkhede to Dhule	7	V	V	Dhule	Municipal corporation	1. Moti Nalla 2. Hagara Nalla 3. Sushi Nalla	36.00	0.00	36.00	0.00	36.00	57.00	88% of Underground drainage work completed. 92% construction work of 40 MLD STP is completed and 90 % construction work of 17 MLD STP is		Dec-23	Sewer network is completed upto 130 Km and 16 Km network is under progress.	Proposed sewerage network of 147.56 Km, will be completed by Jul-22 AMRUT Budget 163Cr. Approved fund allocated. Funding details.	Dhule	Nashik	

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
80	Rangavali	Tintemba to Navapur	3.2	V	V	Navapur	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00		FSTP of 10 KLD Installed	Complied			Inlet water supply for Navapur City is less than 135 LPCD so FSTP of 10 KLD installed and now in operation	Dhule	Nashik
81	Savitri	Dadli to Muthavali	3.5	V	Less Polluted	Mahad	Municipal Council	1. Local Nallas from Chambhar khind to fish market 2. Local Nallas from Narenagar to prabhat colony crematorium 3. Local Nallas from Koteswari lend vahal	3.20	0.00	3.20	0.00	3.20	3.70	DPR preparation is under progress.	Council is going to invite expert consultant panel for preparation of DPR to treat sewage by nalla tapping process and mini STP	Jun-23	Jun-23	Planning to nalla tapping process on existing two major nalla including small minor nala to major nala and mini STP and ABR planted filter bed and chlorination process. Council resolution are sanction to proposed underground drainage system under state Nagarothan Plan and DPR sanctioning for preparation of CDP expert consultant panel are invited via tender publishing on state level news paper.	Mahad Municipal council vide letter dtd. 10.3.2021 has informed that detail project report is pending with Maharashtra Jiven Pradhikaran, Thane	Mahad	Raigad
83	Tansa River	Along Thane	10	V	V	1) Met Village	Gram Panchayat	No major drain as only small villages are located along the river stretch.	0.23	0	0.23	0	0.23	0	Nil	Nil	S	NA	No Drainage as only small villages	The generated sewage is being soaked in to soakpits provided by individual residents of village due to which sewage is not leading to Tansa River	Kalyan3	Kalyan
84						2) Uchat Village,	Gram Panchayat														Kalyan3	Kalyan
85						3) Kondhale Village,	Gram Panchayat														Kalyan3	Kalyan
86						4) Mhaswal Village,	Gram Panchayat														Kalyan3	Kalyan
87						5) Bersheti	Gram Panchayat														Kalyan3	Kalyan
88						6) Jaale	Gram Panchayat														Kalyan3	Kalyan
89						7) Kuyalu	Gram Panchayat														Kalyan3	Kalyan
90						8) Nehal Pada	Gram Panchayat														Kalyan3	Kalyan

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
91						Ulhasnagar	Municipal Corporation	1) Local nallas	75.00	74.96	-	36.00	39.00	-	NA	1) Vadol STP Capacity-20.72 MLD in operation. 2) Shanti Nagar STP 1- capacity - 31.26 MLD- in operation . 3) Shanti Nagar STP 2 capacity -15 MLD in operation. 4) Khadegolvali STP- 8 MLD in operation	All STP's are in operation.	All STP's are in operation.	1) 112 km old network. 2) Only 50% is in working & 228 km new network proposed under Amrut 2.0	Ulhasnagar MC has total 04 STPS with capacity of 74.96 MLD. 1 STP - 20.7 MLD In Operation 2 STP - 15 MLD- In Operation 3 STP- 31.26 MLD-In Operation 4 STP-8 MLD-In Operation	Kalyan2	Kalyan
92						Ambarnath	Municipal Council	1) Local nallas	28.00	54.00	-	28.00	0.00	0.00	NA	1) Vadolgaon STP having capacity - 45 MLD 2) Chikholi STP having capacity- 9 MLD	Completed	All STP's are in operation.	70% area of the city has been covered by underground sewerage network.	---	Kalyan-2	Kalyan

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
93	Ulhas	Kalyan to Badlapur	22.5	V	V	Kulgaon Badalapur	Municipal Council	1.Hendrepada nalla 2. Joveli nalla 3. Eramjad nalla 4. Badlapur gaon nalla 5. Sonivali Nalla 6. Near WTP barrage road nalla	26.00	22.00	4.00	21.50	4.50	22.00	70 % constuction work of both the STP is completed. Electrical & Mechanical work is in progress. As per submission complete work will be completed up to Dec. 2023.	1) Shirganon STP- 12 MLD 2) Sonivali STP- 10 MLD 70 % construction work is completed as on date of both 12 MLD and 10 MLD STPs	Dec.23	NA	82.50 km underground sewerage network covered.	likely date of completion : As Per work Order March 2021 (Extended upto Dec-2021) technology : SBR. Note: As Per Government Order this Sewerage Project Handover to Maharashtra Jeevan Prathikaran (MJP) as an Implementing Agency.As Per MJP Officer discussion due to Covid -19 Lockdown no work should be started hence date of Completion likely extended upto be Dec-2023 Funding Details- Central 50% (Approved 23.58, received 9.43), State 25% (Approved 11.79, received 4.71), MC 25% (Approved 11.79, received 4.71) (MJP)	Kalyan-2	Kalyan
94	Vaitarana	Gandhre to Sarashi	5-10	V	V	Sarsi Village	Gram Panchayat	1) Local nallas	0.19	0.00	0.19	0.00	0.19	0.00	No STP proposed yet		Timeline not provided	NA	No Drainage as only small villages	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
Gandhre Village						Gram Panchayat	1) Local nallas	No Drainage as only small villages											Kalyan3		Kalyan	
Pimproli Village						Gram Panchayat	1) Local nallas	No Drainage as only small villages											Kalyan3		Kalyan	
Koyna Village						Gram Panchayat	1) Local nallas	No Drainage as only small villages											Kalyan3		Kalyan	
98	Vashishthi	Kherdi to Dalvatne	3	V	Less Polluted	Kherdi Village	Gram Panchayat	1) Local nallas	0.19	0.00	0.19	0.00	0.19	0.00	No proposed STP	NA	Timeline not provided	NA		MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. MPCB had proposed wetland phytoid project at Dalvatne village.	Chiplun	Kolhapur
Dalvatne Village						Gram Panchayat	1) Local nallas												Chiplun		Kolhapur	
Gane Village						Gram Panchayat	1) Local nallas												Chiplun		Kolhapur	
Khadpoli						Gram Panchayat	1) Local nallas												Chiplun		Kolhapur	

Annexure-II STP details WPC September 2023

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
									COD	BOD			
1	Municipal Corporation of Greater Mumbai	Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No.22150723	41	LAT:19.24 Long:72.9608	In Process. Yet to recd	2020	Operational	31	24	6	Comply		SRO Mumbai 1
2	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	latitude- 18.99. longitude- 72.81	consent renewal upto 31.12.2020	1991	Operational	309	132	42	Non-Comply		SRO Mumbai 1
3	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280				Operational	102.0	24	6	Comply		SRO Mumbai 3
4	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	386				Operational	116.0	8	3.5	Comply		SRO Mumbai 3
5	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel : 28820860	280				Operational	204.0	8	3.5	comply		SRO Mumbai4
6	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel : 28681357	6				Operational	5.0	32	6	Comply		SRO Mumbai4
7	Municipal Corporation of Greater Mumbai	Worli STP, MCGM, Mumbai	500				Proposed	NA			NA	Mar-26	RO Mumbai
8	Municipal Corporation of Greater Mumbai	Bandra STP, MCGM, Mumbai	360	Latitude 19.05° N Longitudes 72.83° E		NA	Proposed	NA			NA	Mar-26	RO Mumbai
9	Municipal Corporation of Greater Mumbai	Dharavi STP, MCGM, Mumbai	418				Proposed	NA			NA	Mar-26	RO Mumbai
10	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road Jn.,Link Road, Near Apnana Bazar, Andheri (W), Mumbai- 53 Tel : 26366881	180	Latitude 19.14° N Longitudes 72.81° E	MPCB Consent no BO/JD(WPC)/CC/18050014 73 dtd 28.05.2018 Valid up to 31.12.2020	1998	Operational	113	12	4	Comply		SRO Mumbai 2

Annexure-II STP details WPC September 2023

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
11	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Opp Swami Vivekanand Garden, Mahim Causway, Mahim (West), Mumbai 400016. Tel. No. 24464750	797	Latitude 19.05° N Longitudes 72.83° E	MPCB Consent no BO/JD(WPC)/CC/18050014 73 dtd 28.05.2013 Valid up to 31.12.2020	2003	Operational	572	156	85	Non-Comply		SRO Mumbai 2
12	Municipal Corporation of Greater Mumbai	Ghatkopar STP, MCGM, Mumbai	337			NA	Proposed	NA	NA	impri	NA	Mar-25	Mumbai 3
13	Municipal Corporation of Greater Mumbai	Versova	180				Proposed	NA	NA		NA	Mar-25	
14	Municipal Corporation of Greater Mumbai	Bhandup	215				Proposed	NA	NA		NA	Mar-25	
15	Municipal Corporation of Greater Mumbai	Malad STP, MCGM, Mumbai	454	Latitude 19.18° 30 Lonitud 07.8° 49	NA	Proposed	Proposed	NA	NA	NA	NA	Mar-27	Mumbai 4
16	Municipal Corporation of Greater Mumbai	WSP Compound	8			NA	Proposed	NA	NA	NA	NA	Mar-25	
17	Thane Municipal Corporation	TMC STP Kopri, Thane	120	19.177/72.973	31.12.2021	2012	Operational	60.0	28	11.0	Non-Comply		
18	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	19.173/73.028	31.12.2021	2015	Operational	13.0	48	18.0	Non-comply		
19	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	19.208/72.958	31.12.2021	2017	Operational	0.3	16	6.0	Comply		

Annexure-II STP details WPC September 2023

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction	
20	Thane Municipal Corporation	Vitava	8.45	19.183/72.991	31.12.2021	2019	Operational	5.0	28	11.0	Non-comply		Thane1	
21	Thane Municipal Corporation	Kharegoan	46.76	19.209/73.011	31.12.2021	2019	Non-Operational. Construction work of STP is completed. Trunk main pipeline connection to STP is pending due to non availability of land for road. So TMC following matter with NHAI to allow to lay rising main through NHAI land for rising main. STP will be commissioned by Dec-2023	NA	NA	NA	NA	Dec-23		
22	Thane Municipal Corporation	Everest World, Kolshet	23.06	19.232/72.985	31.12.2021	2019	Operational	8.0	24	9.0	Comply			
23	Thane Municipal Corporation	Lodha	22.02	19.12/72.59	31.12.2021	2019	Operational	16.0	20	8.0	Comply			
24	Thane Municipal Corporation	Nagla Bunder	7	19.170/72.564	Consent to Establish	NA	Operational	3.5	32	12	Non-Comply			
25	Thane Municipal Corporation	Hiranandani	59	19.15/72.59	Consent to Establish	2021	Proposed 95 % Construction work of STP is completed. (Work of internal road & electrical connection are to be done) 65 % House hold drainage to sewer line connection work is completed. TMC authority informed that STP will be commissioned by March 2023.	NA		NA	NA	rial & run by Oct 2022 end and fully commssioing by March 2023		
26	Mira- Bhaindar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Latitude - 19.295233 & Longitude - 72.854393	Applied for Consent to Operate	Jun-17	Operational	8.0	90	29	Non - Comply			
27	Mira- Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Latitude-19.300933 & Langitude-72.861209	Applied for Consent to Operate	Jan-17	Operational	7.0	127	55	Non-Comply			
28	Mira- Bhaindar Municipal Corporation	Kanakia, Mira Road (E)	17	Latitude-19.29667 & Langitude-72.876755	Applied for Consent to Operate	Mar-14	Operational	10.0	68	29.7	Non-comply			
29	Mira- Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Latitude-19.277066 & Langitude-72.866181	Applied for Consent to Operate	Mar-14	Operational	8.0	53	15	Non-Comply			
30	Mira- Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Latitude-19.274139 & Langitude-72.87139	Applied for Consent to Operate	Jan-18	Operational	7.0	38	17	Non-Comply			
31	Mira- Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Latitude-19.275489 & Langitude-72.859627	Applied for Consent to Operate	Mar-14	Operational	6.0	132	45	Non-Comply			

Annexure-II STP details WPC September 2023

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
32	Mira- Bhaindar Municipal Corporation	Near Corporation garden, Kashmirira road, Reservation No 170	12	Latitude-19.290598 & Longitude-72.859672	Applied for Consent to Operate	NA	Operational	12	42	33	Non-Comply		SRO Thane II
33	Mira- Bhaindar Municipal Corporation	Ghodbunder-Kashigaon, Mashachhapada Bhayander, Survey No. 233	14	Latitude-19.288713 & Longitude-72.879549	Applied for Consent to Operate	Aug-17	Operational	14.0	74	25	Non-Comply		
34	Mira- Bhaindar Municipal Corporation	Jesal park	2	Latitude-19.290488 & Longitude-72.859634	Valid upto 31/12/2018 & applied for renewal	1990	Operational	2.0	143	45	Non-comply		
35	Mira- Bhaindar Municipal Corporation	Shrushti complex, Mira Road	1.5	Latitude-19.271064 & Longitude-72.867567	Valid upto 31/12/2018 & applied for renewal	2000	Operational	1.5	36	16	Non-comply		
36	Mira- Bhaindar Municipal Corporation	Bhayander West	8	Latitude-19.30453 & Longitude-72.847201	NA	NA	Proposed	NA	28	10	Comply	June-23	
37	Mira- Bhaindar Municipal Corporation	Kharigaon	13	Latitude-19.310788 & Longitude-72.862679	NA	NA	Proposed	NA	NIL	NIL	NA	Sep-23	
38	Vasai-Virar Municipal Corporation	Bolinge Village STP - 2,	30	Latitude - 19°27'5.45"N & Longitude - 72°48'3.34"E	Applied for Consent to Operate. Approved in CC meeting dtd 06.02.2020, valid upto 31.01.2021, but consent copy not obtained.	8/1/2017	Operational	30.0	27	9	Comply		
39	Vasai-Virar Municipal Corporation	Chikhaldongri	13	Latitude-19°28'44.66"N & Longitude-72°48'51.23"E	NA	NA	Proposed	NA	NA	NA	NA	Mrach 2023	
40	Vasai-Virar Municipal Corporation	Nalla sopara (East)	30.5	Latitude-19°24'11.25"N & Longitude-72°49'40.99"E	NA	NA	Proposed	NA	NA	NA	NA	Mrach 2023	
41	Vasai-Virar Municipal Corporation	Nalla sopara (West)	49	Latitude-19°24'33.07"N & Longitude-72°48'42.85"E	NA	NA	Proposed	NA	NA	NA	NA	Mrach 2023	
42	Vasai-Virar Municipal Corporation	Navghar Manikpur	7.1	Latitude-19°22'48.67"N & Longitude-72°50'9.06"E	NA	NA	Proposed	NA	NA	NA	NA	Mrach 2023	
43	Vasai-Virar Municipal Corporation	Navghar Manikpur	33.85	Latitude-19°21'40.00"N & Longitude-72°49'36.94"E	NA	NA	Proposed	NA	NA	NA	NA	Mrach 2023	

Annexure-II STP details WPC September 2023

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
44	Vasai-Virar Municipal Corporation	Vasai	11.57	Latitude-19°19'50.07"N & Longitude-72°48'10.07"E	NA	NA	Proposed	NA	NA	NA	NA	March 2023	
45	Kalyan Dombivali Municipal Corporation	Adharwadi	25	1926437.78"N 731487314"E	31.12.2020	2013	Operational	22	8	NA	Comply		Kalyan1
46	Kalyan Dombivali Municipal Corporation	Barave	15	1924950.17"N 7312128.17"E		2013	Operational	10	16	NA	Comply		
47	Kalyan Dombivali Municipal Corporation	Motagaon	40	19013°28.38"N 7304°14.35"E		Old STP	Non Operational	0	Not operational	Not operational	
48	Kalyan Dombivali Municipal Corporation	Chinchpada	40	19013°9.818" N 7308°59.899"E		2016	Operational	15	12	NA	Comply		
49	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD.(E)	2	19017°48"N 73011°56"E		2014	Operational	1	36	NA	Comply		
50	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	19017°48"N 73011°56"E		2014	Operational	0.5	12	NA	Comply		
51	Kalyan Dombivali Municipal Corporation	Vadavali STP	21				Operational	5					
52	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Lat - 19.30935 & Long - 73.07349	Not Obtained	2015	Operational	13.0	136	55	Non-Comply	-	
53	Bhiwandi Nizampur Municipal Corporation	Katai-2	17	Lat - 19.30908 & Long - 73.04857	Not Obtained	1978	Non Operational	-	-	-	NA	-	
54	Bhiwandi Nizampur Municipal Corporation	Bakra Bazar-Bhiwandi	29	Lat - 19.30935 & Long - 73.07349	Not Applied	NA	Under commissioning	NA	-	-	NA	Jan-24	Bhiwandi
55	Bhiwandi Nizampur Municipal Corporation	Idgah STP, near Slaughter House, Karivali Road	30	Lat - 19.30232 & Long - 73.04342	Not Applied	NA	Operational	30	24	6	Comply	-	

Annexure-II STP details WPC September 2023																			
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction						
56	Bhiwandi Nizampur Municipal Corporation	Bhadwad	9	Lat - 19.2836 & Long - 73.0826	Not Applied	Erection to be Started	Proposed	NA	-	-	NA	Dec-25							
57	Bhiwandi Nizampur Municipal Corporation	Stepping Garden	31	Lat - 19.2833103 & Long - 73.0651592	C to E granted on 04.06.2022	Erection to be Started	Proposed	NA	-	-	NA	Dec-25							
58	Ambarnath Municipal Council	At Vadalgao, Ambemath Tal- Ambemath, Dist- Thane	45	19.2160896 , 73.1714823	Obtained	2016	operational	22	88	NA	Non-Comply		SRO Jurisdiction						
59	Ambarnath Municipal Council	At Chikloli, Ambemath Tal- Ambemath Dist- Thane	9	19.1841473 , 73.2208672	Obtained	2016	Operational	6	88	45	Non Comply			SRO Jurisdiction					
60	Kulgaon Badalapur Municipal Council	Rameshwadi , Samarth Nagar, Badlapur Tal- Ambemath Dist- Thane	26	19.160773 , 73.251346	Obtained	2016	Operational	21.5	16	NA	comply				SRO Jurisdiction				
61	Kulgaon Badalapur Municipal Council	At Shirganon Badlapur, Tal- Ambemath Dist- Thane	12				Proposed				comply	Mar-23				SRO Jurisdiction			
62	Kulgaon Badalapur Municipal Council	At Sonivali, Badlapur, Tal- Ambemath Dist- Thane	10				Proposed				Proposed	Mar-23					SRO Jurisdiction		
63	Ulhasnagar Municipal Corporation	At Shanti Nagar-1, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	31.26		Not Obtained	2021	Operational	15	124	NA	Non-comply							SRO Jurisdiction	
64	Ulhasnagar Municipal Corporation	At Shanti Nagar-2, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	15	LAT: 19.23405 Long: 73.14794	Not Obtained	2021	Operational	6	12	NA	comply								SRO Jurisdiction
65	Ulhasnagar Municipal Corporation	At Vadolgaon, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	20.7	19.2143549 , 73.1109476	Not Obtained	March 2020	Operational	15.0	40	NA	comply								
66	Ulhasnagar Municipal Corporation	At Khadegovili STP, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	8			Feb-22	Operational	NA			NA		SRO Jurisdiction						
67	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	19°01'11.2"N 73°02'52.1"E	5/31/2027	10/7/2011	Operational	12.0	8	8	Comply			Navi Mumbai1					
68	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	19°00'32.6"N 73°01'09.3"E	5/31/2027	15/04/2008	Operational	58.0	16	10	Comply				Navi Mumbai1				
69	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100.00	19°04'21.5"N 73°00'15.2"E	5/31/2027	30/09/2008	Operational	57.0	16	10	Comply					Navi Mumbai1			
70	Navi Mumbai Municipal Corporation	Sec-20, Sanpada	37.50	19°03'05.0"N 73°00'34.5"E	5/31/2027	15/04/2012	Operational	27.0	8	8	Comply						Navi Mumbai1		
71	Navi Mumbai Municipal Corporation	Sec-15, Ghansoli	30.00	19°07'25.9"N 72°59'28.0"E	5/31/2027	Dec-2016 transferred from CIDCO	Operational	11.9	8	2.2	Comply							Navi Mumbai1	
72	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	19°05'45.1"N 72°59'55.5"E	5/31/2027	27/01/2012	Operational	30.8	16	2.4	Comply								Navi Mumbai1
73	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	19°00'32.2"N 73°01'06.7"E	5/31/2027	30/04/2008	Operational	27.3	12	2.4	Comply								

Annexure-II STP details WPC September 2023

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction					
									COD	BOD								
74	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	19.036193 & 73.098223	Not applied for Consent Operate	2009	Operational	14	20	NA	Complied		Raigad1					
75	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	19.043169 & 73.081276	Not applied for Consent Operate	2008	Non - Operational	10	-	-	-			Raigad1				
76	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	19.043169 & 73.081276	Not applied for Consent Operate	2012	Operational	41	24	NA	Complied				Raigad1			
77	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad.	85	19.019307 & 73.088024	Consent to operated is in process	2012	Operational	28	92	NA	Non-Complied					Raigad1		
78	Panvel Municipal Corporation	Sector-12, Kalamboli, Tal. Panvel, Dist. Raigad.	50	19.032912 & 73.096607	Consent to operated is in process	2011	Operational	32	28	NA	Complied						Raigad1	
79	Panvel Municipal Corporation	Sector-06, Ulwe, Tal. Panvel, Dist. Raigad.	32	19.020429 & 73.047936	Not applied for Consent Operate	2018	Operational	23	24	NA	Complied							Raigad1
80	Panvel Municipal Corporation	Kalundre, Kalundre Gaon, Panvel, Navi Mumbai	2	18.978131 & 73.125605	Consent to operated is in process	2019	Operational	2	16	NA	Complied							

Annexure-II STP details WPC September 2023

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
81	Panvel Municipal Corporation	CIDCO Karanjade	28	18.978832 & 73.104224		2019	Operational	6	20	NA	Complied		
82	Panvel Municipal Corporation	CIDCO Taloja Phase-I	32	-		-	Operational	4	12	3.6	Complied		
83	Panvel Municipal Corporation	CIDCO Pushpak Nagar	45	-		-	Proposed	NA			NA	Mar-23	
84	Roha Municipal Council	Kundalika River Right Bank at Survy No. 128/3A at Vill. Ashtami, about 120 mtrs. away from Kundalika River.	1	Latitude- 18.439472 and Longitude- 73.118263	C to E Obtained vide dtd. 04/05/2019.	NA	Proposed	NA	NA	NA	NA	Mar-22	Raigad 1
85	Roha Municipal Council	Kundalika River Left Bank, at Survy No. 211/1/2/3/4/8/9/10/11(0.43A) at Roha.	4	Latitude- 18.439472 and Longitude- 73.118263	C to E Obtained vide dtd. 04/05/2019.	NA	Proposed	NA	NA	NA	NA	Mar-22	
86	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3				Proposed					Mar-22	
87	Nashik Municipal Corporation	Chehedhi STP	22	19° 56' 09" N 73° 51' 59.7" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2006	Operational	22.0	78	31	Non-comply		
88	Nashik Municipal Corporation	Chehedhi STP	20	19° 59' 05" N 73° 51' 29" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2012	Operational	21.0	76.8	32	Non-comply		
89	Nashik Municipal Corporation	Panchak	7.5	19° 59' 08" N 73° 51' 25.2" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2004	Operational	7.5	96.8	34	Non-comply		
90	Nashik Municipal Corporation	Panchak	21	19° 56' 09" N 73° 51' 59.7" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2012	Operational	21.0	81.6	31	Non-comply		
91	Nashik Municipal Corporation	Panchak	32	19° 59' 10.5" N 73° 51' 26.4" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2016	Operational	32.0	84.4	33	Non-comply		Nashik
92	Nashik Municipal Corporation	Tapvan	78	19° 59' 54" N 73° 59' 3.4" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2003	Operational	78.0	96.4	33	Non-comply		
93	Nashik Municipal Corporation	Tapvan	52	19° 59' 55" N 73° 59' 05" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2010	Operational	52.0	96.8	34	Non-comply		

Annexure-II STP details WPC September 2023													
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
94	Nashik Municipal Corporation	Agar Takali	70	19° 59' 07" N 59' 43" E	73° Issued on - 09.02.2023. Validity - 31.12.2025.	2015	Operational	70.0	105.2	32	Non-comply		
95	Nashik Municipal Corporation	Agar Takali	40	19° 59' 11.8" N 73° 59' 44" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2016	Operational	40.0	94	36	Non-comply		
96	Nashik Municipal Corporation	Municipal STP Gangapur	18	20° 01' 58" N 43' 10.1" E	73° Issued on - 09.02.2023. Validity - 31.12.2025.	2020	Operational	18.0	80.4	32	Non-comply		
97	Nashik Municipal Corporation	Municipal STP Pimpalgaon, Khamb	32	19°33'06"N 73°79'18"E	Issued on - 09.02.2023. Validity - 31.12.2025.	2023	Operational	32.0	84.4	33	Non-comply		
98	Tryambakeshwar Municipal Council	Municipal Council Tryambak	1	19.55'59"N	31-12-2017 and Applied for renewal	2000	Operational	1	--	--	Non-Comply		
99	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48				Proposed	NA			NA	Dec-22	
100	Amalner Municipal Council	Amalner Municipal Council STP	12.6				Proposed				NA	Sept.-22	
101	Pachora Municipal Council	Pachora Municipal Council STP	77				Proposed				NA	Mar-23	
102	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17				Proposed	NA			NA	Mar-23	
103	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40				Proposed	NA			NA	Mar-23	
104	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	21°21',097 N 74°54".1566 E	Valid up to 31/12/2020	2017	Operational	6	22.4	6.4	Comply		Dhule
105	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	21.39N 74.21E	Not applied	Nov-2018	Operational	9.3	--	--	Non-comply		Dhule
106	Shirdi Nagarpanchayat	Shirdi, Tal-- Rahata, Dist- Ahmednagar	16	19.773415 N, 74.499672 E	31.12.2017, Applied for renewal	2015	Operational	4.2	15	6	Comply		Ahmednagar
107	Ahmednagar Municipal Corporation	Ahmednagar, Tal & Dist- Ahmednagar	57	19.330 N, 74.4331E	Proposed	NA	Proposed	NA			NA	Jul-23	Ahmednagar
108	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	18.487378,73.82820 7	31.12.2018	2004	Operational	50.0	76	34.00	Non Comply	PMC has proposed total 11 no. of STP's under JICA having capacity 396 MLD and remining three STP of 10 MLD, 93.5 MLD and 12 MLD i.e. total	
109	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi	18	18.572866,73.83480 8	31.12.2018	Jun-03	Operational	18.0	112	40	Non Comply		
110	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	18.538226,73.85329 4	31.12.2018	Apr-14	Operational	17.0	136	55.00	Non Comply		

Annexure-II STP details WPC September 2023

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
111	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	18.538394,73.902304	31.12.2018	Jul-03	Operational	130.0	170.7	76.00	Non Comply	capacity 115.50 MLD, Work order issued for JICA STP on 03.03.2022, within next three years work of STP will be completed, remaining work of two STP's of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will be completed up to 2025. Work of STP (10 MLD) at Ramtekadi is in progress, will be completed up to 2023.	Before Dec21 was Non-Operational
112	Pune Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	18.547650,73.950455	31.12.2018	Feb-09	Operational	45.0	124	50	Non Comply		
113	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	18.48378,73.828207	31.12.2018	Mar-09	Operational	32.0	72	32.0	Non Comply		
114	Pune Municipal corporation	Old Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knnndy Road	90	12.961056,77.646274	31.12.2018	Nov-88	Proposed	0.0	68.1	32.00	Non Comply		
115	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	18.564744,73.776571	31.12.2018	Jan-11	Operational	30.0	92	35.00	Non Comply		
116	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	18.547684,73.950533	31.12.2018	Feb-12	Operational	40.0	68.1	32.00	Non Comply		
117	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knnndy Road	115	18.5329,73.8686	31.12.2018	2010	Operational	115.0	68	32.00	Non Comply		
118	Pune Municipal corporation	Pune Municipal Corporation, Botanical Garden, Pune 18.5660 / 73.8257	10		C2E is granted 18.05.2015	NA	Proposed	NA	60	31	Non Comply	2025	SRO Pune1
119	Pune Municipal corporation	Pune Municipal Corporation, Baner, 18.564744 / 73.776571	25		C2E is granted 18.05.2015	NA	Proposed	NA			NA	2025	
120	Pune Municipal corporation	Pune Municipal Corporation, Warje, Pune 18.4865 / 73.7968	28		C2E is granted 18.05.2015	NA	Proposed	NA			NA	2025	
121	Pune Municipal corporation	Pune Municipal Corporation, Vadgaon, Pune 18.4616 / 73.8169	26		C2E is granted 18.05.2015	NA	Proposed	NA			NA	2025	
122	Pune Municipal corporation	Pune Municipal Corporation, Tanaji Wadi, 18.338226 / 73.853294	15		C2E is granted 18.05.2015	NA	Proposed	NA			NA	2025	
123	Pune Municipal corporation	Pune Municipal Corporation, Naidu, 18.5329 / 73.8686	127		C2E is granted 18.05.2015	NA	Proposed	NA			NA	2025	
124	Pune Municipal corporation	Pune Municipal Corporation, Dhanori, Pune 18.5968 / 73.8969	33		C2E is granted 18.05.2015	NA	Proposed	NA			NA	2025	
125	Pune Municipal corporation	Pune Municipal Corporation, Bhairoba, Pune 18.538394 / 73.902304	75		C2E is granted 18.05.2015	NA	Proposed	NA			NA	2025	

Annexure-II STP details WPC September 2023

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
126	Pune Municipal corporation	Pune Municipal Corporation, Mundhva, Pune 18.547650 73.950455	20		C2E is granted 18.05.2015	NA	Proposed	NA			NA	2025	
127	Pune Municipal corporation	Pune Municipal Corporation, Kharadi, Pune 18.547684 / 73.950533	30		C2E is granted 18.05.2015	NA	Proposed	NA			NA	2025	
128	Pune Municipal corporation	Keshavagar	12				Proposed	NA			NA	2025	
129	Pune Municipal corporation	Manjari bk	93.5				Proposed	NA			NA	2025	
130	Pune Municipal corporation	Ramtekadi	10				Proposed	NA			NA	2023	
131	Pune Municipal corporation	Pune Municipal Corporation, Matsyabij Kendra, Pune 18.5235 / 73.9854	7		C2E is granted 18.05.2015	NA	Proposed	NA			NA	2025	
132	Baramati Municipal council	Gunawadi Road, Baramati	11.5	Lat- 18.134813 Long- 74.578484	NA	2019	Operational	11.5	60	31	Non Comply		
134	Daund Municipal Council	Daund Municipal Council STP	4.2	18°28'03" N 74°35'39" E	Not renewed	2016	Non Operational	0			Non Operational	Non Operational	

Annexure-II STP details WPC September 2023													
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
135	Saswad Municipal Council	Saswad Municipal council STP	2	Latitude-18.3338993 Longitude-74.032845	Earlier Consent was valid upto 31.3.2017. Board has refused consent on 31.10.2018	2015	Operational	2	...	95.8	Non Comply	Dec 2023	
136	Lonavala Municipal Council	Dongar Gaon, Lonavala	6	18.746393 73.431416	Not Obtained	1998	Operational	6	No	34	Non Comply	NA	Pune2
137	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	18.826431 74.375059	Not Obtained	2013	Non Operational	0	No	No	Non Comply		Pune2
138	Pune Cantonment Board	900 Boottee Street, Pune-!	20	Latitude 18.52 N, Longitude 73.87 E	Consent to establish consent No. MPCB/15/115 13 dated 31.08.2015 Consent to operate - Application under progress	2018	Operational	9	128	42	Non Comply		Pune2
139	Khadaki Cantonment Board	Gaddi Adda, Ward No. Tamela Chawl, Khadaki.	8	Latitude 18.571045 N, Longitude 73.84 E	Valid up to 31.05.2021	1991	Operational	6	---	290	Non Comply		Pune2
140	Khadaki Cantonment Board	East Khadali, Near Lokmanya Tilak Highschool	1.2	Latitude 18.554558 N, Longitude 73.86730 E	-	2003	Operational	1	---	110	Non Comply		
141	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I	16	18.664711 73.803569	Consent granted for 13 STP dtd.24.9.2019 upto 31.12.2021	1987	Operational	11.5	72	28	Non-Comply	1) December-2023 2) December-2023 3) December-2023	Pimpri Chinchwad
142	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	18.664711 73.803569		2000	Operational	11.5	76	32	Non-Comply		
143	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	18.6285751 73.795442		2000	Operational	29.1	96	40	Non-Comply		
144	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	18.6302577 73.7939078		2008	Operational	29.1	92	34	Non-Comply		
145	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	18.5760751 73.824546		2011	Operational	8.0.	60	23	Non-Comply		
146	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	18.6068105 73.8197588		1999	Operational	32.7	84	35	Non-Comply		
147	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	18.6068105 73.8197588		2003	Operational	32.7	132	46	Non-Comply		
148	Pimpri Chinchwad Municipal Corporation	Kasarwadi III	40	18.6068105 73.8197588		July.2010	Operational	32.7	120	45	Non-Comply		
149	Pimpri Chinchwad Municipal Corporation	Pimple Nilekh	20	18.56604 73.790782		2007	Operational	18.5	88	37	Non-Comply		
150	Pimpri Chinchwad Municipal Corporation	Ravet	20	18.641957 73.748192		2009	Operational	12.4	92	37	Non-Comply		
151	Pimpri Chinchwad Municipal Corporation	Akurdi	30	18.65089 73.778496		Jan. 2011	Operational	17.8	76	32	Non-Comply		
152	Pimpri Chinchwad Municipal Corporation	Sangvi Phase II (Dapodi)	20	18.578343 73.8247606		2012	Operational	16.7	116	44	Non-Comply		

Annexure-II STP details WPC September 2023													
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
153	Pimpri Chinchwad Municipal Corporation	Chahroli Phase I	21	18.6506303 73.9258596		2013	Operational	17.9	76	31	Non-Comply		
154	Pimpri Chinchwad Municipal Corporation	Chahroli Phase II	20	18.6506303 73.9258596		2019	Operational	17.9	84	34	Non-Comply		
155	Pimpri Chinchwad Municipal Corporation	Proposed STP	12				Proposed				NA	Mar-25	
156	Pimpri Chinchwad Municipal Corporation	Bbhatnagar	15				Proposed				NA	Mar-25	
157	Alandi Municipal Council	Alandi Municipal Council STP	4				Proposed				NA	Mar-23	
158	Solapur Municipal Corporation	Degaon STP	75.00	17.663260 & 75.857317	31/12/2026	8/24/2017	Operational	65	39.7	4.2	Comply	Dec-24	Solapur
159	Solapur Municipal Corporation	Kumathe STP	12.50	17.598227 & 75.921544	31/12/2026	3/29/2018	Operational	11	37.1	3.9	Comply	Dec-24	
160	Solapur Municipal Corporation	Pratap Nagar STP	15.00	17.608417 & 75.866364	31/12/2026	3/26/2018	Operational	12	33.2	4.1	Comply	Dec-24	
161	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat, At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	4	17.921177, 73.658819	31/03/2021	2011	Operational	2	134.4	52	Non comply		Satara
162	Mahabaleshwar Municipal Council	at Survey No.626, near Dhobi Ghat,At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	1	17.925583, 73.648926	31/03/2021	2013	Operational	0.5	-	-	Not collected JVS samples for the month of Sept-2023		Satara
163	Panchagani Municipal Council	Survey No. 83/2 near Siddharthnagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.65	17.914151, 73.802782	12/31/2021	2011	Operational	0.65	-	-	Not collected JVS samples for the month of Sept-2023		Satara
164	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.35	17.918896, 73.795987	12/31/2021	2011	Operational	0.35	-	-	Not collected JVS samples for the month of Sept-2023		Satara
165	Panchagani Municipal Council	Hindu Crematorium,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	1.5	17.927506, 73.800127	12/31/2021	2015	Operational	1.5	-	-	Not collected JVS samples for the month of Sept-2023		Satara
166	Karad Municipal Council	Bara Dabari, Karad, Tal-Karad, Dist-Satara	12.5	Lat- 17.27702200 Long- 74.19371500	31/03/2021 Applied for renewal of consent	2017	Operational	9.5	-	-	Not collected JVS samples for the month of Sept-2023		Satara
167	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	LAT -17.274381 LONG-74.178125	Dec-21	2017	Operational	5	-	-	Not collected JVS samples for the month of Sept-2023		Satara

Annexure-II STP details WPC September 2023

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
168	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	3	LAT-17.24215 LONG-74.178859	Dec-21	2018	Operational	3	-	-	Not collected JVS samples for the month of Sept-2023		Satara
169	Satara Municipal Council	Municipal Council STP	17.5				Proposed				NA		Satara
170	Wai Municipal Council	Wai Municipal Council STP	6				Proposed				NA		Satara
171	Pandharpur Municipal Council	STP Gopalpur,Pandharpur	15.5	Lattitude- 17.654721 Longitude- 75.342168	Applied	2013	Operational	15.5	30	5	Comply		Solapur
172	Pandharpur Municipal Council	STP, 65 Acre,Pandharpur	2.5	Lattitude- 17.689674 Longitude- 75.343068	Not Applied	2019	Operational	0.5	20	5.2	comply	1-Dec	
173	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (76 MLD)Kasaba Bavada, Kolhapur	76	16.736989 74.245694	Obtained Consent to Establish	2014	Operational	75.0	53	3.1	Comply		Kolhapur
174	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (17 MLD)Dudhali, Kolhapur	17	16.697336 74.226921	Obtained Consent to Establish Applied for operate	2018	Operational	16.0	45.8	3.1	Comply		Kolhapur
175	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (6 MLD) Bawda, Kolhapur	6	16.736989 74.245694	NA	Proposed	Proposed	NA	NA	NA	NA		Kolhapur
176	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (4 MLD) Dudhali, Kolhapur	4	16.697336 74.226921	NA	Proposed	Proposed	NA	NA	NA	NA		Kolhapur
177	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	16.9370978 74.6702849	Application under Process	2015	Operational	27.0	16	13	Non-Comply		Sangli
178	Sangli Municipal Corporation	STP at Miraj-9.2 MLD (Oxidation pond)	9.2	16.9528618 74.6870644	Application under Process	1970	Operational	9.2	42	45.2	Non-Comply		Sangli
179	Sangli Municipal Corporation	Hamumannagar STP 100 Footy road(Commising date-23/7/2018)	23.5	16.8436206 74.5820353	C to E granted vide dtd. 04.06.2015 which was valid for period upto commissioning of the unit or 5 year whichever is earlier. Applied for consent to first operate	2018	Operational	13.0	45.2	14	Non-Comply		Sangli
180	Sangli Municipal Corporation	SMKC Bedag road Miraj	22.5	16.9528618 74.6870644	NA	NA	Proposed	NA			NA	Mar-23	Sangli
181	Ashta Municipal Council	Ashta Municipal Council STP	5.5				Proposed				NA		Sangli
182	Islampur Municipal Council	Islampur Municipal Council STP	7				Proposed				NA		Sangli

Annexure-II STP details WPC September 2023													
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
183	Islampur Municipal Council	Islampur Municipal Council STP	5				Proposed				NA		Sangli
184	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Old Sangli Naka, Ichalkaranji	20	16.709583 74.478379	Obtained Consent to Establish	1995	Operational	16	39.2	3.5	Comply		Kolhapur
185	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD)Ichalkaranji STP Takawade	18	16.684993 74.512667	NA	NA	Proposed	NA	NA	NA	NA	Mrach 2023	Kolhapur
186	Malvan Municipal Council	Malvan Council	4	NA			Proposed	NA			NA		Ratnagiri
187	Aurangabad Municipal Corporation	Kanchanwadi, Aurangabad	161	(19-50-14.3N) (75-17-18.2 E)	Applied	23.12.2017	Operational	70	84.00	14	Non-complied		Aurangabad
188	Aurangabad Municipal Corporation	Padegaon	10	(19-53-09.8N) (75-17-34.8E)	Applied	24.04.2018	Operational	2.5	84.00	14	Non-complied		
189	Aurangabad Municipal Corporation	Salim Ali Lake	5	(19-53-57.26N)(75.20.32.23 E)	Applied	28.02.2013	Upgradation	0	Presently upgradation of STP is in progress and sewage is diverted to Kanchanwadi STP which has				
190	Aurangabad Municipal Corporation	At Zalta,	35	(19-51-10.9N) (75-25-06.20E)	Applied	16.05.2018	Operational	7.5	92.00	16	Non-Comply		
191	Aurangabad Municipal Corporation	Banewadi	10	NA			Proposed	NA	96	35	Non-Comply		
192	Paithan Municipal Council	Paithan Municipal Council STP	8.8	19028°31.79" N 75025°11.67" E			Proposed				NA	Mar-23	
193	Beed Municipal Council	Beed Municipal Council, STP	35				Proposed				NA		
194	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40				Proposed	NA	--	--	Propsoed	Mar-23	SRO Latur
195	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	32				Proposed	NA	--	--	Propsoed	Oct-23	SRO Latur
196	Nanded Waghala Municipal Corporation	Elichpur	30	190.08°45``N 770.21°.28``E	Consent valid upto 31.12.2021	Nov. 2014	Operational	12.0	96	35	Non-Comply		Nanded
197	Nanded Waghala Municipal Corporation	Bondar	87	190.09°.17``N 770.20°.44``E		Nov. 2014	Operational	35.0	92	33	Non-Comply		
198	Nanded Waghala Municipal Corporation	Sangvi	15	190.11°.36``N 770.20°.03``E		Dec. 2018	Operational	10.0	112	40	Non-Comply		
199	Nanded Waghala Municipal Corporation	Chunal Nalla	10				Proposed	NA			NA	Mar-23	

Annexure-II STP details WPC September 2023

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
200	Hingoli Municipal Council	Nagar parishad colony, Hingoli	15	0			Under commissioning	NA			NA		
201	Nagpur Municipal corporation	Bhandewadi	200	21° 8'16.07"N 79° 9'23.92"E	Consent to operate for Nagpur Municipal Corporation valid up to 1982 Applied for consent to establish & operate for STP	2018	Operational	200.0	54	59	Comply		
202	Nagpur Municipal corporation	Bhandewadi	130	21°08'12.8"N 79°09'32.8"E	Consent to operate for Nagpur Municipal Corporation valid up to 31/12/2018	2016	Operational	130.0	56	56	Comply		
203	Nagpur Municipal corporation	Mankapur	5	21°11'25.05"N 79°04'44.6"E	Consent to operate for Nagpur Municipal Corporation valid up to 1982 Applied for consent to establish for STP	2017	Operational	5.0	48	26	Comply		
204	Nagpur Municipal corporation	Mokshadham	5	21°08'18.4"N 79°05'44.6"E	Consent to operate for Nagpur Municipal Corporation valid up to 1982 Applied for consent to establish for STP	2017	Operational	5.0	12	5	Comply		
205	Nagpur Municipal corporation	Kachimet (NIT)	1	21°09'6.61"N 79°1'12.84"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	2018	Operational	1.0	24	4.5	Comply		Nagpur1
206	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	21°05'58.78"N 79°02'58.60"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	Sept. 2019	Operational	0.3	20	3.8	Comply		

Annexure-II STP details WPC September 2023

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
207	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	21°09'57.80"N 79°1'36.33"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	Oct. 2019	Operational	4.0	20	4	Comply		
208	Nagpur Municipal corporation	Somalwada-1(Ongoing work by NIT)	20	21°05'13.50"N 79°4'30.76"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	...	Operational	20.0	10	2.4	Comply	Samples collected & send to Lab MPCB for analysis. Results submitted by Operator are depicted here.	
209	Nagpur Municipal corporation	Somalwada-2 (Ongoing work by NIT)	20	21°05'16.48"N 79°4'17.85"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	...	Operational	2	8	2.1	Comply		
210	Nagpur Municipal corporation	Ambazari (NIT)	3.2	21°07'46.42"N 79°1'3.69"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	...	Proposed	NA	8	2.1	Comply		
211	Nagpur Municipal corporation	Dabha(NIT)	5	21°10'118.33"N 79°00'42.29"E	Applied for Consent to Establish and under consideration of HQ	...	Operational	5.0	8	2.1	Comply		
212	Nagpur Municipal corporation	Ittabhatti(NIT)	10	21°10'35.56"N 79°07'46.50"E	Applied for Consent to Establish and under consideration of HQ	...	Proposed	NA	NA		
213	Kamptee Municipal Council	Kamptee Municipal Council STP	12.5				Proposed				NA		
214	Mouda Nagar Panchayat	Nagpur Road	1				Proposed				NA		
215	Bhandara Municipal Council	Bhandara Municipal Council STP	15				Proposed				NA	Mar-22	
216	Pauni Municipal Council	Pauni Municipal Council STP	7				Proposed				NA	Mar-22	
217	Hinganghat Municipal Council	Pili Mazid Bhimnagar Ward, Hinganghat.	10	Lat-20.560296 & Long-78.837956	Consent not obtained & not yet applied	NA	Operational	6.25	NA	NA	Results awaited		Nagpur2
218	Hinganghat Municipal Council	Hinganghat Municipal Council	3				Proposed					Mar-21	

Annexure-II STP details WPC September 2023

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (in mg/Lit except pH)		Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction	
219	Amravati Municipal Corporation	STP-1 –Lalkhadi,	44	ingoli	31-07-2006. Applied for consent to operate for STP of capacity 30.5 mld on 01-10-2011. Application submitted to Board office on 01-10-2011	2017	Operational	44.0	8	3	comply		Amravati1	
220	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	20.56°23.97"N 77.43°42.94" E		2013	Operational	30.5	24.8	9.9	Comply			
221	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	16				Proposed		80.4	30.6	Non-Comply			
222	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	12				Proposed				NA			
223	Akola Municipal Corporation	Shiloda	30	Lati- 20.752263 Long - 76.992215	NA	NA	Operational	30	80.4	30.6	Non-Comply	NA	Akola	
224	Akola Municipal Corporation	PDKV	7	Lati- 20.711595 Long - 77.02539	NA	NA	Operational	7	17.6	7.8	Comply	NA	Akola	
225	Shegaon Municipal Council	S.No. 752/1, Charmor, Shegaon, Dist.-Buldana	7	Lat. 20.47°38.8" N Longi. 76.42°15.9" E	Board has granted consent C to O vide no RO-Amravati/Consent/1901001356 dtd. 18/01/2019 valid upto 30/11/2021.	2015	Operational	3.5	40	14	Non Comply		Akola	
226	Washim Municipal Council	Opposite to Chamunda Devi Mandir, Nimazaga Washim	8	20.092752- 20.533N , 77.136964-77813E	Board has granted consent C to E vide no RO-Amravati/Consent/1706000108 dtd. 06/06/2017	NA	Operational	4	40.4	16	Non Comply			
227	Chandrapur Municipal Corporation	Pathanpura	45	Operational	24.0	MBBR	Operational	24.0	29.2	13.5	Non-Comply		Chandrapur	
228	Chandrapur Municipal Corporation	Rehmat Nagar	25	Operational	22.0	MBBR	Operational	22.0	24	5	Comply			
229	Chandrapur Municipal Corporation	Azad Garden	0.5	Operational	0.5	MBBR	Operational	0.5	54.75	21.77	Non-Comply			
230	Gadchiroli Municipal Council	Bormala Road, Gadchiroli	11.5	20°11'50"N 79°58'59"E			Proposed	4400			NA	Jun-22		
231	Ballarpur Municipal Council	Near Solid Waste Management Plant, Survey No. 22	7.5	19°50'18.34"N 79°21'23.03"E			Proposed				NA	Jun-22		
232	Ballarpur Municipal Council	Visapur Road, Survey No. 86/2	8.5	19°51'28.04"N 79°20'17.00"E			Proposed				NA	Jun-22		
233	Bramhapuri Municipal Council	Bramhapuri Municipal Council STP	7				Proposed				NA			

