

Information about STP in Maharashtra

Status of Sewage Generation and Treatment Capacity in the State-

- Sewage generation in Maharashtra = 9190.10 MLD
- Treatment capacity of exiting STP's= 6072.3 MLD.
- Sewage Treatment in existing STP's = 4846.4 MLD.
-
- Gap in treatment: $9190.10 - 4846.4 = 4343.7$ MLD
- Gap in treatment capacity: $9190.10 - 6072.3 = 3117.8$ MLD.
- Capacity of under construction & proposed STP's = 4400 MLD.
- Nos of STP's installed in Maharashtra = 171
- No. Of under construction STP's = 40
- Nos of proposed STP's = 115
- The gap in sewage treatment will be fulfilled by providing STPs in next 3 years.

Sewage Generation in Maharashtra:-

S. No	ULB	No of ULB	Sewage Generation	Installed capacity	Operational capacity	Gap in Treatment	% treatment
1	Corporations	29	7297.5	5588.5	4628.4	2669.1	63.42
2	A Class Council	15	320.4	178	101.5	218.9	31.68
3	B Class Council	78	591.6	197.6	78.7	512.8	13.30
4	C Council	154	563.6	62.1	22.6	541	4.00
5	Nagar Panchayat	147	422.9	46.2	15.2	407.7	3.59
	Total	423	9196	6072.4	4846.4	4349.5	52.70

In Maharashtra about 53% sewage is treated.

Details of 171 existing STP in the State

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	
1.	Municipal Corporation of Greater Mumbai	Colaba WWTF Nr Afgan Church Colaba Mumbai - 05 Tel No.22150723	41	Operational	31	
2.	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	Operational	309	
3.	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel : 28820860	280	Operational	204	
4.	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel : 28681357	6	Operational	5.0	
5.	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280	Operational	102	
6.	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	386	Operational	116	
7.	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road Jn.,Link Road, Near Apnana Bazar, Andheri (W), Mumbai-53 Tel : 26366881	180	Operational	113	
8.	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Mahim (West), Mumbai 400016.Tel. No. 24464750	797	Operational	572	
9.	Municipal Corporation of Greater Mumbai	WSP compound, Powai STP	8	Operational	8	
10	Thane Municipal Corporation	TMC STP Kopri, Thane	120	Operational	60.0	
11	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	Operational	13.0	

12	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	Operational	0.3	
13	Thane Municipal Corporation	Vitava	8.45	Operational	5.0	
14	Thane Municipal Corporation	Everest World, Kolshet	23.06	Operational	8.0	
15	Thane Municipal Corporation	Lodha	22.02	Operational	16.0	
16	Thane Municipal Corporation	Nagla Bunder	7	Operational	3.5	
17	Thane Municipal Corporation	Kharegaon	46.76	Operational	40	
18	Thane Municipal Corporation	Hiranandani	59	Operational	50	
19	Mira- Bhaindar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Operational	8.0	
20	Mira- Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Operational	7.0	
21	Mira- Bhaindar Municipal Corporation	Kanakia, Mira Road (E)	17	Operational	10.0	
22	Mira- Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Operational	8.0	
23	Mira- Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Operational	7.0	
24	Mira- Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Operational	6.0	
25	Mira- Bhaindar Municipal Corporation	Ghodbunder- Kashigaon, Mashachhapada Bhayander, Survey No. 233	14	Operational	14.0	
26	Mira- Bhaindar Municipal Corporation	Jesal park	2	Operational	2.0	
27	Mira- Bhaindar Municipal Corporation	Near Corporation Garden, Kashmiri Road, Reservation 170	12	Operational	12.0	
28	Mira- Bhaindar Municipal Corporation	Shrushti complex, Mira Road	1.5	Operational	1.5	
29	Vasai-Virar Municipal Corporation	Bolinge Village STP - 2,	30	Operational	30.0	
30	Kalyan Dombivali Municipal Corporation	Adharwadi	25	Operational	22.0	
31	Kalyan Dombivali Municipal Corporation	Barave	15	Operational	10.0	
32	Kalyan Dombivali Municipal Corporation	Motagaon-1	40	Non Operational	5.0	
33	Kalyan Dombivali Municipal Corporation	Motagaon-2	40	Operational	40	
34	Kalyan Dombivali Municipal Corporation	Chinchpada	40	Operational	15.0	
35	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD.(E)	2	Operational	1.0	
36	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	Operational	0.5	
37	Kalyan Dombivali Municipal Corporation (Vadavali STP)	Vadavali, STP)	21	Operational	10	
38	Kalyan Dombivali Municipal Corporation(Vadeghar STP)	(Vadeghar STP)	26	Operational	10	
39	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Operational	13.0	

40	Bhiwandi Nizampur Municipal Corporation	Katai-2	17	Non-Operational	-	
41	Bhiwandi Municipal Corporation Idgah Slaughter House STP	Idgah Slaughter House STP	30	Operational	30	
42	Ambernath Municipal Council	Vadalgaoon STP	45	operational	22	
43	Ambernath Municipal Council	Chikloli STP	9	Operational	2.5	
44	Kulgaon Badalapur Municipal Council	Rameshwadi - Badlapur STP	26	Operational	21.5	
45	Ulhasnagar Municipal Corporation	Shanti Nagar-1	31.26	Operational	15	
46	Ulhasnagar Municipal Corporation	Shanti Nagar-2	15	Operational	6.0	
47	Ulhasnagar Municipal Corporation	Vadholgaon	20.7	Operational	15.0	
48	Ulhasnagar Municipal Corporation	Khade govil	8	Operational	8	
49	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	Operational	12.0	
50	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	Operational	32.9	
51	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100.00	Operational	21.6	
52	Navi Mumbai Municipal Corporation	Sec-20, Sanpada	37.50	Operational	18.9	
53	Navi Mumbai Municipal Corporation	Sec-15, Ghansoli	30.00	Operational	11.9	
54	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	Operational	30.8	
55	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	Operational	27.3	
56	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	Operational	12.0	
57	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	Non-operational	8.0	
58	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	Operational	32.0	
59	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad.	85	Operational	42.4	
60	Panvel Municipal Corporation	Sector-12,Kalamboli, Tal. Panvel, Dist. Raigad.	50	Operational	30.0	
61	Panvel Municipal Corporation	Sector-06, Ulwe, Tal. Panvel, Dist. Raigad.	32	Operational	2.0	
62	Panvel Municipal Corporation	Kalundre, Kalundre Gaon, Panvel, Navi Mumbai	2	Operational	2	
63	Panvel Municipal Corporation	CIDCO Karanjade	28	Operational	2.0	
64	Panvel Municipal Corporation	Plot No. 73, Navade Colony	3.5	Operational	3.5	
65	Panvel Municipal Corporation	CIDCO Taloja phase-I	32	Operational	7	
66	Nashik Municipal Corporation	Chehedi STP	22	Operational	22.0	
67	Nashik Municipal Corporation	Chehedi STP	21	Operational	21.0	
68	Nashik Municipal Corporation	Panchak	7.5	Operational	7.5	
69	Nashik Municipal Corporation	Panchak	21	Operational	21.0	

70	Nashik Municipal Corporation	Panchak	32	Operational	32.0	
71	Nashik Municipal Corporation	Tapvan	78	Operational	78.0	
72	Nashik Municipal Corporation	Tapvan	52	Operational	52.0	
73	Nashik Municipal Corporation	Agar Takali	70	Operational	70.0	
74	Nashik Municipal Corporation	Agar Takali	40	Operational	40.0	
75	Nashik Municipal Corporation	Municipal STP Gangapur	18	Operational	18.0	
76	Nashik Municipal Corporation-	Municipal STP Pimpalgaon Baswant	32	Operational	32.0	
77	Nashik Cantonment Board, Deolali	Deolali, Nashik	11	Operational	6.5	
78	Tryambakeshwar Municipal Council	Municipal Council Tryambak	1	Operational	1.0	
79	Jalgaon City Municipal Corporation	Shivajinagar, Jalgaon	48	Operational	12	
80	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	Operational	6	
81	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	Operational	9.3	
82	Shrirampur Municipal Council	Shrirampur, Tal. A'Nagar	6	Operational	6	
83	Shirdi Nagarpanchayat	Shirdi, Tal-- Rahata, Dist-Ahmednagar	16	Operational	4.2	
84	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	Operational	50.0	
85	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi	18	Operational	18.0	
86	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	Operational	17.0	
87	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	Operational	130.0	
88	Pune Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	Operational	45.0	
89	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	Operational	32.0	
90	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	Operational	30.0	
91	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	Operational	40.0	
92	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	115	Operational	115.0	
93	Baramati Munucipal council	Gunawadi Road, Baramati	11.5	Operational	11.5	
94	Saswad Municipal Council	Saswad Municipal council STP	2	Non Operational, Demolished	2	
95	Dehu Nagarpanchayat, Dist. Pune	Dehu, Pune	3	Operational	3	
96	Lonavala Municipal Council	Dongar Gaon, Lonavala	6.0	Operational	6.0	

97	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	Operational	5.2	
98	Pune Cantonment Board	900 Boottee Street, Pune-!	20	Operational	9	
99	Khadaki Cantonment Board	Gaddi Adda, Ward No. Tamela Chawl, Khadaki.	8	Operational	6	
10	Khadaki Cantonment Board	East Khadali, Near Lokmanya Tilak Highschool	1.2	Operational	1	
10	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I	16	Operational	11.5	
10	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	Operational	11.5	
10	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	Operational	29.1	
10	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	Operational	29.1	
10	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	Operational	8.0.	
10	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	Operational	32.7	
10	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	Operational	32.7	
10	Pimpri Chinchwad Municipal Corporation	Kasarwadi III	40	Operational	32.7	
10	Pimpri Chinchwad Municipal Corporation	Pimple Nilekh	20	Operational	18.5	
11	Pimpri Chinchwad Municipal Corporation	Ravet	20	Operational	12.4	
11	Pimpri Chinchwad Municipal Corporation	Akurdi	30	Operational	17.8	
11	Pimpri Chinchwad Municipal Corporation	Sangvi Phase II (Dapodi)	20	Operational	16.7	
11	Pimpri Chinchwad Municipal Corporation	Chahroli Phase I	21	Operational	17.9	
11	Pimpri Chinchwad Municipal Corporation	Chahroli Phase II	20	Operational	17.9	
11	Pimpri Chinchwad Municipal Corporation	S. NO. 217, Bhosari	7	Operational	7	
11	Pimpri Chinchwad Municipal Corporation	STP on Ramdara Nalla, Kudalwadi, Chikhali	3	Operational	3	
11	Pimpri Chinchwad Municipal Corporation	Gat no.91,92,93, near river residency, Dehu-Alandi road, Chikhali-Moshi, Pune	12	Operational	12	
11	Pimpri Chinchwad Municipal Corporation	Ankushrao Landge Natyagruha Bhosari	5	Operational	5	
11	Pimpri Chinchwad Municipal Corporation	Walhekarwadi Survey no 94,Tal-Haveli, Dist-Pune.	4	Operational	4	
12	Pimpri Chinchwad Municipal Corporation	Pimple- Nilakh (Phase-II)	15	Operational	15	
12	Solapur Municipal Corporation	Degaon STP	75.00	Operational	68.0	
12	Solapur Municipal Corporation	Kumathe STP	12.50	Operational	12.5	
12	Solapur Municipal Corporation	Pratap Nagar STP	15.00	Operational	15.0	
12	Barshi Municipal Council	Aatri krushi mandir, kasarwadi road barshi	18.5	Operational	8.5	

12	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat, At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	4	Operational	22	
12	Mahabaleshwar Municipal Council	at Survey No.626, near Dhobi Ghat,At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	1	Operational	0.5	
12	Panchagani Municipal Council	Survey No. 83/2 near Siddharthnagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.65	Operational	0.5	
12	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.35	Operational	0.28	
12	Panchagani Municipal Council	Hindu Crematorium,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	1.5	Operational	1.0	
13	Karad Municipal Council	Bara Dabari, Karad, Tal-Karad, Dist-Satara	12.5	Operational	9.5	
13	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	Operational	4	
13	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	3	Operational	2	
13	Pandharpur Municipal Council	STP Gopalpur,Pandharpur	15.5	Operational	12	
13	Pandharpur Municipal Council	STP, 65 Acre,Pandharpur	2.5	Operational	0.5	
13	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (76 MLD)Kasaba Bavada, Kolhapur	76	Operational	75.0	
13	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (17 MLD)Dudhali, Kolhapur	17	Operational	16.0	
13	Kolhapur Municipal Corporation, Kolhapur	4 MLD -Kasba Bavada	4	Operational	4	
13	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	Non-Operational	27.0	
13	Sangli Municipal Corporation	STP at Miraj-9 MLD (Oxidation pond)	9	Operational	9	
14	Sangli Municipal Corporation	Hamumannagar STP 100 Footy road(Commising date-23/7/2018)	23.5	Operational	16.0	
14	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Old Sangli Naka, Ichalkaranji	20	Operational	16	
14	Chhatrapati Sambhajnagar Municipal Corporation	Kanchanwadi Chhatrapati Sambhajnagar	161	Operational	70.0	
14	Chhatrapati Sambhajnagar Municipal Corporation	Padegaon	10	Operational	2.5	
14	Chhatrapati Sambhajnagar Municipal Corporation	Salim Ali Lake	5	Presently upgradation of	0	

				STP is in progress and sewage is diverted to Kanchanwadi STP which has sufficient capacity.		
14	Chhatrapati Sambhajanagar Municipal Corporation	At Zalta,	35	Operational	7.5	
14	Nanded Waghala Municipal Corporation	Elichpur	30	Operational	12.0	
14	Nanded Waghala Municipal Corporation	Bondar	87	Operational	35.0	
14	Nanded Waghala Municipal Corporation	Sangvi	15	Operational	10.0	
14	Nagpur Municipal corporation	Bhandewadi	200	Operational	200.0	
15	Nagpur Municipal corporation	Bhandewadi	130	Operational	130.0	
15	Nagpur Municipal corporation	Mankapur	5	Operational	5.0	
15	Nagpur Municipal corporation	Mokshadham	5	Operational	5.0	
15	Nagpur Municipal corporation	Kachimet (NIT)	1	Operational	1.0	
15	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	Operational	0.3	
15	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	Operational	4.0	
15	Nagpur Municipal corporation	Somalwada-1(work by NIT)	20	Operational	20.0	
15	Nagpur Municipal corporation	Dabha(NIT)	5	Operational	5.0	
15	Nagpur Municipal corporation	Ambazari	3.2	Operational	3.2	
15	Nagpur Municipal corporation	Itabhatti	10	Operational	10	
16	Nagpur Municipal corporation	Somalwada-2 (NIT)	20	Operational	20	
	Hinganghat Municipal Council	Pili Mazid Bhimnagar Ward, Hinganghat, Dist. Wardha	10	Operational	6.25	
16	Hinganghat Municipal Council	3.5 MLD STP, Hinganghat, Dist. Wardha	3.5	Non Operational	6.25	
16	Amravati Municipal Corporation	STP-1 –Lalkhadi,	44	Operational	44.0	
16	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	Operational	30.5	
16	Shegaon Municipal Council	S.No. 752/1, Charmori, Shegaon, Dist.-Buldana	7	Operational	3.5	
16	Shegaon Municipal Council	Alasana, Phase-2, Shegaon, Dist.-Buldana	2	Operational	2	
16	Washim Municipal Council	Opposite to Chamunda Devi Mandir, Nimazaga Washim	8	Operational	4	
16	Akola Municipal Corporation	Shiloda	30	Operational	30	
16	Akola Municipal Corporation	PDKV	7	Operational	7	
16	Chandrapur Municipal Corporation	Pathanpura	45	Operational	24.0	
17	Chandrapur Municipal Corporation	Rehmat Nagar	25	Operational	22.0	

17	Chandrapur Municipal Corporation	Azad Garden	0.5	Operational	0.5	
			6072.3		4846.4	

Details of under construction STPs - List of 40 STP

Sr. No.	Name of the City/Town	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline	SRO-MPCB
1	Pimpri Chinchwad Municipal Corporation	Chikhli Phase-III, Near Riverside Society.	12	About 98 % work completed.	About 98 % work completed.	Oct-2025.	Pimpri Chinchwad
2	Sangli Miraj Kupwad Municipal Corporation	SMKC Bedag road Miraj	22.5	Civil & Electrical work completed at presently under trial	Civil & Electrical work completed at presently under trial	Aug or Sep-2025	Sangli
3	Pachora Municipal Council	Pachora Municipal Council STP	9	Civil work is completed, machinery yet not installed.	Drainage network work is under progress.	Dec 2025	Jalgaon
4	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (6 MLD) Dudhali, Kolhapur	6	95% work completed	Drainage network work is under progress.	Sep 2025	Kolhapur
5	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Ichalkaranji STP Takawade	18	95% work completed	Drainage network work is under progress.	Aug 2025	Kolhapur
6	Roha Municipal Council	Survy No. 128/3A at Vill. Ashtami, about 120 mtrs.	1	1MLD and 4 MLD capacity of STP proposed.	Drainage network work is under progress.	Mar 2027	Raigad II
7	Nanded Waghala Municipal Corporation	Chunal Nalla (Dunkin STP)	10	100 %	100 % Work completed., Under Trial	Completed. Under Trial.	Nanded
8	Gadchiroli Municipal Council	Bormala Road, Gadchiroli	11.5	Work order for STP is awarded to contractor. Foundation work is started.	40% work of main drainage line has been completed. The work of internal drainage is yet to start.	<u>Dec 2025</u>	<u>Chandrapur</u>
9	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Work completed up to PCC level.		<u>Dec 2025</u>	<u>Raigad I</u>
10	Amalner Municipal Council	Amalner Municipal Council STP	12.6	15% work completed	Total Sewage network length is 80km, till date work completed is 21km.	<u>Dec 2025</u>	<u>Jalgaon</u>

11	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	88% of Underground drainage work completed, 92% construction work of 40 MLD STP is completed and 90 % construction work of 17 MLD STP is completed Technology- SBR Funding details- Amrut Mission.	The Sewer network is completed upto 130 Km and 16 Km network is under progress..	<u>Apr 2026</u>	<u>Dhule</u>
12	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40				
13	Ballarpur Municipal Council	Near Solid Waste Management Plant, Survey No. 22	7.5	Work Order for STP awarded and excavation work in under progress	Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	<u>Dec 2026</u>	<u>Chandrapur</u>
14	Ballarpur Municipal Council	Visapur Road, Survey No. 86/2	8.5				
15	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Preliminary works in progress - Cleaning, survey, design, trial bore etc. 80 % Civil work completed.	1.Hendrepada nalla- 2.5km 2. Joveli nalla- 1km 3. Eramjad nalla- 550mtr. 4. Badlapur gaon nalla- 1.5km 5. Sonivali Nalla- 700mtr. 6. Near WTP barrage road nalla-2km	<u>July. 2026</u>	<u>Kalyan II</u>
16	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10				
17	Solapur Municipal Corporation	Desai Nagar STP	20	work civil work is completed, Electrical and mechanical work likely to be completed in december 2025		<u>December 2025</u>	<u>Solapur</u>
18	Pune Municipal corporation	Ramtekadi	10	10 % work civil work is completed.	Existing sewage network	<u>March 2026</u>	<u>Pune - I</u>
19	Saswad unicipal Council	Saswad phase-I	3	90 % work is completed		<u>Dec 2025</u>	<u>Pune - I</u>
20	Saswad unicipal Council	Saswad phase-2	3	10 % work is completed		<u>2027</u>	<u>Pune - I</u>
21	Degloor Municipal	Gat No- 70,71,72,73, Degloor, Tal-	8	Electrical work remaining.	House connection to drainage	<u>Dec 2025</u>	<u>Nanded</u>

	Council, Dist-Nanded	Degloor, Dist-Nanded			line/chamber remaining.		
22	Pimpri Chinchwad Municipal Corporation	Bhatnagar	15	About 98 % work completed.	About 98 % work completed.	Oct-2025.	Pimpri Chinchwad Pimpri Chinchwad
23	Pimpri Chinchwad Municipal Corporation	Bopkhel	5	About 98 % work completed.	About 98 % work completed.	Oct-2025.	Pimpri Chinchwad
24	Pimpri Chinchwad Municipal Corporation	Pimple- Nilakh (Phase-II)	15	About 98 % work completed.	About 98 % work completed.	Oct-2025.	Pimpri Chinchwad
25	Pimpri Chinchwad Municipal Corporation	Chikli	12	About 98 % work completed.	About 98 % work completed.	Oct-2025.	Pimpri Chinchwad
	Amrut-I scheme below STP work in progress						
26	Ahilyanagar (Previously Ahmednagar) Municipal Corporation	Ahilyanagar Municipal Corporation	57	About 50 % work completed (Amrut-I scheme)	About 50 % work completed (Amrut-I scheme)	March 2026	Ahilyanagar
27	Gondia Municipal Council	Gondia	12	About 50 % work completed (Amrut-I scheme)	About 50 % work completed (Amrut-I scheme)	2027	Bhandara
28	Jalna Municipal Council	Jalna	50	About 50 % work completed (Amrut-I scheme)	About 50 % work completed (Amrut-I scheme)	2028	Jalna
29	Latur Corporation	Latur	32	About 80% work completed (Amrut-I scheme)	About 80 % work completed (Amrut-I scheme)	Dec-2025	Latur
30	Malegaon Corporation	Malegaon	63	About 50 % work completed (Amrut-I scheme)	About 50 % work completed (Amrut-I scheme)	2027	Nashik
31	Satara Council	Satara	05	About 95 % work completed (Amrut-I scheme)	About 95% work completed (Amrut-I scheme)	2025	Satara
32	Wardha Council	Wardha	18	About 90 % work completed (Amrut-I scheme)	About 90 % work completed (Amrut-I scheme)	2026	Nagpur II
33	Yavatmal Council	Yavatmal	27.5	About 50 % work completed (Amrut-I scheme)	About 50 % work completed (Amrut-I scheme)	2027	Chandrapur
	SBM 2.0 STP Work Started						
34	Chopda Council	District Jalgaon	15	Ground Leveling work started. Work	Ground Leveling work started. Work order	2026	Jalgaon

				order issued to Surjit construction on 04.10.2024.	issued to Surjit construction on 04.10.2024.		
35	Pamchгани Council	District Satara	0.6	Ground Leveling work started. Work order issued to Bharat Kiran construction .	Ground Leveling work started. Work order issued to Bharat Kiran construction .	2026	Satara
36	Rahimatpur Council	District Satara	3	Ground Leveling work started. Work order issued to Miral Infra.	Ground Leveling work started. Work order issued to Miral Infra.	2026	Satara
37	Wai Council	District Satara	6	Ground Leveling work started. Work order issued to Miral Infra.	Ground Leveling work started. Work order issued to Miral Infra.	2026	Satara
38	Vita Council	District Sangli	8.5	Ground Leveling work started. Work order issued .	Ground Leveling work started. Work order issued ..	2026	Sangli
39	Murgud Council	District Kolhapur	1.5	Ground Leveling work started. Work order issued .	Ground Leveling work started. Work order issued .	2026	Kolhapur
40	Ajara Council	District Kolhapur	1.65	Ground Leveling work started. Work order issued .	Ground Leveling work started. Work order issued .	2026	Kolhapur

Details of Proposed STPs in the State (List of 115 STP)-

Sr. No.	Name of the Town with no. of STP	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion	SRO MPCB
1.	Municipal Corporation of Greater Mumbai	Worli STP, MCGM, Mumbai	500	Proposed	Mar-26	Mumbai
2.	Municipal Corporation of Greater Mumbai	Bandra STP, MCGM, Mumbai	360	Proposed	Mar-26	Mumbai
3.	Municipal Corporation of Greater Mumbai	Dharavi STP, MCGM, Mumbai	418	Proposed	Mar-26	Mumbai
4.	Municipal Corporation of Greater Mumbai	Ghatkopar STP, MCGM, Mumbai	337	Proposed	Mar-25	Mumbai
5.	Municipal Corporation of Greater Mumbai	Versova	180	Proposed	Mar-25	Mumbai
6.	Municipal Corporation of Greater Mumbai	Bhandup	215	Proposed	Mar-25	Mumbai
7.	Municipal Corporation of Greater Mumbai	Malad STP, MCGM, Mumbai	454	Proposed	Mar-27	Mumbai
8.	Mira- Bhaindar Municipal Corporation	Bhayander West	8	Proposed	Sep-2026	Thane - II
9.	Vasai-Virar Municipal Corporation	Chikhal dongri	13	Proposed	Dec-2027	Thane - II
10.	Vasai-Virar Municipal Corporation	Nalla sopara (East)	30.5	Proposed		
11.	Vasai-Virar Municipal Corporation	Nalla sopara (West)	49	Proposed		
12.	Vasai-Virar Municipal Corporation	Navghar Manikpur	7.1	Proposed		
13.	Vasai-Virar Municipal Corporation	Navghar Manikpur	33.85	Proposed		
14.	Vasai-Virar Municipal Corporation	Vasai	11.57	Proposed		
15.	Bhiwandi Nizampur Municipal Corporation	Bhadwad	9	Proposed	Dec-2025	
16.	Bhiwandi Nizampur	Stepping Garden	31	Proposed	Dec-2025	Bhiwandi

	Municipal Corporation					
17.	Panvel Municipal Corporation	CIDCO Pushpak Nagar	45	Proposed	Apr 2027	Raigad I
18.	Roha Municipal Council	Kundalika River Left Bank, at Survy No. 211/1/2/3/4/8/9/10/11(0.43A) at Roha.	4	Proposed	Dec 2026	Raigad II
19.	Ahmednagar Municipal Corporation	Ahmednagar, Tal & Dist- Ahmednagar	57	Proposed	Mar 2027	Ahilyanagar
20.	Pune Municipal corporation	Pune Municipal Corporation, Botanical Garden, Pune	10	Proposed - Work order issued	2026	SRO Pune-1
21.	Pune Municipal corporation	Pune Municipal Corporation, Baner,	25	Proposed - Work order issued	2026	SRO Pune-1
22.	Pune Municipal corporation	Pune Municipal Corporation, Warje, Pune	28	Proposed - Work order issued	2026	SRO Pune-1
23.	Pune Municipal corporation	Pune Municipal Corporation, Vadgaon, Pune	26	Proposed - Work order issued	2026	SRO Pune-1
24.	Pune Municipal corporation	Pune Municipal Corporation, Tanaji Wadi,	15	Proposed - Work order issued	2026	SRO Pune-1
25.	Pune Municipal corporation	Pune Municipal Corporation, Naidu,	127	Proposed - Work order issued	2026	SRO Pune-1
26.	Pune Municipal corporation	Pune Municipal Corporation, Dhanori, Pune	33	Proposed - Work order issued	2026	SRO Pune-1
27.	Pune Municipal corporation	Pune Municipal Corporation, Bhairoba, Pune	75	Proposed - Work order issued	2026	SRO Pune-1
28.	Pune Municipal corporation	Pune Municipal Corporation, Mundhva, Pune	20	Proposed - Work order issued	2026	SRO Pune-1
29.	Pune Municipal corporation	Pune Municipal Corporation, Kharadi, Pune	30	Proposed - Work order issued	2026	SRO Pune-1
30.	Pune Municipal corporation	Pune Municipal Corporation, Matsyabij Kendra, Pune	7	Proposed - Work order issued	2026	SRO Pune-1
31.	Alandi Municipal Council	Alandi Municipal Council STP	4	Proposed	Mar 2026	Pune II
32.	Satara Municipal Council	STP	17.5	Proposed	Mar 2026	Satara
33.	Wai Municipal Council	Wai Municipal Council STP	6	Proposed	Mar 2027	Satara
34.	Ashta Municipal Council	Ashta Municipal Council STP	6.7	-	-	Sangli
35.	Islampur Municipal Council	Islampur Municipal Council STP	17.5	DPR Completed Under Technical	March 2026	Sangli

				Sanction approval		
36.	Malvan Municipal Council	Malvan Council	4	Proposed		
37.	Chhatrapati Sambhajinagar Municipal Corporation	Banewadi	10	Proposed		
38.	Paithan Municipal Council	Paithan Municipal Council STP	8.8	Proposed		
39.	Beed Municipal Council	Beed Municipal Council, STP	35	Proposed		
40.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40	Proposed		
41.	Kamptee Municipal Council	Kamptee Municipal Council STP	12.5	Proposed		
42.	Bhandara Municipal Council	Bhandara Municipal Council STP	15	Proposed	March 2026.	Bhandara
43.	Pauni Municipal Council	Pauni Municipal Council STP	7	Proposed	March 2026.	Bhandara
44.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	16	Proposed	Dec 2026	
45.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	12	Proposed		
46.	Bramhapuri Municipal Council	Bramhapuri Municipal Council STP	7	Proposed		
47.	Rajura Municipal Council Municipal Corporation of Greater Mumbai	Rajura Municipal Council STP	5.5	Proposed		
48.	Solapur Municipal Corporation	Desai Nagar STP	20	Civil work completed, Electric & mechanical work likely to be completed in Dec 2025		
49.	Bhiwandi Nizampur Municipal Corporation (Bakra Bazar- Bhiwandi)	Bakra Bazar- Bhiwandi	29	Proposed (90% work completed)	Dec 25	Bhiwandi
50.	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Proposed	Dec 25	Raigad I
61	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Proposed	Sept. 2026	Kalyan II
62	Bhokar Municipal Council, Tal-	Bhokar M.Council STP	6.0	Proposed (DPR Prepared & send to MJP)	Mar 2027	Nanded

	Bhokar, Dist-Nanded			for Technical Sanction)		
63	Mudkhed Municipal Council, Tal-Mudkhed, Dist-Nanded	Mudkhed M.Council STP	4.5	Proposed (DPR Prepared & send to MJP for Technical Sanction)	March 2027	Nanded
64	Ardhapur Nagar Panchayat, Gat No-698, Ardhapur, Tal-Ardhapur, Dist-Nanded.	Ardhapur M.Council STP	5.5	Proposed (DPR Approved. Technical sanction- 10.03.2022, Rs.42.88 Crs. Fund yet not release).	March 2027	Nanded
65	Pune Municipal corporation	Keshavagar	12	Proposed - Work order issued	Sep-26	Pune I
66	Pune Municipal corporation	Manjari bk	93.5	Proposed - Work order issued	Sep-26	Pune I
67	Parbhani Municipal Corporation	Karegaon Road	2.5	Proposed	March 2027	Parbhani
68	Parbhani Municipal Corporation	Vangi Road	18	Proposed	March 2027	Parbhani
69	Parbhani Municipal Corporation	Agri. Univerisity	32	Proposed	March 2027	Parbhani
70	Parli Vajjnath Municipal Council	Parli Vajjnath STP	17	Proposed	March 2027	Parbhani
71	Pimpri Chinchwad Municipal Corporation	Tathawade	40	Proposed	Mar -2028	Pimpri Chinchwad
72	Pimpri Chinchwad Municipal Corporation	Kiwale	20	Proposed	Mar -2028	Pimpri Chinchwad
73	Pimpri Chinchwad Municipal Corporation	Mamurdi	20	Proposed	Mar -2028	Pimpri Chinchwad
74	Pimpri Chinchwad	CME	45	Proposed	Mar -2028	Pimpri Chinchwad

	Municipal Corporation					
75	Pimpri Chinchwad Municipal Corporation	Pimpri	20	Proposed	Mar -2028	Pimpri Chinchwad
76	Pimpri Chinchwad Municipal Corporation	Punawale	50	Proposed	Mar -2028	Pimpri Chinchwad
77	Pimpri Chinchwad Municipal Corporation	Wakad	40	Proposed	Mar -2028	Pimpri Chinchwad
78	Pimpri Chinchwad Municipal Corporation	Chikhali	40	Proposed	Mar -2028	Pimpri Chinchwad
79	Pimpri Chinchwad Municipal Corporation	Dudulgaon	20	Proposed	Mar -2028	Pimpri Chinchwad
	Pimpri Chinchwad Municipal Corporation	Charholi	100	Proposed	Mar -2028	Pimpri Chinchwad
80	Kolhapur Municipal Corporation	Jayanti Nalla	9	Work Order issued	Oct. 2026	Kolhapur
81	Kolhapur Municipal Corporation	Bapat Camp	15	Work Order issued	Oct. 2026	Kolhapur
82	Kolhapur Municipal Corporation	Dudhali Maskuti Talav	19.5	Work Order issued	Oct. 2026	Kolhapur
83	Ichalkaranji Municipa Corporation	Near Boudh Vihar, Takawade Ves	19.5	Work Order issued	Dec. 2027	Kolhapur
84	Ichalkaranji Municipa Corporation	Chandur, Ichalkaranji, Dist- Kolhapur	13	Work Order issued	Dec. 2027	Kolhapur
85	Kurundwad Municipal Council, Dist- kolhapur	Kurundwad Municipal Council, Dist- kolhapur	4	DPR preparation is under progress	Dec. 2027	Kolhapur

86	Shirol Municipal Council, Dist- kolhapur	Shirol Municipal Council, Dist- kolhapur	6	DPR preparation is under progress	Dec. 2027	Kolhapur
87	Hupari Municipal Council, Dist- kolhapur	Hupari Municipal Council, Dist- kolhapur	5.9	DPR preparation is under progress	Dec. 2027	Kolhapur
88	Hatkanangale Nagarpanchayat, Dist- kolhapur	Hatkanangale Nagarpanchayat, Dist- kolhapur	2.5	DPR preparation is under progress	Dec. 2027	Kolhapur
	STP Proposed under Amrut 2.0 Scheme					
89	Nagpur Corporation	NMRDA – Sewerage Project for 2 Urban Sectors (South – B , East – A .	68	DPR preparation is under progress	2028	Nagpur I
90	Nagpur Corporation	Pollution of abatement of Pohra river	45	Contract awarded	2028	Nagpur I
91	Pune Corporation	STP for newly merged 23 villages in PMC Pune	141	DPR preparation is under progress	2028	Pune I
92	Pune Corporation	STP by PPP/HAM model	89	DPR preparation is under progress	2028	Pune I
93	Thane Corporation	Nalla Interception at various locations in TMC	40	DPR preparation is under progress	2028	Thane I
94	Thane Corporation	STP for Diwa Shil Area (Under Ground Sewage Scheme Phase V)	106	DPR preparation is under progress	2028	Thane I
97	Navi Mumbai	2 MLD CAPACITY AT YADAVNAGAR IN AIROLI WARD	2	Contract Awarded	2028	Navi Mumbai II
98	Vasai Virar	VASAI VIRAR SEWERAGE PROJECT ZONE 3	103	Contract Awarded	2028	Thane II
99	Akola	UNDERGROUND SEWAGE SCHEME	71	Contract Awarded	2028	Akola
105	Latur	LATUR CITY MUNICIPAL CORPORATION SEWAGE MANAGEMENT	53	Contract Awarded	2028	Latur
106	Malegaon	SEWAGE SCHEME PHASE II UNDER AMRUT 2.0 INCLUDING 22.50 MLD STP AND COLLECTION AND CONVEYANCE NETWORK	22.5	Contract Awarded	2028	Nashik

107	Mira-Bhayandar	UNDERGROUND SEWERAGE SCHEME PHASE-II (PART - I)	48	Contract Awarded	2028	Thane II
108	Mira-Bhayandar	UNDERGROUND SEWERAGE SCHEME PHASE -II (PART -II)	6.5	Contract Awarded	2028	Thane II
110	Panvel	CONSTRUCTION OF STP-15.50 MLD-PANVEL CITY	15.5	Contract Awarded	2028	Raigad I
111	Parbhani	UNDER GROUND DRAINAGE SYSTEM FOR PARBHANI CITY	53	Contract Awarded	2028	Parbhani
112	Sangli	DRAINAGE INFORMATION, SANGLI	27		2028	Sangli
113	Ulhasnagar	ULHASNAGAR SEWERAGE SCHEME UNDER AMRUT MISSION-II	19.5	Contract Awarded	2028	Kalyan II
114	Gondia	GONDIA CITY UNDERGROUND SEWERAGE SCHEME NORTH ZONE AND REMAINING COMPONENTS OF ZONE 2 (SOUTH)	9.5	Contract Awarded	2028	Bhandara
115	Hinganghat	HINGANGHAT UNDERGROUND SEWERAGE SCHEME PHASE II	7	Contract Awarded	2028	Nagpur II