### MAHARASHTRA POLLUTION CONTROL BOARD

Phone No. 24010437 / 24020781 Visit us at: <a href="http://mpcb.gov.in">http://mpcb.gov.in</a> Email: jdwater@mpcb.gov.in



Kalptaru Point 2<sup>nd</sup> floor, Sion Matunga Scheme Road No. 8, Infant of Sion Circle, Sion (E), Mumbai – 400 022.

No./MPCB/JD(WPC)/210923-FTS-0003

Date: 23/09 /2021

To, The Secretary, Ministry of Jal Shakti, Shram Shakti Bhawan, Rafi Marg, New Delhi-110001

Sub: Submission of Monthly Progress Report of compliance of H'ble NGT Order in O.A. No. 673/2018 in the matter of news item published in The Hindu authored by Shri Jacob Koshy titled, "More river stretches are now critically polluted: CPCB".

**Ref:** Office Memorandum dtd. 22.01.2020 by National Mission for Clean Ganga, Ministry of Jal Shakti.

Sir,

Hon'ble National Green Tribunal in order dtd. 06.12.2019 in O. A. No. 673/2018 directed Chief Secretaries of all states to submit Monthly Progress Report to Secretary, Ministry of Jal Shakti, GoI along with copy to CPCB.

In view of the same, Monthly Progress Reports of Maharashtra State have been submitted up to July-2021. We are submitting herewith Monthly Progress Report for August 2021, in prescribed format.

This is submitted in prejudice of Hon'ble Supreme Court Order vide dtd. 14.02.2020, in which Hon'ble Supreme court has stayed impinged order dtd. 08.04.2019 of Hon'ble NGT.

This is submitted with the approval of Member Secretary of the Board.

Yours farthfully,

Dr. Y. B. Sontakke of Joint Director (WPC)

#### Copy Submitted in favor of information to;

Hon'ble Chairman Maharashtra Pollution Control Board, Mumbai.

#### Copy submitted for information to;

- 1. Principal Secretary, Environment Department, GoM, Mantralaya, Mumbai
- 2. Member Secretary, Central Pollution Control Board, New Delhi
- 3. Member Secretary, Maharashtra Pollution Control Board, Mumbai

Copy for information to;

RO HQ, MPCB, Mumbai

#### **National Mission for Clean Ganga**

#### Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Maharashtra (August-2021)

#### **Overall status of the State:**

I. Total Population: Urban Population & Rural Population separately:

Rural: 6,15,45,441, Urban: 5,08,27,531

II. Estimated Sewage Generation (MLD): 9758

#### **III. Details of Sewage Treatment Plant:**

- Existing no. of STPs and Treatment Capacity (in MLD): 142 STPs with treatment capacity of 7747 MLD (3532.95 MLD Existing and 4214.29 ongoing)
- Capacity Utilization of existing STPs: 4063.1 MLD
- MLD of sewage being treated through Alternate technology: Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 290 KLD.
- Gap in Treatment Capacity in MLD: 2011
- No. of Operational STPs:135
- No. of Complying STPs: 100
- No. of Non-complying STPs: 34

#### 53 Rivers in Priority I - 9, II - 6, III - 14, IV - 10, V - 14.

- MPR received for January, February, March, April, May, June, July, August, September, October, November, December 2020, January, February, March, April, May, June and July 2021.
- Total sewage generation in PRS 2728.65 MLD
- No. of STPs-73
- Sewage treatment existing in PRS 1982.9 MLD
- Gap in Treatment Capacity-745.75
- Capacity Utilization 1652.12 MLD
- STPs proposed/ ongoing 1320.96 MLD
   (Pls refer Annexure-I for river wise progress of STP work)

#### **Details of each existing STP in the State**

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non- Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (Comply / Non-Comply / Partially Comply)
1.	Municipal Corporation of Greater Mumbai	Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No.22150723	37	Operational	22.51	Comply
2.	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	Operational	374.78	Non-Comply
3.	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel: 28820860	280	Operational	216.06	Non-Comply
4.	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel: 28681357	6	Operational	4.28	Comply
5.	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280	Operational	141.48	Comply
6.	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	380	Operational	151.7	Comply
7.	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road Jn.,Link Road, Near Apnana Bazar, Andheri (W), Mumbai-53 Tel: 26366881	180	Operational	108	Comply
8.	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Opp Swami Vivekanand Garden, Mahim Causway, Mahim (West), Mumbai 400016.Tel. No. 24464750	797	Operational	531	Comply
9.	Thane Municipal Corporation	TMC STP Kopri, Thane	120	Operational	70	Comply
10.	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	Operational	12	Comply
11.	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	Operational	0.25	Comply
12.	Thane Municipal Corporation	Vitava	8.4	Operational	2.5	Comply

				Non-		
13.	Thane Municipal Corporation	Kharegoan	46.76	Operational (Commissioning under progress)	NA	NA
14.	Thane Municipal Corporation	Everest World, Kolshet	23.06	Operational	5	Comply
15.	Thane Municipal Corporation	Lodha	22.02	Operational	5	Comply
16.	Thane Municipal Corporation	Nagla Bunder	7	Non- Operational (Commissioning under progress)	NA	NA
17.	Thane Municipal Corporation	Hiranandani	59	Non- Operational (Commissioning under progress)	NA	NA
18.	Mira- Bhaindar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Operational	8	Comply
19.	Mira- Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Operational	12	Comply
20.	Mira- Bhaindar Municipal Corporation	Kanakia, Mira Road (E)	17	Operational	17	Comply
21.	Mira- Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Operational	13	Comply
22.	Mira- Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Operational	7	Comply
23.	Mira- Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Operational	11	Comply
24.	Mira- Bhaindar Municipal Corporation	Ghodbunder- Kashigaon, Mashachhapada Bhayander, Survey No. 233	14	Operational	14	Comply
25.	Mira- Bhaindar Municipal Corporation	Jesal park	2	Operational	2	Comply
26.	Mira- Bhaindar Municipal Corporation	Shrushti complex, Mira Road	1.5	Operational	1.5	Comply
27.	Vasai-Virar Municipal Corporation	Bolinge Village STP - 2,	30	Operational	19	Comply
28.	Kalyan Dombivali Municipal Corporation	Adharwadi	25	Operational	21	Comply
29.	Kalyan Dombivali Municipal Corporation	Barave	15	Operational	11	Comply
30.	Kalyan Dombivali Municipal Corporation	Motagaon	40	Operational	4	
31.	Kalyan Dombivali Municipal Corporation	Chinchpada	40	Operational	15	Comply

32.	Kalyan Dombivali Municipal	Manda Titwala 2.0	2	Operational	1	Comply
	Corporation	MLD.(E)	_	- F	-	
33.	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	Operational	0.5	Comply
34.	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Operational	13	Comply
35.	Bhiwandi Nizampur Municipal Corporation	Katai-2	17	Non- Operational	-	NA
36.	Ambernath Municipal Council	Vadalgaon STP	45	operational	22	Comply
37.	Ambernath Municipal Council	Chikloli STP	9	Operational	6	Comply
38.	Kulgaon Badalapur Municipal Council	Badlapur STP	22	Operational	20	Comply
39.	Ulhasnagar Municipal Corporation	Vadholgaon	20.7	Operational	20.7	Comply
40.	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	Operational	12.00	Comply
41.	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	Operational	40.00	Comply
42.	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100.00	Operational	40.00	Comply
43.	Navi Mumbai Municipal Corporation	Sec-20, Sanpada	37.50	Operational	18.00	Comply
44.	Navi Mumbai Municipal Corporation	Sec-15, Ghansoli	30.00	Operational	10.00	Comply
45.	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	Operational	45.00	Comply
46.	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	Operational	35.00	Comply
47.	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	Operational	12	Comply
48.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	Operational	23	Comply
49.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	Operational	63	Comply
50.	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad.	85	Operational	79	Non-Comply

51.	Panvel Municipal Corporation	Sector-12,Kalamboli, Tal. Panvel, Dist. Raigad.	50	Operational	47	Comply
52.	Panvel Municipal Corporation	Sector-06, Ulwe, Tal. Panvel, Dist. Raigad.	32	Operational	26	Comply
53.	Panvel Municipal Corporation	Kalundre, Kalundre Gaon, Panvel, Navi Mumbai	2	Operational	1.7	Comply
54.	Panvel Municipal Corporation	CIDCO Karanjade	28	Operational	15	Comply
55.	Nashik Municipal Corporation	Chehedi STP	22	Operational	22	Non-Comply
56.	Nashik Municipal Corporation	Chehedi STP	21	Operational	21	Non-Comply
57.	Nashik Municipal Corporation	Panchak	7.5	Operational	7.5	Non-Comply
58.	Nashik Municipal Corporation	Panchak	21	Operational	21	Non-Comply
59.	Nashik Municipal Corporation	Panchak	32	Operational	32	Non-Comply
60.	Nashik Municipal Corporation	Tapvan	78	Operational	78	Non-Comply
61.	Nashik Municipal Corporation	Tapvan	52	Operational	52	Non-Comply
62.	Nashik Municipal Corporation	Agar Takali	70	Operational	70	Non-Comply
63.	Nashik Municipal Corporation	Agar Takali	40	Operational	40	Non-Comply
64.	Nashik Municipal Corporation	Municipal STP Gangapur	18	Operational	15	Non-Comply
65.	Tryambakeshwar Municipal Council	Municipal Council Tryambak	1	Operational	1	Comply
66.	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	Operational	8.64	Comply
67.	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	Operational	9.3	Comply
68.	Shirdi Nagarpanchyat	Shirdi, Tal Rahata, Dist- Ahmednagar	16	Operational	9	Comply
69.	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	Operational	50	Non-Comply
70.	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi	18	Operational	15	Non-Comply
71.	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	Operational	13	Non-Comply
72.	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	Operational	80	Non-Comply
73.	Pune Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	Operational	42	Non-Comply
74.	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	Operational	25	Non-Comply
75.	Pune Municipal corporation	Old Naidu STP, S.No.439 To 444	90	Non- Operational	NA	NA

		Pune final Plot No. 98 Knndy Road		(STP of capacity of 127 MLD is proposed at this STP)		
76.	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	Operational	30	Non-Comply
77.	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	Operational	40	Non-Comply
78.	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	115	Operational	115	Non-Comply
79.	Baramati Munucipal council	Gunawadi Road, Baramati	11.5	Operational	11.5	Non-Comply
80.	Daund Municipal Council	Daund Municipal Council STP	4.2	Non- Operational (Maintenance work under progress)	0	NA
81.	Saswad Municipal Council	Saswad Municipal council STP	2	Operational	2	Non-Comply
82.	Lonavala Municipal Council	Dongar Gaon, Lonavala	3.6	Non- Operational (existing STP is dismantled for capacity enhancement to the tune of 6 MLD)	NA	Capacity enhancement under progress
83.	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	Operational	2.5	Comply
84.	Pune Cantonment Board	900 Boottee Street, Pune-!	20	Operational	9	Comply
85.	Khadaki Cantonment Board	Gaddi Adda, Ward No. Tamela Chawl, Khadaki.	8	Operational	6	Non-Comply
86.	Khadaki Cantonment Board Pimpri	East Khadali, Near Lokmanya Tilak Highschool	1.2	Operational	1.2	Non-Comply
87.	Chinchwad Municipal Corporation	Chikhali Phase I	16	Operational	26.33	Comply
88.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	Operational		Comply
89.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	Operational	28.9	Comply
90.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	Operational	28.08	Comply
91.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	Operational	6.031	Comply

92.	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	Operational	85.312	Comply
93.	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	Operational		Comply
94.	Pimpri Chinchwad Municipal Corporation	Chinchwad Municipal Corporation  Kasarwadi III		Operational		Comply
95.	Pimpri Chinchwad Municipal Corporation	nichwad nicipal Pimple Nilekh		Operational	18.741	Comply
96.	Pimpri Chinchwad Municipal Corporation	Ravet	20	Operational	12.547	Comply
97.	Pimpri Chinchwad Municipal Corporation Akurdi		30	Operational	26.514	Comply
98.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase II (Dapodi)	20	Operational	13.774	Comply
99.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase I	21	Operational	20.362	Comply
100.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase II	20	Operational	14.30	Non-Comply
101.	Solapur Municipal Corporation	Degaon STP	75.00	Operational	52.12	Comply
102.	Solapur Municipal Corporation	Kumathe STP	12.50	Operational	5.39	Comply
103.	Solapur Municipal Corporation	Pratap Nagar STP	15.00	Operational	5.22	Comply
104.	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat, At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	4	Operational	2	Comply
105.	Mahabaleshwar Municipal Council	at Survey No.626, near Dhobi Ghat,At- Mahabaleshwar, Tal- Mahabaleshwar, Dist-Satara	1	Operational	0.5	Comply
106.	Panchagani Municipal Council	Survey No. 83/2 near Siddharthnagar,At- Panchgani, Tal- Mahabaleshwar, Dist-Satara	0.65	Operational	0.65	Comply

107.	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar,At- Panchgani, Tal- Mahabaleshwar, Dist-Satara	0.35	Operational	0.35	Comply
108.	Panchagani Municipal Council	Hindu Crematorium,At- Panchgani, Tal- Mahabaleshwar, Dist-Satara	1.5	Operational	1.5	Comply
109.	Karad Municipal Council	Bara Dabari, Karad, Tal-Karad, Dist- Satara	12.5	Operational	9.5	Comply
110.	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	Operational	5	Comply
111.	Malkapur Municipal Council	,A/p-Malkapur Tal Karad Dist-Satara	3	Operational	3	Comply
112.	Pandharpur Municipal Council	STP Gopalpur,Pandharpur	15.5	Operational	12	Comply
113.	Pandharpur Municipal Council	STP, 65 Acre,Pandharpur	2.5	Operational	0.5	Comply
114.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP ( 76 MLD )Kasaba Bavada, Kolhapur	76	Operational	55	Comply
115.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP ( 17 MLD )Dudhali, Kolhapur	17	Operational	17	Comply
116.	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	Operational	27	Comply
117.	Sangli Municipal Corporation	STP at Miraj-9.2 MLD (Oxidation pond)	9.2	Operational	9.2	Comply
118.	Sangli Municipal Corporation	Hamumannagar STP 100 Footy road( Commising date- 23/7/2018)	23.5	Operational	13	Non-Comply
119.	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council ( STP 18 MLD ) Old Sangli Naka, Ichalkaranji	20	Operational	14	Comply
120.	Aurangabad Municipal Corporation	Kanchanwadi, Aurangabad	161	Operational	60	Comply
121.	Aurangabad Municipal Corporation	Padegaon	10	Operational	5	Comply
122.	Aurangabad Municipal Corporation	Salim Ali Lake	5	Operational	4	Comply
123.	Aurangabad Municipal Corporation	At Zalta,	35	Operational	15	Comply

124.	Nanded Waghala Municipal Corporation	Elichpur	30	Operational	12	Non-Comply
125.	Nanded Waghala Municipal Corporation	Bondar	87	Operational	35	Non-Comply
126.	Nanded Waghala Municipal Corporation	Sangvi	15	Operational	10	Non-Comply
127.	Nagpur Municipal corporation	Bhandewadi	200	Operational	200	Comply
128.	Nagpur Municipal corporation	Bhandewadi	130	Operational	130	Comply
129.	Nagpur Municipal corporation	Mankapur	5	Operational	5	Comply
130.	Nagpur Municipal corporation	Mokshadham	5	Operational	5	Comply
131.	Nagpur Municipal corporation	Kachimet (NIT)	1	Operational	1	Comply
132.	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	Operational	0.3	Comply
133.	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	Operational	4	Comply
134.	Nagpur Municipal corporation	Somalwada- 1(Ongoing work by NIT)	20	Operational	NA	Comply
135.	Nagpur Municipal corporation	Dabha(NIT)	5	Operational	NA	Comply
136.	Amravati Municipal Corporation	STP-1 –Lalkhadi,	44.0	Operational	44	Comply
137.	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	Operational	30.5	Comply
138.	Shegaon Municipal Council	S.No. 752/1, Charmori, Shegaon, DistBuldana	7	Operational	3.5	Non-Comply
139.	Municipal Council Washim	Opposite to Chamunda Devi Mandir, Nimazaga Washim	8	Operational	4	Comply
140.	Chandrapur Municipal Corporation	Pathanpura	45	Operational	24	Comply
141.	Chandrapur Municipal Corporation	Rehmat Nagar	25	Operational	22	Non-Comply
142.	Chandrapur Municipal Corporation	Azad Garden	0.5	Operational	0.5	Non-Comply

#### **Details of under construction STPs along the Polluted River Stretches**

Sr. No.	Name of the City/Town	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline	
1.	Nashik Municipal Corporation	Municipal STP Pimpalgaon, Baswant	32	40% work completed	1550 km sewer network completed 210km sewer network work under progress is 40% completed and expected to complet March 2022 as informed by representative NMC	September-21	
2.	Municipal Corporation of Greater Mumbai	WSP Compound	8	70% work completed		Dec-21	
3.	Akola Municipal	Shiloda	30	The civil construction work of two STPs of capacity 30 MLD and 7 MLD respectively is completed. The work of express feeder for electricity required for the operation of STPs is yet to be completed. The said work is in progress.	work of two STPs of capacity 30 MLD and 7 MLD respectively is completed. The work		Aug-21
4.	Corporation	PDKV	7		nagar to Kharap length 1.91km nalla interception 2 nos., Construction of pumping station with Wetwell at Old city River Bak (Wet well at old city river bank)		
5.	Pimpri Chinchwad Municipal Corporation	Proposed STP	12	Work was stopped and structure demolished by NGT Order, but work is started on alternative land parcel.		April-22	
6.	Sangli Miraj Kupwad Municipal Corporation	SMKC Bedag road Miraj	22.5	100% work is completed	Total 164.9 KM sewer line is proposed out of that 116.5 KM wok completed	Sept-21	
7.	Hinganghat Municipal	Pili Mazid Bhimnagar Ward, Hinganghat.	10	100% Civil work		Oct-21	
8.	Council	Hinganghat Municipal Council	3	completed.			
9.	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48	90% Construction of 48 MLD STP is completed.		Oct-21	
10.	Pachora Municipal Council	Pachora Municipal Council STP	9	Civil work is completed, machinery yet not installed.	Drainage network work is under progress.	Oct-21	

11.	Kolhapur Municipal	Kolhapur Municipal Corporation STP ( 6 MLD ) Bawda, Kolhapur	6	10% work completed (foundation		
12.	Corporation, Kolhapur	Kolhapur Municipal Corporation STP ( 4 MLD ) Dudhali, Kolhapur	4	55% work completed		Dec-21
13.	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council ( STP 18 MLD )Ichalkaranji STP Takawade	18	The work had begun. Funds of Rs. 82.60 crore have been sanctioned from UIDSSMT scheme. But at present the work is stopped due to legal issues.		Time line not fixed due to litigation
14.	Ulhasnagar Municipal Corporation	Shanti Nagar-1	15	Constriction completed		
15.	Ulhasnagar Municipal Corporation	Shanti Nagar-2	31.26	Trial run is in progress		Oct-21
16.	Ulhasnagar Municipal Corporation	Khadegovili STP	8	Excavation and PCC completed for SBR basin. Excavation under progress for pump house.		
17.	Roha Municipal Council	Kundalika River Right Bank at Survy No. 128/3A at Vill. Ashtami, about 120 mtrs. away from Kundalika River.	1	Work awarded and Funds are available however contractor has not yet started the construction work due to GST issue.		<u>Mar-22</u>
18.	Nanded Waghala Municipal Corporation	Chunal Nalla	10	Excavation for Foundation of Sewage Pumping station Well is 75% completed and the levelling of ground and other miscellaneous works are in progress.		<u>Dec-21</u>
19.	Kalyan Dombivali Municipal Corporation	Vadavali STP	21	Construction work of Vadavali STP has been 65% completed	As said area is having less population, underground network is not proposed. Sewage collection is proposed by nalla intersection at Sewage pumping station followed by treatment at STP	<u>Dec-21</u>
20.	Gadchiroli Municipal Council	Bormala Road, Gadchiroli	11.5	Work order for STP is just awarded to contractor. Foundation work is just started.	40% work of main drainage line has been completed. The work of internal drainage is yet to start.	Oct-21

		ı			T	
21.	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Work completed up to PCC level.		<u>Mar-22</u>
22.	Amalner Municipal Council	Amalner Municipal Council STP	12.6	15% work completed	Total Sewage network length is 80km, till date work completed is 21km.	<u>Mar-22</u>
23.	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	45% construction work of 40 MLD STP is completed And 42 % construction work of 17	20% Underground drainage, completed	<u>Dec-21</u>
24.	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40	MLD STP is completed	drainage, completed	
25.	Ballarpur Municipal Council	Near Solid Waste Management Plant, Survey No. 22	7.5	Work Order for STP awarded and excavation work in under progress	Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II	<u>Oct-21</u>
26.	Ballarpur Municipal Council	Visapur Road, Survey No. 86/2	8.5		of Ballarpur City is having old drainage network & same will be utilized.	
27.	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Preliminary works in progress - Cleaning, survey, design, trial bore etc	1.Hendrepada nalla- 2.5km 2. Joveli nalla- 1km 3. Eramjad nalla- 550mtr. 4. Badlapur gaon nalla-	Dec-21
28.	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10		1.5km 5. Sonivali Nalla-700mtr. 6. Near WTP barrage road nalla-2km	<u></u>
29.	Solapur Municipal Corporation	Desai Nagar STP	20	10 % work SBR PCC and compound wall is completed		Dec-21

#### **Details of Proposed STPs in the State**

Sr. No.	Name of the Town with no. of STP	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completio n
1.	Municipal Corporation of Greater Mumbai	Worli STP, MCGm, Mumbai	500	Proposed	Mar-26
2.	Municipal Corporation of Greater Mumbai	Bandra STP, MCGM, Mumbai	360	Proposed	Mar-26

3.	Municipal Corporation of Greater Mumbai	Dharavi STP, MCGM, Mumbai	418	Proposed	Mar-26
4.	Municipal Corporation of Greater Mumbai	Ghatkopar STP, MCGM, Mumbai	337	Proposed	Mar-25
5.	Municipal Corporation of Greater Mumbai	Versova	180	Proposed	Mar-25
6.	Municipal Corporation of Greater Mumbai	Bhandup	215	Proposed	Mar-25
7.	Municipal Corporation of Greater Mumbai	Malad STP, MCGM, Mumbai	454	Proposed	Mar-27
8.	Mira- Bhaindar Municipal Corporation	Bhayander West	8	Proposed	
9.	Mira- Bhaindar Municipal Corporation	Kharigaon	13	Proposed	
10.	Vasai-Virar Municipal Corporation	Chikhal dongri	13	Proposed	
11.	Vasai-Virar Municipal Corporation	Nalla sopara (East)	30.5	Proposed	
12.	Vasai-Virar Municipal Corporation	Nalla sopara (West)	49	Proposed	
13.	Vasai-Virar Municipal Corporation	Navghar Manikpur	7.1	Proposed	
14.	Vasai-Virar Municipal Corporation	Navghar Manikpur	33.85	Proposed	
15.	Vasai-Virar Municipal Corporation	Vasai	11.57	Proposed	
16.	Bhiwandi Nizampur Municipal Corporation	Bhadwad	9	Proposed	
17.	Bhiwandi Nizampur Municipal Corporation	Stepping Garden	31	Proposed	Mar-22
18.	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10	Proposed	
19.	Panvel Municipal Corporation	CIDCO Taloja Phase-I	32	Proposed	
20.	Panvel Municipal Corporation	CIDCO Pushpak Nagar	45	Proposed	
21.	Roha Municipal Council	Kundalika River Left Bank, at Survy No. 211/1/2/3/4/8/9/1 0/11(0.43A) at Roha.	4	Proposed	Mar-22
22.	Ahmednagar Muncipal Corporation	Ahmednagar, Tal & Dist- Ahmednagar	57	Proposed	
23.	Pune Municipal corporation	Pune Municipal Corporation, Botanical Garden, Pune	10	Proposed	2023
24.	Pune Municipal corporation	Pune Municipal Corporation, Baner,	25	Proposed	2023
25.	Pune Municipal corporation	Pune Municipal Corporation, Warje, Pune	28	Proposed	2023

		Pune Municipal						
26.	Pune Municipal corporation	Corporation, Vadgaon, Pune	26	Proposed	2023			
27.	Pune Municipal corporation	Pune Municipal Corporation, Tanaji Wadi,	15	Proposed	2023			
28.	Pune Municipal corporation	Pune Municipal Corporation,Naid u,	127	Proposed	2023			
29.	Pune Municipal corporation	Pune Municipal Corporation, Dhanori, Pune	33	Proposed	2023			
30.	Pune Municipal corporation	Pune Municipal Corporation, Bhairoba, Pune	75	Proposed	2023			
31.	Pune Municipal corporation	Pune Municipal Corporation, Mundhva, Pune	20	Proposed	2023			
32.	Pune Municipal corporation	Pune Municipal Corporation, Kharadi, Pune	Corporation, 30 Proposed Kharadi, Pune					
33.	Pune Municipal corporation	Pune Municipal Corporation, Matsyabij Kendra, Pune	7	Proposed	2023			
34.	Pimpri Chinchwad Municipal Corporation	Bonatnagar 13 Proposed						
35.	Alandi Municipal Council	Alandi Municipal Council STP	4	Proposed				
36.	Satara Municipal Council		17.5	Proposed				
37.	Wai Municipal Council	Wai Municipal Council STP	6	Proposed				
38.	Ashta Municipal Council	Ashta Municipal Council STP	5.5	Proposed				
39.	Islampur Municipal Council	Islampur Municipal Council STP	7	Proposed	March-22			
40.	Islampur Municipal Council	Islampur Municipal Council STP	5	Proposed	March-22			
41.	Malvan Municipal Council	Malvan Council	4	Proposed				
42.	Aurangabad Municipal Corporation	Banewadi	10	Proposed				
43.	Paithan Municipal Council	Paithan Municipal Council STP	8.8	Proposed				
44.	Beed Municipal Council	Beed Municipal Council, STP	35	Proposed				
45.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40	Proposed				
46.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	32	Proposed				
47.	Kamptee Municipal Council	Kamptee Municipal Council STP	aptee icipal 12.5 Proposed					
48.	Bhandara Municipal Council	Bhandara Municipal Council STP	15 Proposed					
49.	Pauni Municipal Council	Pauni Municipal Council STP	7	Proposed	Mar-22			

50.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	16	Proposed				
51.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	oration ed STP avati icipal oration ed STP hapuri icipal 7 Proposed					
52.	Bramhapuri Municipal Council	Bramhapuri Municipal Council STP	7	Proposed				
53.	Rajura Municipal Council Municipal Corporation of Greater Mumbai	Rajura Municipal Council STP	5.5	Proposed				
54.	Solapur Municipal Corporation	Desai Nagar STP	15.5	Proposed				

	Information of FSTPs-along polluted river stretches in Maharashtra State												
Sr. No.	River Stretch	Name of city	Capacity of FSTP (KLD)	Technology used									
1	Kanhan	Mouda	20	Sludge Drying Bed									
2	Krishna	Wai	70	MBBR									
3	Bori	Amalner	20	Sludge Drying Bed									
4	Girna	Jalgaon	20	Sludge Drying Bed									
5	Krishna	Islampur	15	Sludge Drying Bed									
6	Darna	Igatpuri 10		Sludge Drying Bed									
7	Panzara	Dhule	20	Sludge Drying Bed									
8	Patalganga	Khopoli	15	Sludge Drying Bed									
9	Kundalika	Roha	5	Sludge Drying Bed									
10	Savitri	Mahad	10	Anaerobic Buffered Reactor									
11	Wardha	Ballarpur	45	Sludge Drying Bed, MBR									
12	Bindusar	Beed	20	Sludge Drying Bed									
13	Godavari	Gangakhed	10	Sludge Drying Bed									
14	Gomai	Shahada	10	Sludge Drying Bed									
15	Rangavali	Navapur	10	Sludge Drying Bed									

#### IV. <u>Details of Industrial Pollution:</u>

- No. of industries in the State:92081
- No. of water polluting industries in the State: 16597
- Quantity of effluent generated from the industries in MLD:2100 MLD
- Quantity of Hazardous Sludge generated from the Industries in TPD: 2738.53
- Number of industrial units having ETPs: 16597
- Number of industrial units connected to CETP: 7856

- Number and total capacity of ETPs (details of existing/ under construction / proposed)
   No. of ETPs- 16597 with capacity of 2100 MLD
- Compliance status of the ETPs: 16417 complied and 180 non-complied
- Number and total capacity of CETPs (details of existing/ under construction / proposed)- 26 Nos of CETPs with capacity of 244.85 MLD
- Status of compliance and operation of the CETPs: 25 CETPs are complied, 1 noncomplied.

Sr. No.	Town	No. of industries	Industrial Discharge (MLD)	Status of CETPs (existing, under construction & proposed)
1.	Additional Ambernath CETP, Dist. Thane	53	7.5	Existing
2.	Butibori CETP Pvt. Ltd., Dist. Nagpur	450	5	Existing
3.	SMS Waluj CETP Pvt Ltd, Dist. Aurangabad	224	10	Existing
4.	Greenfield CET Plant P. Ltd, Dist. Solapur	27	1.5	Existing
5.	Ichalkaranji Textile Development Cluster Ltd. (1 MLD), Dist. Kolhapur	11	1	Existing
6.	Ichalkaranji Textile Development Cluster Ltd. (12 MLD), Dist. Kolhapur	191	12	Existing
7.	Kagal-Hatkanangale C.E.T.P.,, Dist. Kolhapur	5	10	Existing
8.	L.K. Akiwate Industrial Co Op, Estate Ltd, Dist. Kolhapur	15	0.8	Existing
9.	Hydro Air Tectonics (PCD), Dist. Pune	1	4	Existing
10.	Kurkumbh Environment Protection Co op Society, Dist. Pune	65	1	Existing
11.	Ranjangaon CETP, Dist. Pune	117	3	Existing
12.	Lote Parshuram Environment Protection Co-op Societ, Dist. Ratnagiri	190	10	Existing
13.	MMA-CETP Co Operative Society Ltd., Dist. Raigad	73	7.5	Existing
14.	RIA CETP Co-op. Society Ltd., Dist. Raigad	41	22.5	Existing
15.	PRIA CETP (I) Ltd., Dist. Raigad	18	15	Existing
16.	Taloja CETP Co Operative Society, Dist. Thane	941	22.5	Existing
17.	Thane-Belapur Association, Dist. Thane	3309	27	Existing
18.	Badlapur CETP Association, Dist. Thane	263	8	Existing
19.	Chikhloli-Morivali Effluent Treatment, Dist. Thane	130	0.8	Existing

20.	ACMA - CETP-Co-operative Society Ltd, Dist. Thane	61	0.25	Existing
21.	Dombivli CETP (Chemical) (Phase-II), Dist. Thane	120	1.5	Existing
22.	Dombivli Better Environment System Association, Dist. Thane	148	16	Existing
23.	Tarapur Environment Protection Society CETP, Dist. Thane	1176	25	Existing
24.	Akkalkot Cetp, Dist.	222	3	Existing
25.	Additional Amravati Industrial Area, Dist. Amravati	5	5	Existing
26.	Tarapur Environmental Protection Society, Tarapur, Palghar - Phase II		25	Existing
27.	Satpur in District Nashik		1	Proposed
28.	Krishna Valley Envirotech (P) Ltd. Plot No J-MIDC kupwada Block Sangali-Miraj Industrial Area Dist- Sangali		0.64	Under Construction
29.	Ichalkaranji in Kolhapur District		1.2	Proposed
30.	Butibori CETP Pvt. Ltd., Dist. Nagpur		5	Under Construction

#### V. Solid Waste Management:

- Total number of Urban Local Bodies and their Population- No. of ULBs-396, Population- 5,08,27,531.
- Current Municipal Solid Waste Generation- 22632.71 (MT/D).
- Current Municipal Solid Waste Treatment- 16411.46 (MT/D).
- Number, installed capacity and utilization of existing MSW processing facilities in TPD: ULBs installed 337 composting plants as a waste processing facility. Also 82 vermin-composing facilities are installed, 62 bio-methanization plants are installed, 01 waste to Energy plant and 26 RDF plant installed. The 320 landfill sites are identified and 18 sites under construction phase.
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)- In Operation 1 with capacity 300 TPD

Proposed 4 Nos with Capacity of 1750 TPD

Sr. No.	Name of Municipal Corporation	Plant capacity (TPD)	Present Status
1	Thane Municipal Corporation	300	In operation.
2	Pimpri-Chinchwad Municipal Corporation	200	Work order issued. Proposed plant.
3	Navi Mumbai Municipal Corporation	150	Proposed plant.
4	Municipal Corporation of Greater Mumbai	1200	E-Tendered. Proposed Plant.
5	Pune Municipal Corporation	200	Proposed Plant.

 Total no. of wards-12420, no. of wards having door to door collection service-12333, no. of wards practicing segregation at source -10229.

#### VI. <u>Bio-medical Waste Management:</u>

- Total Bio-medical generation: 62254.62 Kg/Day
- No. of Hospitals and Health Care Facilities: 63642
- Status of Treatment Facility/ CBMWTF: 30 CTFs are operating in Maharashtra State covering 36 Districts. 29 Incineration Based and 1 Deep burial.

#### VII. <u>Hazardous Waste Management:</u>

- Total Hazardous Waste generation: 999565.96 MT
- No. of Industries generating Hazardous waste: 7257
- Treatment Capacity of all TSDFs:
  - o Capacity of 03 Nos of Incinerator Facilities (MT/Hour) 9.0
  - o Capacity of 04 Nos of Secured Landfill (MT/A)- 2,61,600
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated; 360505.3 MT
- Details of on-going or proposed TSDF- NA.

#### VIII. Plastic Waste Management:

- Total Plastic Waste generation: 4.43 Lacs MT
- Treatment/ Measures adopted for reduction or management of plastic waste:
  - o From Oct 2018 to August 2020, Plastic Waste collected- 72600 MT.
  - o Plastic waste recyclers- 88 Nos.
  - Plastic waste used in Cement Industry-27000 MT
  - Plastic to Fuel Plants- 05 Nos
  - 71 Extended Producers Responsibility (EPR) is granted by Urban Development Department for regulation of Plastic Waste.
  - Issued the GR to use waste plastic in to the construction of the road at the tune of 7%.

#### IX. Details of Alternate Treatment Technology being adopted by the State/UT:

Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 290 KLD.

- X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: Polluting sources including drains have been identified contributing to river pollution. Demonstration project has been started by MPCB for in-situ treatment of wastewater at Kotwali village drain on Vashisthi River to explore the possibilities and viability of the interim measures as resources of the Government are very much limited.
- XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT: Member Secretary, Maharashtra Pollution Control Board

# XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: Ten meetings were held under the chairmanship of Hon'ble Chief Secretary to take review of the compliance in the matter OA 673/2018.

XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river.

	Status of Polluted River Stretches (January to May 2021)												
Priority	No. of stretches declared in 2018	No. of stretches in 2019	No. of stretches in 2020 (Jan to Dec)	No. of stretches in 2021 (Jan to Mar)									
Priority I	9	1	1	1									
Priority II	6	6	3	0									
Priority III	14	10	12	9									
Priority IV	10	14	13	7									
Priority V	14	21	21	21									
Less Polluted	-	1	3	2									
Dry				13									
Total	53	53	53	53									

WATER QUALITY STATUS OF POLLUTED RIVER STRETCHES IN MAHARASHTRA (January to May 2021)

Sr.	NAME OF DIVER	ВОГ	O (mg/l)	Comment Britarita			
No.	NAME OF RIVER —	Min	Max	Current Priority			
		Pric	ority I				
1	GODAVARI	3	8.2	IV			
2	KALU	3.8	3.8	V			
3	KUNDALIKA	4	17	III			
4	MITHI	38	38	I			
5	MORNA			Dry			
6	MULA	12	13	III			
7	MUTHA	3.4	12.5	III			
8	NIRA	5.8	8.8	IV			
9	VEL			Dry			
		Prio	ority II				
1	BHIMA	6.4	12.5	III			
2	INDRAYANI	7.4	11.5	III			
3	MULA-MUTHA	11.5	12.5	III			
4	PAWANA	7.6	13.5	III			
5	WAINGANGA	3.6	14	III			
6	WARDHA	3.8	5.2	V			
		Prio	rity III				
1	GHOD	5.4	5.4	V			
2	KANHAN	3.8	7.5	IV			
3	KOLAR (MAH)	4.2	4.2	V			
4	KRISHNA	1.8	7.6	IV			

5	MOR			Dry
6	PATALGANGA	3.6	10	IV
7	PEDHI			Dry
8	PENGANGA	3	4.5	V
9	PURNA			Dry
10	TAPI	3.8	4	V
11	URMODI	6.8	6.8	IV
12	VENNA	4.6	5.6	V
13	WAGHUR	4	4	V
14	WENA	3.5	4.8	V
			rity IV	
1	BINDUSAR	4	4	V
2	BORI			Dry
3	CHANDRABHAGA	8.4	11	III
4	DARNA	3.2	4.6	V
5	GIRNA	4	4	V
6	HIWARA			Dry
7	KOYNA	5.6	5.6	V
8	PELHAR	3.4	3.4	V
9	SINA	7.6	7.6	IV
10	TITUR			Dry
		Pric	ority V	-
1	AMBA	3.6	3.6	V
2	BHATSA	3.6	4	V
3	GOMAI			Dry
4	KAN			Dry
5	MANJARA	4.6	4.6	V
6	PANCHGANGA	1.8	2.4	Less Polluted
7	PANZARA	4.2	4.2	V
8	RANGAVALI			Dry
9	SAVITRI	2	3.8	V
10	SURYA	3.4	3.8	V
11	TANSA			Dry
12	ULHAS	3.8	4	V
13	VAITARNA			Dry
14	VASHISHTHI	1.8	1.8	Less Polluted

#### XIV. Ground water regulation:

- In Maharashtra State Ground Water is regulated under Maharashtra Groundwater (Development and Management) Act, 2009. Groundwater Surveys and Development Agency (GSDA).
- OGSDA concerned with groundwater surveys, exploration, assessment, monitoring, development, management and regulation of groundwater resources for irrigation, drinking and industrial needs. It also undertakes periodic ground water assessment in order to regulate the ground water use and guide ground water developmental activities on scientific basis.

 GSDA also works towards ensuring sustainability of ground water resources, on a long-term basis. It acts as a custodian, for the implementation of ground water legislation, within the State of Maharashtra.

#### XV. Good irrigation practices being adopted by the State:

- o 82% of water is used for irrigation purpose in State.
- As per MWRRA notification dated 25 Jun 2015, it is mandatory to supply water through micro-irrigation for selected irrigation projects in State.
- O Government of Maharashtra has adopted Piped Irrigation Network policy from Jan 2017, in which it is aimed to achieve 20 % increase in irrigation efficiency. Several projects are undertaken by the Government in order to supply water through piped net work.

#### XVI. Rainwater Harvesting:

- Maharashtra Govt. is implementing "Shivkalin Pani Sathawan Yojana", the scheme for augmentation the availability of water for Drinking and Domestic use and Strengthening of Drinking Water Sources by utilising Rainwater.
- RRC has already requested to Water Resource Dept, GoM water shed management. All concerned local bodies located along the riverbanks are mandated to implement Water shed management, rain water harvesting,
- **XVII.** Demarcation of Floodplain and removal of illegal encroachments: Water resource Department and Local Bodies ensure Demarcation of Floodplain and removal of illegal encroachments.
- **XVIII. Maintaining minimum e-flow of river: Rainwater Harvesting:** RRC has already requested to Water Resource Dept, GoM for maintaining minimum E-flows the rivers.
- **XIX.** Plantation activities along the rivers: RRC has already requested to Water Resource Dept, GoM for plantation on both sides of the river. All concerned local bodies located along the riverbanks are mandated for plantation at both sides of the river and setting up biodiversity parks in their jurisdiction.
- **XX. Development of biodiversity park:** RRC has already requested to Water Resource Dept, GoM for setting up of biodiversity parks. All concerned local bodies located along the riverbanks are mandated for setting up biodiversity parks in their jurisdiction.

#### XXI. Reuse of Treated Water:

 Water resource department, GoM has prepared integrated State Water Plan, which includes recycling of Treated sewage.

- MPCB has submitted Action plan for Utilization of Treated Sewage to CPCB, in which it is mandated to utilize treated sewage for different class of users like Thermal Power Plants, Industrial Units, Construction activities, non-potable municipal uses, Agriculture-Irrigation, etc. depending on its availability.
- The Infrastructure Projects are mandated by MPCB to recycle 60% of treated sewage for secondary use by providing duel pipeline.
- The Local Bodies will be encouraged to reuse treated sewage for various purposes including construction and gardening.

## XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

GOM, has announced Namami Chandrabhaga Abhiyan on 18/03/2016 to revive and rejuvenate the river Chandrabhaga and to restore its historic glory. The aim of the Namami Chandrabhaga Abhiyan is to make the Chandrabhaga river pollution free and conserve its purity and sanctity up to year 2022 and others are as mentioned below:

- > To maintain the permanent minimum continuous flow of water in the river bed.
- > To construct weirs in the river bed for maintaining water level.
- > To maintain & keep minimum environmental flow of water.
- > To make available sufficient public bathrooms & toilets as well as mobile biotoilets to the publics during Pandharpur yatras.
- > To install STP's for treatment of domestic wastes and scientific disposal facilities for solid waste generated from the villages & cities located on the bank of Chandrabhaga river.
- To carry out the beautification & forestation of river banks.
- > To make reuse/recycle of treated industrial water generated from the industries and industrial estates located in the catchment area of Chandrabhaga river.
- As per the local need to work for public participation and development of pilgrimage area.

"Namami Chandrabhaga Pradhikaran" established under the Chairmanship of Hon'ble Chief Minister, GoM & Co-Chairmanship of Hon'ble Finance Minister, GoM, having Divisional Commissioner, Pune as Member Secretary.

"High Power Committee" established under the Chairmanship of Hon'ble Chief Secretary, GoM of Maharashtra having Divisional Commissioner, Pune as Member Secretary.

The Maharashtra Government intends to cleanse and make the holy river Chandrabhaga pollution free by the year 2022.

XXIII. Status of Preparation of Action Plan by the 13 Coastal States: In compliance of the order dated 26/9/2019 passed by the Hon'ble NGT, Principal Bench, New Delhi in the matter of O.A. No. 360/2018 filed by Shree Nath Sharma V/s Union of India, District Environment Plans for coastal Districts in Maharashtra State have been submitted to H'ble NGT and CPCB on 30.12.2019. The action plan includes all the

aspects of pollution viz. MSW, C&D waste, plastic waste, BMW, Hazardous waste, E-waste, water quality and air quality aspects.

In Compliance of Hon'ble NGT Order dtd. 29/01/2021 in the same matter, the state has requested Hon'ble Justice V.M. Kanade to monitor the implementation of both State and district environment plans (including coastal district action plans). The first meeting for the same has been conducted on 09.07.2021.

Action Plan Comprises of Following aspects-

- a. Waste management Plan
- b. Water Quality Management Plan
- c. Air Quality Management Plan, Mining Activity Management Plan
- d. Noise Action Plan

**XXIV. Regulation of Mining Activities in the State/UT:** All mining activities are regulated by issuing consent to Establish and consent to Operate along with post approval periodic monitoring of mining activities. All Coal mines are regulated by DGMS (Director General Mines and Safety), Dhanbad and other mines are regulated by Indian Bureau of Mines, Nagpur and Goa.

## XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:

MPC Board issued directions to 15 Municipal Corporations, 29 Municipal Councils and one Cantonment Board to provide adequate sewage treatment plant and to achieve the consented standards prescribed by MoEFCC, GoI and to implement short term and long term measures for treatment of sewage and restrict the discharge of untreated/partially treated sewage to the rivers.

In compliance with the Hon'ble NGT order dtd. 28.08.2019 in the matter of OA No. 593/2017 Paryavaran Suraksha Samiti v Union of India, the MPC Board has issued directions to 01 Mega city, 09 Million plus cities, 254 Class I cities/towns and 122 Nagar Panchayats as to why Environmental Compensation shall not be levied after the stipulated timeline.

#### Annexure-I

					1								ion a meanicin				1	
S	. Name of t	River Stretchs	Priority CPCB Report 2018	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Utilization	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks
				Tryambakeshwar Municipal Council	Municipal Council	1) Local Nallas	1.00	1.00	0.00	1.00	0.00	0.00	Municipal Council is having STP and is in working condition	NA	Complied	NA		No Gap
2				Nashik Municipal Corporation	Municipal Corporation	Chikhali Nalla     Gangapur Nalla     Bardan phata Nalla.     Someshwar Nalla.     Chopda Nalla	290.00	360.00	0.00	290.00	0.00	32.00	NA	40% work of 32 MLD STP for future requiremnt proposed at Pimpalgaon completed and will Operational on Sept 21	Complied	Sep-21	1550 km sewer network completed 210km sewer network work under progress is 40% completed and expected to complet March 2022 as informed by representative NMC	Nashik have 100% treatment capacity. All Sewage network line connected to STP. Sump is pending the work will be complied by March 2022.
3				Paithan Municipal Council	Municipal Council	1) Local Nallas	5.00	0.00	5.00	0.00	5.00	8.80	Permission for flashing of tender is to obtained considering financiac allocation. After approval to carry further tender process from Patithan Apegaon Vikas Pradhikarra Committee, tender for STP Construction and allied works will be done		Mar-23		In zone-1 drainage network of DWC and RCC pipe of various diacof length 1904 m is laid. In zone-2, which is currently in progress 2000 m drainage network of DWC and RCC pipe are laid. About 3 km drainage network is balance. Silte for wet well no.2 is now finalised by by M. C. Paithan on 9-6-2020.	Budget 46 Cr Sanctioned.
3	Godavar	Someshwar Temple to Rahed	ı	Gangakhed Municipal Council	Municipal Council	1) Local Nallas	1.50	0.00	1.50	0.00	1.50	5.00	Concil has approached to MAHARASHTRA JIVAN PRADHIKARN for DPR Preparation for 2 nos of STP's of capacity 1 & 4 MLD. Estimated Oost-Rs. 5.59 cr. Council has proposed system as Restoration of Natilas with Ecological Unit (RENU) and report will be prepared by IIT, Mumbai.	NA	Timeline not provided			02 STPS proposed with capacity of 4 MLD at Kaplicha nala and 1 MLD at Data Mandir Nala. FSTP of 10 KLPD provided
4				Nanded Waghla Municipal Corporation		North sider Natia - 1. Chrunal Natia 2. Bhimphat Natia East 3. Shani Mandir Natia 2. Bhimphat Natia East 3. Shani Mandir Natia East 5. Govardhan Ghat Natia East 5. Govardhan Ghat Natia East 6. Balgiri Natia - 2. B. Gedipura Natia Harijan Wasat Mandir Natia 10. Gadipura Natia Badi dargha 10. Gadipura Natia Badi dargha 11. Sidrihi Ghat Natia 12. Kilia Center Natia 13. Kilia East Natia 13. Kilia East Natia 14. BurudGalli Natia 15. NawGhat Natia 16. Karbata Natia 17. Chouphata Natia 17. Chouphata Natia 18. Tama Natia 19. Kumuri Nat	70.00	132.00	0.00	57.00	13.00	10.00		Excavation for Foundation of Sewage Pumping station Well is 75% completed and the levelling of ground & material collection for stp work is in progress. STP based on MBBR technology with 10 MLD capacity. Likely Date of Compilition is 31 Dec. 2021.	Dec-21	Dec-21	DPR for renovation of existing Nalls, construction of newely developed Nalls as well as pollution free treatment stagnant water in 4 km of river bank development and plantation etc. of amount 77 Cr. is prepared and process of submission to Govt. is in progress.	MLDcapacity. But, to treat 10 MLD sewage coming from chunal Nalla,

_	_					1				, Cap			Conorac	ion & i reatmen	- I			ı	T 1
S	r. Na o.	ame of the River	River Stretchs	Priority CPCB Report 2018	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Utilization	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks
	4 Ka	lu	Along Atale village	ı	Kalyan-Dombivalli	Municipal Corporation	1) Neptune Nalla, 2) Balkirishna Paper Mill Nalla, 3) Shiv Mandir Nalla, 4) Balyani Nalla	7.60	0.00	7.60	0.00	7.60	21.00		Construction work of Vadavali STP has been 65% completed, Sequential Batch Reactor technology (SBR) tenchology is proposed.	Dec-21		population, under ground network is not proposed. Sewage collection is proposed by nalla intersection at Sewage	Construction of Vadavali STP is sanctioned under AMRUT PH-II project of Central Govt. Work order is awarded to agency and construction work is under progress. Amrut project funding pattern is Central-35 %, State 15 %, ULB-50%
	5 Ku	ndalika	Salav to Roha	ı	Roha Municipal Council	Municipal Council	1) Local nailas	2.80	0.00	2.80	0.00	2.80	5.00	Roha Municipal Council has proposed to install 5 MLD capacity STP. But proposed STP plant site falls under CRZ, MPCB Ragial diffice issued letter to municipal council on 15.04 2021 to get NOC from CRZ for construction of STP. Presently municipal council is in process to get approval form concern department for installation of STP.		Construction work will be started after getting approval from Government.		Drainage network 60% completed.	Roha MC has stipulated the condition of provision of Septic tank & soak pit while granting the building permission. Rest water is discharged in the permission in the permission of Kundalika.  1MLD and 4 MLD capacity of STP proposed.
	6 Mi	thi	Powal to Dharavi	ı	Mumbal Municipal Corporation	Municipal Corporation	1) Local Nallas	286.00	0.00	286.00	0.00	286.00	8.00		Physical Progress – 70%. Financial Progress – 65%	STP by Dec-2021 and Divestion work by Dec-2023			Construction of STP of 8 MLD capacity and WSP compound. 144-134=278MLD will be diverted to existing STPs at Bandra and Ghatkopar by Dec-2023. Out of Total 286 MLD of Dry weather flow, the work of construction of STP of 8 MLD capacity from Filterpada to WSP Compound is in progress. VWSP Compound is progress of ST Midge) and ST MLD (from CST Bridge) and ST Filter ST MID (from CST Bridge) and ST Filter ST MID (from CST Bridge) and ST MLD (from CST Bridge) and ST Filter ST MID (from ST Bridge) and ST MLD (from ST Bridge) and S

r. N	ime of the River	River Stretchs	Priority CPCB Report 2018	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Utilization	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks
7 M		Akola to Takalijalam	ı	Akola Municipal Corporation	Municipal Corporation	1) Kritakur Natila at Vidrupa irver 2) Hingna Nalla 3) Khadan Nalla 4) Kallash tekdi 5) Nimwadi Nalla 6) Luxury Bus stand Nalla 6) Luxury Bus stand Nalla 6) Luxury Bus stand Nalla 10, Shadish Kritakur 11, Savatram Nalla 11, Savatram Nalla 112) Masum Shah baba Nalla 113 Mohata Mili Smashah baba Nalla 113 Mohata Mili Smashah Nalla 113 Mohata Mili Smashah nalla 114) najuk nagar Nalla 114) najuk nagar Nalla 116) River Junction Naigaon Nalla 116, Naiyak nagar Nalla 118, Najuk Nagar nalla 19, Sidhathah nagar at idigah Nalla 22, Rakul Nagar Harihar Peth nalla 21, Takiya Islampura Nalla 22, Takiya Islampura Nalla 22, Takiya Islampura Nalla 25, Kala maroti Nalla 26, Agar ves kala maroti Nalla 26, Kala maroti Nalla 27, Kurbhar wada dagadi Dut eatla	27.60	0.00	27.60	0.00	27.60	37.00		The civil construction work of two STPs of capacity 30 MLD and 7 MLD respectively is completed. The work of express feeder for electricity required for the operation of STPs is yet to be completed. The said work is in progress.	Oct-21		river length 10.93 km and nalla	02 STPs of Capacity 37 MLD are proposed. At present sewage generation is 5 MLD. 45 MLD is projected value for next ten years.
8 M	ila	Bopodi to Aundh Gaon	I	Pune Municipal Corporation	Municipal Corporation	1) Botanical Garden Nallah in Pune City	97.00	73.00	24.00	73.00	24.00	50.00	DPR prepared, project has been sanctioned by NRCD, Tendering Is in process.		2023			03 STPs with capacity 25. 15 & 10 MLD proposed and will be completed by 2023. Sewage generation from Pune city is 74 MLD. Mc Singing 2 STPs having capacity 567 MLD. MC has proposed 11 STPs with capacity 396 MLD & Pune Cantonment Board has proposed one STP of capacity 20 MLD.
9 M	tha	Shivaji Nagar to Khadakwasla Dam	ı	Pune Municipal Corporation	Municipal Corporation	1)Warje nalla 2)vadgaon bk nalla 3) Hingne nalla 4)Erandwana nalla 5)Nagzari nalla 6)Ambil odha nalla	151.00	94.00	57.00	94.00	57.00	87.00	DPR prepared, project has been sanctioned by NRCD.Tendering is in process. Optional technology as per bidders choice		2023			03 STPs with capacity f 26, 28 & 33 are proposed & will be completed by 2023. Sewage generation from Pune vity is 744 MLD, destining 2 STPP having capacity 567 MLD. MC has proposed 11 STPs with capacity 396 MLD & Pune Cantomment Board has proposed ne STP of capacity 20 MLD.
0 M	la-Mutha	Theur to Mundhwa Bridge	II	Pune Municipal Corporation	Municipal Corporation	1) Keshavnagar Nalla 2) Nalla at Bhapkar Mala 3) Rangicha Odha at Bhapkar Mala	496.00	400.00	96.00	400.00	96.00	259.00	DPR prepared, project has been sanctioned by NRCD, Tendering is in process. Optional technology as per bidders choice		2023			05 STPs with capacity of 127, 75, 30, 20, & 7 MLD have been proposed & will be completed by 2023. Mula-Mutha is formed after confluence of rive Mula and Muthar hivers. Mula-Mutha pollution abetment (Jica) shall be completed by 2023. Gap in the treatment capacity is 267 MLD.
11	Bhima	Vithalwadi to Takli	II	Pune Municipal Corporation	Municipal Corporation	Neshavnagar Nalla     Nalla at Bhapkar Mala     Nagicha Odha at     Bhapkar Mala	496.00	400.00	96.00	400.00	96.00	259.00	NA	NA	2023	219 MLD will be completed by 2023		Mula-Mutha river further meets to Bhima river. 11 STPs with capacity of 366 MLD under Mula-Mutha pollution abetment (Ligal shall be completed by 2023. Gap in the treatment capacity is 177 MLD.
12		ı aKli	IV	Pandharpur Municipal Council	Municipal Council	1) Gopalpur Nalla- Pandharpur	18.50	18.50	0.00	12.50	6.00	5.00	Under DPR preparation	Nii	Complied	Dec-21		DPR proposal for 5 MLD future work under preparation.  Namame Chandrabhaga on the line of Namame Ganga announced by Goxt. of Maharashtra

										1				ion & meannen	-				
5		me of the River	River Stretchs	Priority CPCB Report 2018	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Utilization	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks
	3			I	Akluj Gram Panchayat	Gram Panchayat	1) local nallas	1.30	0.00	1.30	0.00	1.30	0.00	NEERI prepared Camus Soil Bio Technology Treatment base STP . The Proposal is submitted to Jeevan Pradhikaran which is under progress.	Nii	Timeline not provided			Gap in the Treatment capacity is 1.3 MLD. 8 MLD STPs is proposed in Phaltan. MPC Board will provide financial & technical assistance to Akluj in next three years.
	4	Nira	Sangavi to Shindewadi	I	Phaltan Municipal Council	Municipal Council	Khadakhira nala from Phaltan     Dagadi khan nalla near dinti naka	7.00	0.00	7.00	0.00	7.00	8.00	Work in progress of STP 2.5 MLD located at Shivaji nagar Open space & 5.5 MLD STP located at Dagdi Khan Sheti Shala	Timeline not provided	Timeline not provided		Underground drainage network line work is under progress. Total 76 km sewage line is under development out of that 23 Km of sewage line is completed.	8MLD (2 STPS: 2.5 + 5.5) grant from Maharashtra suvarna jayanti nagarothan Mahaabhiyan yojana of 72.76 Cr.
	5 Vel		Nhavare to Shikarpur	ı	Shikrapur Gram Panchayat	Gram Panchayat	1) local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	NA	Timeline not provided			Shikrapur is Gram panchayat & there is no proposal of STP. MPC Board will provide financial & technical assistance to small towns to install STPs
	6 Paw		Dapodi to Ravet	Ш	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Ravet Nalla Near Ravet STP 2) Garware Nalla Near Bhatnagar 3) Kalasagar Nalla 4) Chinchwad Nalla Near SBR 30 MLD STP 5) Gavade Colony Nalla Near Manikbag (Chinchwad Stalon Nalla Nearby Bombay Selection)	205.80	260.00	0.00	205.80	0.00	15.00	DPR prepared for Augmenation of 30 MLD Bahtnagar STP to 45 MLD. DPR prepared and submitted to Technical Committee for sanction.		Apr-22			Intercepted Sewer along the PCMC side bank of river is in progress. Augmentation of STPs Work under progress at Pimpri Chinchwad
	7			II	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Raivet Naia Near Havet STP 2) Garware Nala Near Bhatnagar 3) Kalasagar Nala 4) Chinchwad Nala Near SBR 30 MLD STP 5) Gawade Colony Nala Near Manitbag (Chinchwad Staion Nala Near by Bombay Selection) 3 5. Nala Near Sanduik	88.20	73.00	15.20	73.00	15.20	12.00	Preparation of proposal for STP out side of Blue line is under prgress	Work was stoped and structure demoished by NGT Order but work is started on alternative land parcle.	Apr-22			Work was stoped and structure demolished by NGT Order but work is started on alternative land parcie.
	ln 8	ndrayani	Moshigaon to Alandigaon	II	Alandi Municipal Council	Municipal Council	1) local nallas	2.50	0.00	2.50	0.00	2.50	4.00		Funds sanctioned under Pligrimis Devlopment Scheme. Work order issued, 80 percent work of underground drainage network has been compiled. STP plant construction is remaining.	Timeline not provided		Alandi Municipal Council completed 80% work of underground sewage network lines.	DPR prepared for STP at Alandi. DPR is prepared for Alandi Municipal council. Proposed STP — 10 interceptor Sewer along the PCMC side bank of river is in progress. Commencement of setting up STPs by March 2021. Govt. had already provided funds to Maharasgtra Jeevan Pradhikaran under Pilgrim Development Scheme will excuting and monitoring work.
	9				Desaiganj Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	0.00	STP yet not proposed		Timeline not provided	-		DPR preparation is also yet not started. Project cost of 50 Cr including the drainage network cost. Proposal submitted by Municipal Council to UDD. But UDD has yet not given any approval.
	0				Gadchiroli Municipal Council	Municipal Council	1) local nallas	5.00	0.00	5.00	0.00	5.00	11.50		Foundation work is just started. Work order for STP is just given to contractor. Cost of the Project is Rs. 12.0 Crores.	Oct-21	-	40% work of main drainage line has been completed. The work of internal drainage line is yet not started.	Received technical sanction from M.P. Tender floated. Work Order of Rs. 1.2.0 Crores given to STP or contractor based at Gujarat. M.P is the overal Project Consultant for this. Project cost of 95.5 Cr including the drainage network cost and this is approved UDD. As on today, Rs. 20 Crore has already been spent. Out of 95.5 Crien. Rs. 1.2.0 Crore will be utilized for STP & remaining Rs. 84.5 Crore are for drainage work.

Sr. No.	Name of the River	River Stretchs	Priority CPCB Report 2018	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Utilization	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks
21	Wainganga	Tumsar to Ashti	II	Bramhapuri Municipal Council	Municipal Council	1) local nalias	3.50	0.00	3.50	0.00	3.50	7.00	7.0 MLD STP is proposed. DPR is under consideration of MJP.		Timeline not provided		STP Project cost of approx. 70 Crincluding the drainage network cost.	STP Project cost of approx. 70 Cr including the drainage network cost. DPR is prepared by private agency through tender process. This DPR submitted to MLP for approval. MLP has yet not given approval. (Note-Distance of Bramhaput (10) is approx. 10 km from Waringang River. Part of Untreated sewage reaches upto Wanganga River Part of Unitreated sewage is filted by farmers for irrigation purpose.)
22				Bhandara Municipal Council	Municipal Council	Bhandara town drain coming from Sant Tukdoji Ward, Town Bhandara, Dist-Bhandara.	5.50	0.00	5.50	0.00	5.50	15.00	Land alloted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction.		Mar-22			DPR has been submitted to MJP for technical approval.
23				Pauni Municipal Council	Municipal Council	1) Pauni town drain	1.00	0.00	1.00	0.00	1.00	7.00	Land alloted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction.		Mar-22			DPR has been submitted to MJP for technical approval. FSTP of 5 KLD is provided
24		Ghuggus to		Chandrapur	Municipal Corporation	1) Confluence of Erai & Wardha River near Hadasti Village     2) Tail end of Amal nalla meeting to Wardha River near Sasti Opencast Mines	35.00	70.50	0.00	35.00	0.00	0.00	NA	NA	Complied		Total sewage network length is 176 km, completed 141km, balance 35km. Balance could not be completed currently by CCMC due to no NOC from forest dept., Archelogical dept. and other gov. dept.	Chandrapur has Sewage Treatment capacity of 70.5 MLD. But, inadequate drainage network. Presently 80% sewage generated is treated in STP and bafnace 20% alongwith the 80% treated sewage is discharged in Eral River, which later meets Wardha river.
25	Wardha	Rajura	II	Ballarpur	Municipal Council	1) Discharge of BIL1 Nalla in Ballarpur, behind Ballarpur Opencast Mines. 2) Local Nalla near crematorium meeting to	5.00	0.00	5.00	0.00	5.00	16.00		Construction of STP started (Footing work completed)	Oct-21		Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	Eatterpur has proposed 2.5 IPS of 7.5 and 8.5MLD with total capacity 16 MLD. Total project cost of STP & undergruond sewage network is Rs. 57.19 Cr. Project cost of 7.5 MLD is 6.992 Corres & 6.5 MLD is 7.5906
26				Rajura	Municipal Council	Kapangaon Nalla meeting to Wardha River at Rajura	3.20	0.00	3.20	0.00	3.20	5.50	DPR Prepared		Timeline not provided	NA		MLD sewage generated and all is discharged directly into Wardha River. Total project cost of STP plant
27	Ghod	Annapur to Shirur	Ш	Shirur	Municipal Council	1) Nallah near Kathapur Village 2) Nallah near Hindu temple at Malawadi 3) Ramling Grampanchayat Nallah 4) Shirur Town nallahs 5) Shirur Gramin Nallahs	6.00	6.00	0.00	2.50	3.50	0.00	Shirur Municipal Council is having STP from 2014 and is in working condition		Complied			There is discharge from villages Annapaur, Kathapur & Phakate MPC Board will provide financial & technical assistance to villages in next three years.
28	Value	Bhandara to		Kamptee	Municipal Council	J.) J.N Road Nalla     2) Akshok nagar Nalla     3) lohiya layout Nalla.     4) Bagdor Nalla     5) Other 2 local nallas	10.80	0.00	10.80	0.00	10.80	12.50	Submitted proposal for provision of sewage Treatment plant of capacity 12.50 MLD bulk Por Technical approval and tand approval proposal is pending at Collector Office, Nagpur. 2) Applied for grant of consent under Water/Air Act and is under consideration.		Timeline not provided		Lenth of Nalla is 7.5 km (3 mtr. Avg.}	Letter issued to Kamptee MC by RO, Nagpur vide dated 14/08/2020 to submit details of DPR. Time line. Meeting was conducted under the Chairmanship of the Horble Minister Env regarding pollution of Nag River on 01/03/2021 and directed Collector, Nagpur, to resolve issue of STP of the Kamban & Kamptte. Chief Officer, MC, Kampte vide letter no.962 dated 19/03/2021 has submitted that, District Collector, Nagpur has proncipally approved STP site of Kamptee and Estimate is under Preparation by MJP.

_									- Сир /	, 0.0		,	ion & i reatment					
Sr. No.	Name of the River	River Stretchs	Priority CPCB Report 2018	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Utilization	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks
29	Kannan	Nagpur	""	Kanhan Pimpri	Municipal Council	1) Local Nalias	8.00	0.00	8.00	0.00	8.00	8.00	submitted proposal for provision of sewage Treatment plant of capacity 8.0 MLD estimating 32.42 Crs to the 6.0 vt of Maharashtra for further approval. Funding by Urban Development.		Timeline not provided			Letter issued to Kanhan MC by RO, Nagpur vide dated 14/08/2020 to submit details of DPR, Time line. Meeting was conducted under the Chairmanship of the Hornbie Minister Env regarding polition of Nag River on 01/03/2021 and directed Collector, Nagpur, to resolve issue of STP of the Kanhan & Kamptte. Chief Officer, M.C.,
30				Mouda	Municipal Council	1) Local Nallas	1.50	0.00	1.50	0.00	1.50	1.00	Nagar Panchayat has called Tender for submission of DPR for installation of 1.0 MLD.		Mar-22		Lenth of Nalla is 7.5 km (3 mtr). Avg.	2 nos. of STP of capacity 0.5 MLD each is proposed at 2 locations, which will be expected to be completed by 2021. FSTP provided and is in operation having capacity 20 KLPD.
31	Kolar	Along Koradi	111	Chandkapur	Gram Panchayat	1) Chandkapur village sub drain	0.25	0.00	0.25	0.00	0.25	0.00	ZP CEO vide letter dated 14/08/2020 has submitted Estimate for Provision of combined STP of 2 MLD capacity for Chankgur & Chichol and requested to sanction fund of RS 3,366,92.459. MPCS segional Officer, Nagpur vide letter dated 14/08/2020 has requested to submit detail DPR with Bank Details to submit said proposal thead offices for further needful. A Detail proposal has been sent to The Head office, MP.C.2 wide to il No.675 dated 19/10/2020.		Timeline not provided			MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. Meeting was conducted under the Chairmanship of the Horble Minister Env regarding poliution of Nag River on 01/02/2021 in this regard letter is received from ZP Nagpur regarding grant same is attached.
32				Chicholi	Gram Panchayat	1) Chicholi Village Major Drain	0.25	0.00	0.25	0.00	0.25	0.00			Timeline not provided			Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River no 1/103/2021 in this regard letter is received from ZP Nagpur regarding grant same is attached.
33				Mahadula	Nagar Panchayat	Drain coming from side pond No. 3 Koradi TPS.	1.40	0.00	1.40	0.00	1.40	0.00			Timeline not provided			RO Nagpur, issued letter to Mahadula Nagr Panchayat vide dated 14/08/2020 to submit details of DPR, Time line.
34				Sangli Miraj Kupwad	Municipal Corporation	1) Sheri Nalla, Sangli. 2) Sidharti Nagar Nalla, Sangli. 3) Haripur Nalla, Sangli. 4) Miraj Nalla, Miraj. 5) Other Major drain	68.00	59.70	8.30	49.20	18.80	22.50		STP is under construction. 100% work is completed	Sep-21		Total 164.9 KM sewer line is proposed out of that 116.5 KM work completed	03 STPe having capacity of 59.7 MLD (27, 9.2 & 23.5) are in operation with actbal utilization of 52.2 MLD (23.5 MLD STP of tharmam Nagar is operating at 16 MLD)One STP of capacity 22.5 MLD STP is under construction at Bedag Road,
35	Krishna	Shindi to Kurundwad	111	Islampur	Municipal Council	8 km distance from city  1) Islampur Municipal Council Local Nalla.	9.00	0.00	9.00	0.00	9.00	12.00	Land acquisition under progress.	NA	-	NA	Pumping station land acquisition under process.	30% sewer network completed, land acquisition under progress for STP, 23.58 Cr grant from gork and 21.0 Cr aswell is received. 7MLD+4.5MLD STP by March 2022. No water is being discharged to river every drop of treated sewage is utised for agricultural use.
36				Ashta	Municipal Council	Krishna River 6 Km away from city 1) Local Nallas	2.50	0.00	2.50	0.00	2.50	5.50	Proposal sent for Administrative approval	NA	Timeline not provided	NA	Connected all drains to RCC constructed Cannel. The cannel were block because of farmas had diverted that water and the cannel is very narrow.	DPR sent for approval

	1	- 1												lon & meatinen	I				
Sr No	. Nam	ne of the River	River Stretchs	Priority CPCB Report 2018	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Utilization	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks
37	,				Wai	Municipal Council	Gangapuri nalla     Siddheshwar Nalla     Other small nalla	4.00	0.00	4.00	0.00	4.00	6.00	DPR forwarded to MJP Pune for technical sanctioning,		Timeline not provided			Land acquisition for STP is in process. Technical sanction of STP sunderground networking is in progress. Presently no fund sanctioned work will be commenced under Maharshirt Suvarnjayanii Vojana. FSTP of 70 KLD Capacity has been installed and is in operation.
38	3				Marul	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	No	No	Timeline not provided			Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision
39	,	Mor	Jalgaon to Amoda	Ш	Nhavi	Gram Panchayat	1) Local Nallas	0.50	0.00	0.50	0.00	0.50	0.00	No	No	Timeline not provided			of STP at the Marul, Nhavi & Padalse villages. MPCB given work order for Financial assistance to 03 Gram Panchayats for preparation of DPR
40	,				Padalse	Gram Panchayat	1) Local Nallas	0.26	0.00	0.26	0.00	0.26	0.00	No	No	Timeline not provided			for Sewage treatment facilities, 2 Lakhs each.
41					Khopoli	Municipal Council	1) Bazarpeth Nalla	11.00	0.00	11.00	0.00	11.00	0.00	DPR approval is pending with MJP for technical sanction		Mar-22	-		DPR preparation is under progress for STP at Khopoli. Rs. 98 Cr grant is sanctioned.
42		talganga	Khadepada to Kopoli	III	Khalapur	Nagar Panchayat	1) Lendi Nalla 2) Bazarpeth Nalla	1.60	0.00	1.60	0.00	1.60	3.00		STP is under construction. Work completed up to PCC level.	Mar-22	-		
43	i Pedr		Narayanpur to Bhafkuli	Ш	Amravati Municipal Corporation	Municipal Corporation	1) Drain from Village Narayanpur 2) Drain from Village Bhatkuli 3) Amba Nalla from 3) Amba Nalla from 5) Frashant Nagar Nalla 6) Minor Nalla 7) rathi nagar 8) Retigaon nalla 9) Nawethe nalla 10) Bhartiya Mahavidya Nalla 11) Naraari malla	71.05	74.50	0.00	71.05	0.00	28.00	DPR Prepard by MJP Amzweil and submitted to Higher Authorities of MJP for necessary approvals		Timeline not provided			DPR preparation under progress for 02 STPs (16 + 12 MLD) at Amravali.  34.5MLD for future expanction. land acquisition for STP is in process.
44	↓ Purn	ha i	Asegaon to Dhupeshwar	Ш	Amravati Municipal Corporation	Municipal Corporation	Drain from Village Asegaon Purna     Drain from Village Purna Nagar     Drain from Village Sawalapur     Drain from Village A Drain From Village Nerul Ganagamai     Drain From Village Nerul Wardhoda Shukleshwar     Drain From Village Darapur     Drain From Village Kholapur							DPR Prepard by MJP Amzwali and submitted to Higher Authorities of MJP for necessary approvals		Timeline not provided			DPR Prepard by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals
45	Peng		Mehkar to Umarkhed	=	Mehkar Municipal Council	Municipal Council	Mehekar to umarkhed Lendhi nalla	3.77	0.00	3.77	0.00	3.77	0.00	DPR Preparation under progress		Mar-23			MC appointed PMC to prepared DPR for under ground drainage and STPs.
46	i Pe	inganga	Mehkar to Umarkhed	III	Umarkhed	Municipal Council	1) Mehekar to umarkhed Lendhi nalla	4.10	0.00	4.10	0.00	4.10	9.60	Full-fledged STP is not proposed. However, Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto- Plankton Technology.		Timeline not provided			STP Project cost or 33 or including the drainage network cost was done by NEERI Napur. Then this proposal was submitted to MJP for technical sanction. MJP has not given technical sanction. Hence, administrative approval is not given by UDD. Then Municipal Council has worked out a proposal of Re 10.0

										<b>,</b>			ion & meannen	-			T	ı
Sr. No.	Name of the River	River Stretchs	Priority CPCB Report 2018	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Utilization	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks
47	Tapi	Raver to Shahada	III	Bhusawal	Municipal Council	1) Local Nallas	11.00	0.00	11.00	0.00	11.00	12.50	Proposal for closed drain system and STP is submitted to Government for approval.	No	Timeline not provided			Gap in the treatment capacity is 11 MLD. At present no treatment facility at Bhusawal, proposal for closed drain system and STP is submitted to Government for approval.
48		Sharada		Shirpur	Municipal Council	1) Local Nallas	5.00	12.50	-7.50	5.00	0.00	0.00	Shirpur Municipal Council is having STP and is in working condition		Complied		Total exiating sewage network length 74km	O&M technology of STP is SBR - level of teratment aeration and clorination.
49	Urmodi	Dhangarwadi to	ш	Valse	Gram Panchayat	1) Valse nalla	0.40	0.00	0.40	0.00	0.40	0.00	NA	NA	Timeline not provided		SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with wast management. SRO Jalgaon, has issued letter to Gram Panchayat for installation of STP.
50	oou	Nagthane		Nagthane	Gram Panchayat	1) Nagthane nalla	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided		SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Jalgaon, has issued letter to Gram Panchayat for installation of STP.
51	Venna	Mahabaleshwar to Mahuli	Ш	Satara	Municipal Council	1) Ranmala Nala, Karanje	12.80	0.00	12.80	0.00	12.80	17.50	DPR prepared. Budget sanctioned of 50cr.		Mar-22		Underground drainage network line work is under progress.	DPR approved. Proposal for location for approval is under progress.
52				Pahur, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	NA	NA	Timeline not provided			Zilla Parishad, Jalgaon, given
53	Waghur	Sunasgaon to Sakegaon	Ш	Neri, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided			proposal for Financial & Technical Assistance from MPCB for provision of STP at the Pahur, Neri and Sakegaon, Nhavi & Padalse villages.
54				Sakegaon, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided			MPCB has approved fund of Rs. 2 Lakh for each Gram Panchayts.
55		Kawadghat to Hinganghat	Ш	Hinganghat	Municipal Council	Hingnaghat town drain coming to Wena River near Railway Bridge 2) Hingnaghat town drain coming to Wena River from Ghat	6.25	0.00	6.25	0.00	6.25	13.00		10 MLD STP civil work is 100% completed, mechanical work is 80% completed. Only electric connection remaining.	Oct-21			02 STPs are under construction with capacity of 13.5 (10+3 MLD). Budgetary provision 10 MLD-7.17 C a. S.3 MLD-4.07.2. STP will be in operation by 30.04.2021. One month delay due to installation of MSEB DP at STP Site
56	Bindusar	Swarajnagar to Snehanagar	IV	Beed Municipal Council	Municipal Council	Subhash Road nalla at Sathe Chowk, Sneha Nagar, Beed.	22.00	0.00	22.00	0.00	22.00	35.00	Tender floated for land acquisition		Jul-21		Work of drainage work is under progress	No Treatment Facility. 01 STP is proposed with capacity of 35 MLD. Budget 165 Cr Sanctioned. 50%- GOI, 25%-GOM & 25%-MC. WO already releaseed, work under progress.
57	Bori	Along Amalner	IV	Amalner	Municipal Council	Local nalla coming from Amalner city	10.00	0.00	10.00	0.00	10.00	12.60		15% work completed	Mar-22		Total Sewage network length is 80km, till date work completed is 21km.	Sanction work order for 12.6 MLD Capacity STP. FSTP of capacity 25 KLPD is provided.
58	Chandrabhag	Pandharpur to Shegaon Dhumala	IV	Pandharpur	Municipal Council	Gopalpur Nalla coming from Pandharpur.	18.50	18.50	0.00	12.50	6.00	5.00	Under DPR preparation	Nii	Complied	Dec-21	Drainage network of 85% completed, Total length in current phase 60km	DPR proposal for 5 MLD future work under preparation.  Namame Chandrabhaga on the line of Namame Ganga announced by Govt. of Maharashtra
59				Ghoti Village	Gram Panchayat	1) Ghoti Village Nalla	0.87	0.00	0.87	0.00	0.87	0.00	No	No	Timeline not provided	NA		MDC Board will provide financial 0

Si	. Nam	e of the River	River Stretchs	Priority CPCB Report 2018	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Utilization	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks
6	, .	)arna	lgatpuri to Sansari	IV	Bhagur	Municipal Council	1) Bhagur Village Nalla,	0.74	0.00	0.74	0.00	0.74	0.00	No	No	Timeline not provided	NA		MPC Board will provide linancial & technical assistance to small towns in next three years to comply with waste management.
6					Sansari Village	Gram Panchayat	1) Sansari Nalla.	0.42	0.00	0.42	0.00	0.42	0.00	No	No	Timeline not provided	NA		
6.		Sirna	Malegaon to	IV	Jalgaon	Municipal Corporation	Local nalla coming from the Jalgaon city	48.00	0.00	48.00	0.00	48.00	48.00		90% Construction of 48 MLD STP is completed.	Oct-21	NA		STP Work has been started at site of work at Gat No.413,390 Jalgaon Shiwar having capacity of 48.00 MLD. FSTP of capacity 20 KL/Day is provided.
6			Jalgaon		Bhadgaon	Municipal Council	Kolha nalla coming from the Bhadgaon City	2.00	0.00	2.00	0.00	2.00	0.00	No	No	Timeline not provided	NA		MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.
6	Hiwa	ra I	Pachora to Nimbora	IV	Pachora	Municipal Council	Local nalla coming from Pachora city.	3.00	0.00	3.00	0.00	3.00	9.00	No	Civil work is completed and Machinery yet not installed.	Oct-21		Drainage network work is under progress.	Civil work is completed and will commission around March 2021.
6		oyana	Karad to	IV	Malkapur	Municipal Council	1) Local nalla	6.14	8.00	0.00	6.14	0.00	0.00	-	-	Complied		Total Network 59 km and construstion work of Network 51km done	Malkapur STP completed and rest of nalla will divert to STP by March 2020.  No gap in Treatment capacity
6			Paparde		Karad	Municipal Council	1) Local nalla	8.50	8.50	0.00	8.50	0.00	0.00		-	Complied	NA		Instructions given to MC for upgradation of existing STP.
6	' Pelha		Pelhar Dam to Golani Naka	IV	Vasai Virar	Municipal Corporation	1) Sopara Nalla, 2) Tungar Nalla, 3) Waliv Nalla.	105.00	30.00	75.00	30.00	75.00	145.00	Revised DPR of proposed 06 nos of STP having investment of Rs. 1232 Cr was send to State Govt and State Govt submutted for critter approval to Central Govt. Yet appproval not received.	-	Mar-22		Length of sewage network - 46km.	06 STPs with capacity 145 MLD have been proposed. 60 MLD STP was granted and sanction. Length of sewage network - 46km 170 Cr sanction from Govt. MMP for 60 MLD STP and Gap will address 15MLD. State Govt. accorded its approvad to JMNURM-UIDSST for Augmentation of Water Supply and Under Ground Sewarage System of VVCMC and further recommended to Ministery of UIDD F doxt. of India UIDD has directed to JMNURM-UIDSST to forward the above proposals to Govt. of India vide letter did. 11702/2014.
6	Sina		Solapur to Bankalagi	IV	Solapur	Municipal Corporation	1) Degaon Nalla.	90.00	92.00	0.00	62.73	27.27	35.50	Degaon 15.5 MLD STP plan survey under process	1) 10 % work SBR PCC and compund wall is completed at desai nagar 20 MLD STP		Dec-21		2 STPs provided with treatment capacity of 75 MLD and 15 MLD respectively. 02 STPs proposed 1) desai nagar 20 MLD 2) Degaon 15.5 MLD
6	Titur	i	Along dist. of Jalgaon Kodgaon Dam, Tal. Chalisgaon, Dist Jalgaon	IV	Chalisgaon	Municipal Council	1) Local nallas	13.63	0.00	13.63	0.00	13.63	19.00		6 MLD STP: 50% work completed.	Dec-22			Two STPs of capacity 13 MLD and 6 MLD are proposed. Administrative approval pending
71	Amba	a I	Bense to Roha	٧	Pali Village	Gram Panchayat	1) Local nallas	1.00	0.00	1.00	0.00	1.00	0.00	DPR not yet prepared		Timeline not provided	NA		MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.
7		hatsa	Shahapur to	V	Shahapur	Nagar Panchayat	1) Local nallas	2.50	0.00	2.50	0.00	2.50	0.00	Shahapur Nagar Panchayat has proposed to provide STP. However, DPR not yet prepared	Not Started	Timeline not provided			MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.

_									- Сар / а.				ion & meannen	-				
Sr. No.	Name of the River	River Stretchs	Priority CPCB Report 2018	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Utilization	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks
72		Situation		Vashind Village	Gram Panchayat	1) Local nallas	0.00	0.00	0.00	0.00	0.00	0.00	Nil	Nii	Timeline not provided			MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.
73	Gomai	Lonkheda to Shahda	V	Shahada	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	FSTP of 10 KLD Installed	Complied			1) Inlet water supply for Shahda Cily is less than 135 LPCD so STP is not proposed for Shahda Municipal Council FSTP is approved for Shahda Municipal Council of capacity 10 KLD (0.01 MLD) and now in operation 2)Technology used for FSTP- Sludge Diying Bed
74	Kan	Kavathe to Sakari	v	Sakri	Nagar Panchayat	1) Local nallas	1.20	0.00	1.20	0.00	1.20	0.00	ULB has passed resolution for preparing DPR for STP afer procurring of land only. So, ULB has submitted proposal for land to the Collector Dhule. Preparation of DPR and STP project will be start after availability of land and after acquiring required funds from the government.	NA NA	Process for purchase of land not yet completed.			Process for purchase of land not yet completed. STP project will be started after availability of this land and after acquiring required funds from the government.
75	Manjara	Latur to Nanded Bridge	v	Latur Municipal Corporation	Municipal Corporation	1) Siddheshwar Nalla	30.00	0.00	30.00	0.00	30.00	72.00	Work is Started Excavation Completed.	Work Order Issued for 32 MLD STP dated 16 02 2021, 20% work completion. Excavation Completed, Trunk main 2.5 Km layed.	Mar-22			02 Nos of STPs with Capacity (40+32 MLD) 72 MLD have been proposed. The Latur Corporation provided water once in a 15days at a tune of 30 Million litre approximately water supply is ZMLD. River Manjra is 7 km away from Latur city, except monsoon water never meet to the river, it is being used by the farmers.
76	Panchganga	Shirol to Kolhapur	v	Kolhapur	Municipal Corporation	1) Lakshtirth Nall 2) Jayarth Nalla 3) Dudnal Nalla 3) Dudnal Nalla 4) Jamdar Cilub Nalla 5) Siddharth Nagar Nalla 6) CPR Nospital Nalla 7) Siddharth Nagar Nalla 6) CPR Nospital Nalla 7) Rajhans Nalla 8) Ramanmala Nalla 9) Team World Nalla 10) Line Bazar Nalla 11) Kasaba Baxada Nalla 12) Bapat Camp Nalla 13) Kala Otha Nalla 14) Gandhinagar Nalla 14) Gandhinagar Nalla 15) Valiwade Nalla 16) Tilawani/Rui Nalla 16) Sihridhon Nalla 18) Shirdhon Nalla 19) Shirdhon Nalla	96.00	93.00	3.00	91.00	5.00	10.00		I) STP- Dudhali- 6 MLD- 10% work completed (foundation) (2) STP- Kasaba Bawat -4 MLD, 55% work completed Project is under Amrut Yojana, Centri Govl.	Dec-21		Work of balance 5 nallas diversion work to STP in progress and expected to be completed by 2021.	Temprory measures by means of bleeching powder dosing manually and traditional Phytoremidation.
77	_			Ichalkaranji	Municipal Council	Chandur Nalla     Kabnur Nalla (Including Chandur nalla)	38.00	20.00	18.00	14.00	24.00	18.00		STP work stopped due to litigation	Timeline is not fixed, due to court matter		5 nallas are connected to river without treatment.	Ichalkaranji MCs have proposed 01 STP with capacity 20 MLD.
78				39 Other villages	Gram Panchayat	1) Local nallas	23.00	0.00	23.00	0.00	23.00	0.00			Timeline not provided			

													ion & meannem					
Sr. No.	Name of the River	River Stretchs	Priority CPCB Report 2018	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Utilization	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks
79	Panzara	Varkhede to Dhule	v	Dhule	Municipal corporation	1. Moti Nalia 2. Hagara Nalia 3. Sushi Nalia 4. Londhi Nalia 5. G.T.B. Nalia 6. Hamal Nalia	36.00	0.00	36.00	0.00	36.00	57.00		52% Undergroung drainage, 45% construction work of 40 MLD STP is completed And 42 % construction work of 17 MLD STP is completed Technology SBR Funding details- Amrut Mission.	Dec-21		Total sewage network length from 6 major nalla is 26km 1. Moti Nalla - 6km 2. Hagara Nalla-3km 3. Sushi Nalla-4km 4. Londhi Nalla-4km 5. G.T.B Nalla-3km 6. Hamal Nalla-5km Sewage gen. 30MLD Proposed sewerage Network of drain 147.56km	Proposed sewerage network of 147.56 Km, will be completed by 2021 AMRUT Budget 163Cr.  Approved fund allocated Funding details- GO1-65.76 Cr. GoM 32.86 Cr. & ULB.MC-32.86 Cr. Total 131.62Cr.  Amrut Mission implimentation Agency maharshira Jeevan pradhikaran Dhule.
80	Rangavali	Tintemba to Navapur	v	Navapur	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00		FSTP of 10 KLD Installed	Complied			Inlet water supply for Navapur City is less than 135 LPCD so FSTP of 10 KLD installed and now in opeartion
81	Savitri	Dadii to Muthavali	v	Mahad	Municipal Council	Local Nalias from Chambhar khind to fish market L Local Nalias from Narenagar to prabhat colony crematorium     Local Nalias from Koteshwari lend vahal	3.20	0.00	3.20	0.00	3.20	3.70	DPR preparation is under progress.		Mar-22		Planning to nalia tapping process on existing two major nalial including small minor nalia to major nalia nor minor nalia normalia major nalia normalia major nalia ormalia STP ain ARR planted filter bed and chlorination process. Council resolution are anotion to proposed underground drainage system under state Nagarchian Plan and DPR sanctioning for preparation of CDP export consultant panel are invited with tender publishing on state level news paper.	
82	Surya	Dhamni Dam to Palghar	٧	09 Villages	Gram Panchayat	1) Local nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	NA	NA NA	There are 9 small villages are situated on the bank of surya river. Those villages are located > 1 km away from surya river. The household of Villages are provided septic tank followed by seak pit for domestic sewage. In some places comm on tollet facility provided. No any drain discharge in vier Surya. 8 No any industry situated on the bank of river Surya.
83				1) Met Village	Gram Panchayat													
84	1			2) Uchat Village,	Gram Panchayat													
85	1																	
	-			3) Kondhale Village,	Gram Panchayat													The generated sewage is being
86	Tansa River	Along Thane	v	4) Mhaswal Village,	Gram Panchayat	No major drain as only small villages are located	0.23	0	0.23	0	0.23	0	Nil	Nil	Timeline not provided	NA	No Drainage as only small villages	soaked in to soakpits provided by indivisual residents of village due to
87	-			5) Bersheti	Gram Panchayat	along the river stretch.												which sewage is not leading to Tansa River
88	4			6) Jaale	Gram Panchayat													
89	4			7) Kuyalu	Gram Panchayat													
90				8) Nehal Pada	Gram Panchayat													
91				Ulhasnagar	Municipal Corporation	1) Local nallas	67.00	20.70	46.30	20.70	46.30	54.26		Vadol STP Capacity-20.70     MLD Commission. 2) Shanti Nagar STP 1- capacity -31.26     MLD Trial run is in progress- 6     MLD.     3) Shanti Nagar STP 2 capacity- 15 MLD Constriction completed     4) Khadegolvali STP- 8 MLD     Excavation work is in progress.	Oct-21			Gap in treatment capacity is 46.3MLD. Ulmannager Mc has total 04 STPS with capacity of 74.96 MLD. 1 STP - 20.7 MLD 2 STP - 15 MLD 3 STP 312 MLD 4 STP-8 MLD proposed for future
92				Ambernath	Municipal Council	1) Local nallas	28.00	54.00	-26.00	28.00	0.00	0.00			Complied	NA		70% area of the city has been covered by underground sewerage network.

_		1		1	1								ion & i reatmen	1			1	
Sr. No.	Name of the River	River Stretchs	Priority CPCB Report 2018	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Utilization	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks
93	Ulhas	Kalyan to Badlapur	V	Kulgaon Badalapur	Municipal Council	Hendrepada nalia     Joveli nalia     Framjad nalia     Badapur gaon nalia     Badapur gaon nalia     Sonivali Nalia     Near WTP barrage road nalia	26.00	22.00	4.00	22.00	4.00	22.00		Preliminary works in progress - Cleaning survey, design, trial bore etc hydraulic design for Sewerage Treatment Plant is Submitted on March 20 & June 20 to Superintendent Engineer, MP For Sanction, After Sanctioning Design, actual work started on site	Dec-21		Hendrepada nalla- 2.5km     J. Joveli nalla- 1km     J. Eranjah alla- 550mt,     Badlapur gaon nalla- 1.5km     S. Sonivali Nalla- 700mt,     Near WTP barrage road     nalla-2km	likely date of completion : As Per work Order March 2021 (Extended upto Dec-2021) technology : SBR. Note: As Per Government Order this Sewerage Project Handover to Maharashtra Jewen Prathikaran (MJP) as an Implementing Agency: As Per MJP Officer discussion due to Covid-19 Lockdown no work should be started hence date of Completion likely extended upto be Dec-2021
94				Sarsi Village	Gram Panchayat	1) Local nallas												
95	Vaitarana	Gandhre to	V	Gandhre Village	Gram Panchayat	1) Local nallas	0.19	0.00	0.19	0.00	0.19	0.00	No STP proposed yet		Timeline not	NA		MPC Board will provide financial & technical assistance to villages in
96	Valuatio	Sarashi	·	Pimproli Village	Gram Panchayat	1) Local nallas	0.10	0.00	0.10	0.00	0.10	0.00	ne on proposed yet		provided			next three years to comply with waste management.
97				Koyna Village	Gram Panchayat	1) Local nallas												
98				Kherdi Village	Gram Panchayat	1) Local nallas										NA		
99				Dalvatne Village	Gram Panchayat	1) Local nallas										NA		MPC Board will provide financial & technical
100	Vashishthi	Kherdi to Dalvatne	٧	Gane Village	Gram Panchayat	1) Local nallas	0.19	0.00	0.19		0.19	0.00			Timeline not provided	NA		assistance to villages in next three years to comply with waste management. MPCB had proposed wetland phytorid project at Dalvatne village
101				Khadpoli	Gram Panchayat	1) Local nallas										NA		